



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 06, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	7	\$55.51	\$73.13	\$90.73	1.75	0	0	\$97.14
Castillo, Richard - Benton	LABORER FOREMAN	8	\$55.51	\$73.13	\$90.73	4.25	0	0	\$235.92
Gibson, Norman - Benton	LABORER FOREMAN	7	\$60.13	\$80.01	\$99.89	2	0	0	\$120.26
Gibson, Norman - Benton	LABORER FOREMAN	8	\$60.13	\$80.01	\$99.89	3	0	0	\$180.39
Gibson, Norman - Benton	LABORER FOREMAN	9	\$60.13	\$80.01	\$99.89	1	0	0	\$60.13
Menninger, David - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Menninger, David - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Menninger, David - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Rogers, Brandon - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	1.75	0	0	\$79.94
Rogers, Brandon - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	1.5	0	0	\$68.52
Rogers, Brandon - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	2.75	0	0	\$125.62
Serrano, William - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	1.5	0	0	\$68.52
Serrano, William - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Serrano, William - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	2.5	0	0	\$114.20
<b>Subtotal</b>									<b>\$1,516.08</b>
<b>Overhead / Profit 29%</b>									<b>\$439.65</b>
<b>Labor Total</b>									<b>\$1,955.73</b>

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	7	\$6.56	\$1.53	4	0	\$26.24
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	8	\$6.56	\$1.53	4	0	\$26.24
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	9	\$6.56	\$1.53	1.5	0	\$9.84
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	7	\$13.19	\$1.60	4	0	\$52.76
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	8	\$13.19	\$1.60	4	0	\$52.76
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	9	\$13.19	\$1.60	1.75	0	\$23.08
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	7	\$19.58	\$1.97	4	0	\$78.32
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	8	\$19.58	\$1.97	4	0	\$78.32
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	9	\$19.58	\$1.97	1.75	0	\$34.27
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	7	\$19.54	\$1.95	4	0	\$78.16
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	8	\$19.54	\$1.95	4	0	\$78.16
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	9	\$19.54	\$1.95	1.75	0	\$34.20
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	7	\$19.82	\$2.09	3	0	\$59.46
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	8	\$19.82	\$2.09	3	0	\$59.46
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	9	\$19.82	\$2.09	1.75	0.25	\$35.21
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	7	\$2.90	\$0.63	4	0	\$11.60
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	8	\$2.90	\$0.63	4	0	\$11.60
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	9	\$2.90	\$0.63	1.75	0	\$5.08



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 06, 2019

Sheet: 1

PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	7	\$8.57	\$2.64	4'	0	\$34.28
PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	8	\$8.57	\$2.64	4'	0	\$34.28
PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	9	\$8.57	\$2.64	1.75'	0	\$15.00
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	7	\$15.22	\$3.94	4'	0	\$60.88
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	8	\$15.22	\$3.94	4'	0	\$60.88
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	9	\$15.22	\$3.94	1.75'	0	\$26.64
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	7	\$2.98	\$0.24	4'	0	\$11.92
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	8	\$2.98	\$0.24	4'	0	\$11.92
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	9	\$2.98	\$0.24	1.5'	0	\$4.47
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	7	\$1.87	\$0.51	4'	0	\$7.48
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	8	\$1.87	\$0.51	4'	0	\$7.48
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	9	\$1.87	\$0.51	1.5'	0	\$2.81
Subtotal								\$1,032.80
Overhead / Profit 21%								\$216.89
Equipment Total								\$1,249.69

Grand Sub Total				\$3,205.42
Prime Markup*				\$384.65
* Prime Markup Breakdown 12%: \$3,205.42 10%: \$0.00 7%: \$0.00				
Grand Total				\$3,590.07

Ledger #	Item	Group	Total
98	0005 - CRACK SEALING WITH SAND SLURRY	7	\$1,231.26
99	0005 - CRACK SEALING WITH SAND SLURRY	8	\$1,535.14
100	0005 - CRACK SEALING WITH SAND SLURRY	9	\$823.67

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EH 6/12/19	M 6/19/19	EH 6/20/19	



Daily Report of Force Account Worked

Contract Number 009386	Date 5-06-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station LW 1419+89 to LW 1303+47	Group 9 & 8 & 7	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. LW 1419+89 to LW 1355+00(GR.9), LW 1355+00 to LW 1312+00(GR.8), LW 1312+00 TO LW 1303+37(GR.7)			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	General Foreman	14.75					
2	Richard Castillo	Laborer Foreman	14.75					
3	William Serrano	Laborer	14.75					
4	David Menninger	Laborer	14.75					
5	Brandon Rogers	Laborer 8pm - 7:30	12.75					
6		7:45						
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					9.75	5.0	
8	16 ft. Slurry Trailer #50-007					9.75	5.0	
9	'05 Chevy 2500 HD Service Body #19-001					9.75	5.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					9.75	5.0	
11	Doosan 185 Air Compressor #60-002					9.75	5.0	
12	Predator Generator 4000W	7:30				9.5		
13	Kobalt Electric mixer #0241568	10:15 - 7:30				9.5		
14	120 gal. Propane Tank	7:30 10:15 - 7:30				9.5		
15	Crafco Hot Air Lance w/Hoses	10:25 - 7:30				9.5		
16	2009 Ford 150 2 WD #18-020					9.75	5.0	
17	2012 Chevy Silverado 1 ton #20-016					7.75	5.0	
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 6 gallons							
20	Sand 221 lbs.							
21	Portland Cement 12 lbs.							
22								
23								

Calculated By <b>Frank Bazan</b>	Date <b>5-6-2019</b>	Checked by	Date	Total
-------------------------------------	-------------------------	------------	------	-------

Inspector's Signature <i>Frank Bazan</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title <i>GENERAL FOREMAN</i>
---	---	---------------------------------





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 07, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	7	\$55.51	\$73.13	\$90.73	2.75	2	0	\$298.91
Castillo, Richard - Benton	LABORER FOREMAN	8	\$55.51	\$73.13	\$90.73	2.75	0	0	\$152.65
Castillo, Richard - Benton	LABORER FOREMAN	9	\$55.51	\$73.13	\$90.73	4.5	0	0	\$249.80
Gibson, Norman - Benton	LABORER FOREMAN	7	\$60.13	\$80.01	\$99.89	2.25	2.7	0	\$351.32
Gibson, Norman - Benton	LABORER FOREMAN	8	\$60.13	\$80.01	\$99.89	2.75	0	0	\$165.36
Gibson, Norman - Benton	LABORER FOREMAN	9	\$60.13	\$80.01	\$99.89	5	0	0	\$300.65
Gutierrez, Sergio - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	1	0	0	\$45.68
Gutierrez, Sergio - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2.5	0	0	\$114.20
Menninger, David - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	3	0	0	\$137.04
Menninger, David - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	3	0	0	\$137.04
Menninger, David - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	3	0	0	\$137.04
Rogers, Brandon - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	0	2.3	0	\$140.12
Rogers, Brandon - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	4.5	0	0	\$205.56
Rogers, Brandon - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	5.5	0	0	\$251.24
Serrano, William - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	1.75	2	0	\$201.78
Serrano, William - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2.75	0	0	\$125.62
Serrano, William - Benton	LABORER	9	\$45.68	\$60.92	\$76.14	5.5	0	0	\$251.24
<b>Subtotal</b>									\$3,265.25
<b>Overhead / Profit 29%</b>									\$946.91
<b>Labor Total</b>									\$4,212.16

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan db	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	7	\$6.56	\$1.53	2.5	0.75	\$17.55
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	8	\$6.56	\$1.53	3	0	\$19.68
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	9	\$6.56	\$1.53	1.75	0	\$11.48
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	7	\$13.19	\$1.60	2.5	0.75	\$34.18
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	8	\$13.19	\$1.60	3	0	\$39.57
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	9	\$13.19	\$1.60	1.75	0	\$23.08
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	7	\$19.58	\$1.97	3	0	\$58.74
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	8	\$19.58	\$1.97	3	0	\$58.74
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	9	\$19.58	\$1.97	3	0	\$58.74
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	7	\$19.82	\$2.09	3	0	\$59.46
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	8	\$19.82	\$2.09	3	0	\$59.46
PSC 20- PICKUP GAS CONV.		CHEV.	Silverad	2012	1.0 Ton	9	\$19.82	\$2.09	3	0	\$59.46
PSC 50- TRAILER NON-TILT UTI	MISC.	N/A		2016	3 Ton	7	\$2.90	\$0.63	3	0	\$8.70
PSC 50- TRAILER NON-TILT UTI	MISC.	N/A		2016	3 Ton	8	\$2.90	\$0.63	3	0	\$8.70
PSC 50- TRAILER NON-TILT UTI	MISC.	N/A		2016	3 Ton	9	\$2.90	\$0.63	3	0	\$8.70



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 07, 2019

Sheet: 1

PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	7	\$8.57	\$2.64	3	0	\$25.71
PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	8	\$8.57	\$2.64	3	0	\$25.71
PSC 60- AIR COMPRESSOR RO DOOSAN	185	2016 125 - 249 cfm	9	\$8.57	\$2.64	3	0	\$25.71
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	7	\$15.22	\$3.94	3	0	\$45.66
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	8	\$15.22	\$3.94	3	0	\$45.66
PSC 68- CRACK FILLER LEE-BOY	250	2015 200 gal.	9	\$15.22	\$3.94	3	0	\$45.66
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	7	\$2.98	\$0.24	2.5	0.75	\$7.63
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	8	\$2.98	\$0.24	3	0	\$8.94
PSC 81- GENERATOR PREDATOR	4000W	2016 To 5,000 Watt	9	\$2.98	\$0.24	1.75	0	\$5.22
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	7	\$1.87	\$0.51	2.5	0.75	\$5.06
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	8	\$1.87	\$0.51	3	0	\$5.61
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	9	\$1.87	\$0.51	1.75	0	\$3.27
<b>Subtotal</b>								<b>\$776.08</b>
<b>Overhead / Profit 21%</b>								<b>\$163.03</b>
<b>Equipment Total</b>								<b>\$939.11</b>

<b>Grand Sub Total</b>				<b>\$5,151.27</b>
<b>Prime Markup*</b>				<b>\$618.15</b>
<b>* Prime Markup Breakdown 12%: \$5,151.27 10%: \$0.00 7%: \$0.00</b>				
<b>Grand Total</b>				<b>\$5,769.42</b>

Ledger #	Item	Group	Total
101	0005 - CRACK SEALING WITH SAND SLURRY	7	\$2,053.43
102	0005 - CRACK SEALING WITH SAND SLURRY	8	\$1,669.66
103	0005 - CRACK SEALING WITH SAND SLURRY	9	\$2,046.33

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	AK 4/12/19	K 6/19/17	AK 6/20/19	



ORIGINAL

## Daily Report of Force Account Worked

Contract Number <b>009386</b>	Date <b>5-07-2019</b>	Item Number <b>5</b>	Item Name <b>Crack Sealing with Sand Slurry</b>
Prime Contractor <b>Central Washington Asphalt</b>		Subcontractor / Lower Tier Subcontractor <b>Pavement Surface Control</b>	
Line / Station <b>LW 1419+89 to LW 1303+47</b>	Group <b>9 &amp; 8 &amp; 7</b>	Basis of Materials Acceptance	RAMS Number <b>RAM Requested From Contractor</b>
Description of Work Performed <b>Crack Sealing with Sand Slurry Beg. LW 1419+89 to LW 1355+00(GR.9), LW 1355+00 to LW 1312+00(GR.8), LW 1312+00 TO LW 1303+37(GR.7) "Fast Lane"</b>			

### Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	Gen. Foreman	11.5	2.75				
2	Richard Castillo	Laborer Foreman	11.0	2.25				
3	William Serrano	Laborer	11.0	2.25				
4	Sergio Gutierrez	Laborer	11.0					
5	Brandon Rogers	Laborer	11.0	2.25				
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					9.0	2.0	
8	16 ft. Slurry Trailer #50-007					9.0	2.0	
9	'05 Chevy 2500 HD Service Body #19-001					9.0	2.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					9.0	2.0	
11	Doosan 185 Air Compressor #60-002					9.0	2.0	
12	Predator Generator 4000W					7.25		
13	Kobalt Electric mixer #0241568					7.25		
14	120 gal. Propane Tank					7.25		
15	Crafco Hot Air Lance w/Hoses					7.25		
16	2009 Ford 150 2 WD #18-020					9.0	2.0	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 8 gallons							



Daily Report of Force Account Worked

20	Sand - 298 lbs.							
21	Portland Cement 16 lbs.							
22								
23								

Calculated By <b>Frank Bazan</b>	Date <b>5-7-2019</b>	Checked by	Date	Total
-------------------------------------	-------------------------	------------	------	-------

Inspector's Signature <i>Frank Bazan</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title <b>GENERAL FOREMAN</b>
---	---	---------------------------------



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 08, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	5	\$55.51	\$73.13	\$90.73	6.5	0	0	\$360.82
Castillo, Richard - Benton	LABORER FOREMAN	6	\$55.51	\$73.13	\$90.73	3.5	1.5	0	\$303.99
Gibson, Norman - Benton	LABORER FOREMAN	5	\$60.13	\$80.01	\$99.89	9	0	0	\$541.17
Gibson, Norman - Benton	LABORER FOREMAN	6	\$60.13	\$80.01	\$99.89	1	1.5	0	\$180.15
Gutierrez, Sergio - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	8	1	0	\$426.36
Gutierrez, Sergio - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Rogers, Brandon - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	7.5	0	0	\$342.60
Rogers, Brandon - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	2.5	1	0	\$175.12
Serrano, William - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	6.5	1	0	\$357.84
Serrano, William - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	3.5	0	0	\$159.88
<b>Subtotal</b>									<b>\$2,939.29</b>
<b>Overhead / Profit 29%</b>									<b>\$852.38</b>
<b>Labor Total</b>									<b>\$3,791.67</b>

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Grp	Reg Rate	Standby Rate	Reg Hour	Standby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	5	\$6.56	\$1.53	1.5	6.5	\$19.79
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	5	\$13.19	\$1.60	3.5	0	\$46.17
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	6	\$13.19	\$1.60	0	4.5	\$7.18
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	5	\$19.58	\$1.97	3.5	0	\$68.53
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	6	\$19.58	\$1.97	0	4.5	\$8.84
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	5	\$19.54	\$1.95	3.5	0	\$68.39
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	6	\$19.54	\$1.95	0	4.5	\$8.75
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	5	\$2.90	\$0.63	3.5	0	\$10.15
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	6	\$2.90	\$0.63	0	4.5	\$2.81
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	5	\$8.57	\$2.64	3.5	0	\$30.00
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	6	\$8.57	\$2.64	0	4.5	\$11.86
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	5	\$15.22	\$3.94	3.5	0	\$53.27
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	6	\$15.22	\$3.94	0	4.5	\$17.71
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	5	\$2.98	\$0.24	1.5	6.5	\$6.03
PSC Mix PORT. MORTOR MIXER		KOBALT	n/a	2015	6 CU. FT.	5	\$1.87	\$0.51	1.5	6.5	\$6.13
<b>Subtotal</b>											<b>\$365.61</b>
<b>Overhead / Profit 21%</b>											<b>\$76.80</b>
<b>Equipment Total</b>											<b>\$442.41</b>





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 08, 2019

**Sheet:** 1

				<b>Grand Sub Total</b>	\$4,234.08
				<b>Prime Markup*</b>	\$508.09
<i>* Prime Markup Breakdown 12%: \$4,234.08 10%: \$0.00 7%: \$0.00</i>				<b>Grand Total</b>	\$4,742.17

Ledger #	Item	Group	Total
104	0005 - CRACK SEALING WITH SAND SLURRY	5	\$3,349.23
105	0005 - CRACK SEALING WITH SAND SLURRY	6	\$1,392.94

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EH 6/12/19	U 6/19/19	EH 6/20/19	



ORIGINAL

Daily Report of Force Account Worked

Contract Number 009386	Date 5-08-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station L 2685+43 to L 2647+15	Group 5 & 6	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. L 2685+43 to L 2647+15 Grp.5&6			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	10.0	2.5	.5 SW			
2	Richard Castillo	Laborer Foreman	10.0	1.5				
3	William Serrano	Laborer	10.0	1.0				
4	Sergio Gutierrez	Laborer	10.0	1.0				
5	Brandon Rogers	Laborer	10.0	1.0				
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					3.5	9.0	
8	16 ft. Slurry Trailer #50-007					3.5	8.0	
9	'05 Chevy 2500 HD Service Body #19-001					3.5	8.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					3.5	8.0	
11	Doosan 185 Air Compressor #60-002					3.5	8.0	
12	Predator Generator 4000W					1.5		
13	Kobalt Electric mixer #0241568					1.5		
14	120 gal. Propane Tank					1.5		
15	Crafco Hot Air Lance w/Hoses					1.5		
16	2009 Ford 150 2 WD #18-020					3.5	8.0	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 5 gallons							



Original

Daily Report of Force Account Worked

20	Sand 183 lbs.							
21	Portland Cement 11 lbs.							
22	3.5 hours was group 6	All remaining hrs. plus	Standby	& OT	Grp.5	Tools	For 1.5 hrs	Grp 5
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-8-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Jay Woods</i>	<i>Norman Gibson</i>	GEN. FOREMAN



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 09, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	5	\$55.51	\$73.13	\$90.73	6.5	0	0	\$360.82
Castillo, Richard - Benton	LABORER FOREMAN	6	\$55.51	\$73.13	\$90.73	3.5	1.5	0	\$303.99
Gibson, Norman - Benton	LABORER FOREMAN	5	\$60.13	\$80.01	\$99.89	9	0	0	\$541.17
Gibson, Norman - Benton	LABORER FOREMAN	6	\$60.13	\$80.01	\$99.89	1	2.5	0	\$260.16
Gutierrez, Sergio - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	9	0	0	\$411.12
Gutierrez, Sergio - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	1	1	0	\$106.60
Rogers, Brandon - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	8	1	0	\$426.36
Rogers, Brandon - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Serrano, William - Benton	LABORER	5	\$45.68	\$60.92	\$76.14	6.5	1	0	\$357.84
Serrano, William - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	3.5	0	0	\$159.88
<b>Subtotal</b>									<b>\$3,019.30</b>
<b>Overhead / Profit 29%</b>									<b>\$875.59</b>
<b>Labor Total</b>									<b>\$3,894.89</b>

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	5	\$6.56	\$1.53	3	0	\$19.68
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	6	\$6.56	\$1.53	0	5	\$7.65
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	5	\$13.19	\$1.60	0	3	\$4.79
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	6	\$13.19	\$1.60	5	0	\$65.95
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	5	\$19.58	\$1.97	0	3	\$5.90
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	6	\$19.58	\$1.97	5	0	\$97.90
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	5	\$19.54	\$1.95	0	3	\$5.84
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	6	\$19.54	\$1.95	5	0	\$97.70
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	5	\$2.90	\$0.63	0	3	\$1.88
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	6	\$2.90	\$0.63	5	0	\$14.50
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	5	\$8.57	\$2.64	0	3	\$7.91
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	6	\$8.57	\$2.64	5	0	\$42.85
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	5	\$15.22	\$3.94	0	3	\$11.81
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	6	\$15.22	\$3.94	5	0	\$76.10
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	5	\$2.98	\$0.24	3	0	\$8.94
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	6	\$2.98	\$0.24	0	5	\$1.20
PSC Mix PORT. MORTOR MIXER KOBALT			n/a	2015	6 CU. FT.	5	\$1.87	\$0.51	3	0	\$5.61
PSC Mix PORT. MORTOR MIXER KOBALT			n/a	2015	6 CU. FT.	6	\$1.87	\$0.51	0	5	\$2.55



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 09, 2019

Sheet: 1

Subtotal	\$478.76
Overhead / Profit 21%	\$100.56
Equipment Total	\$579.32

Grand Sub Total	\$4,474.21
Prime Markup*	\$536.91
* Prime Markup Breakdown 12%: \$4,474.21 10%: \$0.00 7%: \$0.00	
Grand Total	\$5,011.12

Ledger #	Item	Group	Total
106	0005 - CRACK SEALING WITH SAND SLURRY	5	\$3,128.25
107	0005 - CRACK SEALING WITH SAND SLURRY	6	\$1,882.87

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	SK 6/12/19	M 6/19/19	SK 6/20/19	





Original

# Daily Report of Force Account Worked

Contract Number 009386	Date 5-09-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station L 2677+25 to L 2647+15	Group 5	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. L 2677+25 to L 2647+15 Grp.5			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	Foreman		9.0				
2	Richard Castillo	Laborer Foreman		9.0				
3	William Serrano	Laborer		9.0				
4	Sergio Gutierrez	Laborer	9.0					
5	Brandon Rogers	Laborer		9.0				
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.						6.5	
8	16 ft. Slurry Trailer #50-007						6.5	
9	'05 Chevy 2500 HD Service Body #19-001						6.5	
10	Lee Boy 250 Tack Pot Trailer #68-001						6.5	
11	Doosan 185 Air Compressor #60-002						6.5	
12	Predator Generator 4000W					3.0		
13	Kobalt Electric mixer #0241568					3.0		
14	120 gal. Propane Tank					3.0		
15	Crafco Hot Air Lance w/Hoses					3.0		
16	2009 Ford 150 2 WD #18-020					6.5	6.5	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 0 gallons							

Original



Washington State  
Department of Transportation

Daily Report of Force Account Worked

20	Sand 0 lbs.							
21	Portland Cement 0 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-9-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Jay Woods</i>	<i>Norman Gibson</i>	<i>GEN. FOREMAN</i>

Original



Washington State  
Department of Transportation

# Daily Report of Force Account Worked

Contract Number 009386	Date 5-09-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station L 2677+25 to L 2685+43	Group 6 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. L 2677+25 to L 2685+43 Grp.6			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	2.5					
2	Richard Castillo	Laborer Foreman	2.5					
3	William Serrano	Laborer	2.0					
4	Sergio Gutierrez	Laborer	2.0					
5	Brandon Rogers	Laborer	2.0					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					5.0		
8	16 ft. Slurry Trailer #50-007					5.0	✓	
9	'05 Chevy 2500 HD Service Body #19-001					5.0	✓	
10	Lee Boy 250 Tack Pot Trailer #68-001					5.0	✓	
11	Doosan 185 Air Compressor #60-002					5.0	✓	
12	Predator Generator 4000W							
13	Kobalt Electric mixer #0241568							
14	120 gal. Propane Tank							
15	Crafco Hot Air Lance w/Hoses							
16	2009 Ford 150 2 WD #18-020					5.0	✓	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 12 gallons							



ORIGINAL

Washington State  
Department of Transportation

## Daily Report of Force Account Worked

20	Sand 468 lbs.							
21	Portland Cement 14 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-9-2019			

Inspector's Signature	Contractor's Representative Signature	Title
		GEN. FOREMAN



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 10, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	7 ✓	\$55.51	\$73.13	\$90.73	4 ✓	2 ✓	0	\$368.30
Castillo, Richard - Benton	LABORER FOREMAN	8 ✓	\$55.51	\$73.13	\$90.73	0	6.5 ✓	0	\$475.35
Castillo, Richard - Benton	LABORER FOREMAN	6 ✓	\$55.51	\$73.13	\$90.73	0	6.5 ✓	0	\$475.35
Gibson, Norman - Benton	LABORER FOREMAN	7 ✓	\$60.13	\$80.01	\$99.89	3 ✓	2 ✓	0	\$340.41
Gibson, Norman - Benton	LABORER FOREMAN	8 ✓	\$60.13	\$80.01	\$99.89	1 ✓	6.5 ✓	0	\$580.20
Gibson, Norman - Benton	LABORER FOREMAN	7 ✓	\$60.13	\$80.01	\$99.89	0	6.5 ✓	0	\$520.07
Gutierrez, Sergio - Benton	LABORER	7	\$45.68	\$60.92	\$76.14	6	0	0	\$274.08
Gutierrez, Sergio - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	4	2	0	\$304.56
Gutierrez, Sergio - Benton	LABORER	6	\$45.68	\$60.92	\$76.14	0	6.5	0	\$395.98
Rogers, Brandon - Benton	LABORER	7 ✓	\$45.68	\$60.92	\$76.14	2 ✓	3 ✓	0	\$274.12
Rogers, Brandon - Benton	LABORER	8 ✓	\$45.68	\$60.92	\$76.14	2 ✓	5 ✓	0	\$395.96
Rogers, Brandon - Benton	LABORER	7 ✓	\$45.68	\$60.92	\$76.14	0	3 ✓	0	\$182.76
Rogers, Brandon - Benton	LABORER	8 ✓	\$45.68	\$60.92	\$76.14	0	3.5 ✓	0	\$213.22
Serrano, William - Benton	LABORER	7 ✓	\$45.68	\$60.92	\$76.14	3 ✓	1 ✓	0	\$197.96
Serrano, William - Benton	LABORER	8 ✓	\$45.68	\$60.92	\$76.14	1 ✓	7 ✓	0	\$472.12
Serrano, William - Benton	LABORER	7 ✓	\$45.68	\$60.92	\$76.14	0	6.5 ✓	0	\$395.98
<b>Subtotal</b>									\$5,866.42
<b>Overhead / Profit 29%</b>									\$1,701.24
<b>Labor Total</b>									\$7,567.66

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015 25.0 HP	7 ✓	\$6.56	\$1.53	0	3 ✓	\$4.59
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015 25.0 HP	8 ✓	\$6.56	\$1.53	1.5 ✓	3.5 ✓	\$15.20
PSC 18- PICKUP GAS CONV.		ford	F150	2009 1/2 Ton	7 ✓	\$13.19	\$1.60	2 ✓	2 ✓	\$29.57
PSC 18- PICKUP GAS CONV.		ford	F150	2009 1/2 Ton	8 ✓	\$13.19	\$1.60	0	4 ✓	\$6.38
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005 1.0 Ton	7 ✓	\$19.58	\$1.97	2 ✓	2 ✓	\$43.09
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005 1.0 Ton	8 ✓	\$19.58	\$1.97	0	4 ✓	\$7.86
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018 1.0 Ton	7 ✓	\$19.54	\$1.95	2 ✓	2 ✓	\$42.97
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018 1.0 Ton	8 ✓	\$19.54	\$1.95	0	4 ✓	\$7.78
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016 3 Ton	7 ✓	\$2.90	\$0.63	2 ✓	2 ✓	\$7.05
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016 3 Ton	8 ✓	\$2.90	\$0.63	0	4 ✓	\$2.50
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016 125 - 249 cfm	7 ✓	\$8.57	\$2.64	2 ✓	0.5 ✓	\$18.46
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016 125 - 249 cfm	8 ✓	\$8.57	\$2.64	1.5 ✓	4 ✓	\$23.40
PSC 68- CRACK FILLER		LEE-BOY	250	2015 200 gal.	7 ✓	\$15.22	\$3.94	2 ✓	2 ✓	\$38.31
PSC 68- CRACK FILLER		LEE-BOY	250	2015 200 gal.	8 ✓	\$15.22	\$3.94	0	4 ✓	\$15.74
PSC 81- GENERATOR		PREDATOR	4000W	2016 To 5,000 Watt	7 ✓	\$2.98	\$0.24	0	3.5 ✓	\$0.84
PSC 81- GENERATOR		PREDATOR	4000W	2016 To 5,000 Watt	8 ✓	\$2.98	\$0.24	1.5 ✓	3 ✓	\$5.19





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 10, 2019

**Sheet:** 1

PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	7	\$1.87	\$0.51	0	3.5	\$1.79
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	8	\$1.87	\$0.51	1.5	3	\$4.34
<b>Subtotal</b>								<b>\$275.06</b>
<b>Overhead / Profit</b> 21%								<b>\$57.77</b>
<b>Equipment Total</b>								<b>\$332.83</b>

<b>Grand Sub Total</b>				<b>\$7,900.49</b>
<b>Prime Markup*</b>				<b>\$948.05</b>
<b>* Prime Markup Breakdown</b> 12%: \$7,900.49 10%: \$0.00 7%: \$0.00				
<b>Grand Total</b>				<b>\$8,848.54</b>

Ledger #	Item	Group	Total
108	0005 - CRACK SEALING WITH SAND SLURRY	6	\$1,258.89
109	0005 - CRACK SEALING WITH SAND SLURRY	7	\$3,942.53
110	0005 - CRACK SEALING WITH SAND SLURRY	8	\$3,647.12

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EH 6/12/19	u 6/19/19	EH 6/20/19	



Original

Daily Report of Force Account Worked

Contract Number 009386	Date 5-10-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station PW 10+00 to 13+90	Group 7 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. PW 10+00 to 13+90 Grp.7			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman		3.0				
2	Richard Castillo	Laborer Foreman		3.0				
3	William Serrano	Laborer		3.0				
4	Sergio Gutierrez	Laborer	3.0					
5	Brandon Rogers	Laborer		3.0				
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					2.0	1.0	
8	16 ft. Slurry Trailer #50-007					2.0	1.0	
9	'05 Chevy 2500 HD Service Body #19-001					2.0	1.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					2.0	1.0	
11	Doosan 185 Air Compressor #60-004					2.0	1.0	
12	Predator Generator 4000W					0		
13	Kobalt Electric mixer #0241568					0		
14	120 gal. Propane Tank					0		
15	Crafco Hot Air Lance w/Hoses					0		
16	2009 Ford 150 2 WD #18-020					2.0	1.0	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 0 gallons							



## Daily Report of Force Account Worked

20	Sand 0 lbs.							
21	Portland Cement 0 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-10-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Jay Woods</i>	<i>Roman Gibson</i>	<i>GEN. FOREMAN</i>



Original

Daily Report of Force Account Worked

Contract Number 009386	Date 5-10-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station PE 10+35 to 33+00	Group 8 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. PE 10+35 to 33+00 Grp.8			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	Foreman		6.5				
2	Richard Castillo	Laborer Foreman		6.5				
3	William Serrano	Laborer		6.0				
4	Sergio Gutierrez	Laborer	2.0	4.0				
5	Brandon Rogers	Laborer		6.0				
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.						4.0 ✓	
8	16 ft. Slurry Trailer #50-007						4.0 ✓	
9	'05 Chevy 2500 HD Service Body #19-001						4.0 ✓	
10	Lee Boy 250 Tack Pot Trailer #68-001						4.0 ✓	
11	Doosan 185 Air Compressor <del>#60-004</del> 60-002					1.5 ✓	4.0 ✓	
12	Predator Generator 4000W					1.5 ✓		
13	Kobalt Electric mixer #0241568					1.5 ✓		
14	120 gal. Propane Tank					1.5		
15	Crafco Hot Air Lance w/Hoses					1.5 ✓		
16	2009 Ford 150 2 WD #18-020						4.0 ✓	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 14 gallons							

ORIGINAL



Washington State  
Department of Transportation

Daily Report of Force Account Worked

20	Sand 546 lbs.							
21	Portland Cement 14 lbs.							
22								
23								

Calculated By Jay Woods	Date 5-10-2019	Checked by	Date	Total
----------------------------	-------------------	------------	------	-------

Inspector's Signature <i>Jay Woods</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title GEN. FOREMAN
---	---	-----------------------





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 13, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	2	\$55.51	\$73.13	\$90.73	2	0	0	\$111.02
Castillo, Richard - Benton	LABORER FOREMAN	8	\$55.51	\$73.13	\$90.73	3	0	0	\$166.53
Gibson, Norman - Benton	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	2	0	0	\$120.26
Gibson, Norman - Benton	LABORER FOREMAN	8	\$60.13	\$80.01	\$99.89	3	0	0	\$180.39
Rogers, Brandon - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Rogers, Brandon - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2.5	0	0	\$114.20
Serrano, William - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	2	0	0	\$91.36
Serrano, William - Benton	LABORER	8	\$45.68	\$60.92	\$76.14	2.5	0	0	\$114.20
<b>Subtotal</b>									\$989.32
<b>Overhead / Profit 29%</b>									\$286.90
<b>Labor Total</b>									\$1,276.22

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Grp	Reg Rate	Standby Rate	Reg Hour	Standby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53	5.5	0	\$36.08
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	8	\$6.56	\$1.53	4	0	\$26.24
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60	6.5	0	\$85.74
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	8	\$13.19	\$1.60	8	0	\$105.52
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97	6.5	0	\$127.27
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	8	\$19.58	\$1.97	8	0	\$156.64
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95	6.5	0	\$127.01
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	8	\$19.54	\$1.95	8	0	\$156.32
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63	6.5	0	\$18.85
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	8	\$2.90	\$0.63	8	0	\$23.20
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	2	\$8.57	\$2.64	6.5	0	\$55.71
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	8	\$8.57	\$2.64	8	0	\$68.56
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	2	\$15.22	\$3.94	6.5	0	\$98.93
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	8	\$15.22	\$3.94	8	0	\$121.76
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	2	\$2.98	\$0.24	4	0	\$11.92
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	8	\$2.98	\$0.24	5.5	0	\$16.39
PSC Mix PORT. MORTOR MIXER KOBALT		n/a	n/a	2015	6 CU. FT.	2	\$1.87	\$0.51	4	0	\$7.48
PSC Mix PORT. MORTOR MIXER KOBALT		n/a	n/a	2015	6 CU. FT.	8	\$1.87	\$0.51	5.5	0	\$10.29
<b>Subtotal</b>											\$1,253.91
<b>Overhead / Profit 21%</b>											\$263.33
<b>Equipment Total</b>											\$1,517.24



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 13, 2019

Sheet: 1

			Grand Sub Total	\$2,793.46
			Prime Markup*	\$280.04
* Prime Markup Breakdown 12%: \$34.53 10%: \$2,758.93 7%: \$0.00			Grand Total	\$3,073.50

Ledger #	Item	Group	Total
111	0005 - CRACK SEALING WITH SAND SLURRY	2	\$1,345.11
112	0005 - CRACK SEALING WITH SAND SLURRY	8	\$1,728.39

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EB 6/13/19	MC 6/19/19	EB 6/20/19	



Daily Report of Force Account Worked

Contract Number 009386	Date 5-13-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station EH 32+37 to EH 10+00 HW 40+50 to HW 23+32	Group 2 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg EH 37+58 to EH 35+33 & HW 40+50 to HW 23+32			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	General Foreman	10.5	2				
2	Richard Castillo	Laborer Foreman	10.5	2				
3	William Serrano	Laborer	11	1				
4	Brandon Rogers	Laborer	11	1				
5	Sergio Gutierrez	Laborer	12					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					6.5	5.5	
8	16 ft. Slurry Trailer #50-007					6.5	5.5	
9	'05 Chevy 2500 HD Service Body #19-001					6.5	5.5	
10	Lee Boy 250 Tack Pot Trailer #68-001					6.5	5.5	
11	Doosan 185 Air Compressor #60-004					6.5	5.5	
12	Predator Generator 4000W					4.0	5.5	
13	Kobalt Electric mixer #0241568					4.0	5.5	
14	120 gal. Propane Tank					4.0	5.5	
15	Crafco Hot Air Lance w/Hoses					4.0	5.5	
16	2009 Ford 150 2 WD #18-020					6.5	5.5	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 24 GALLONS							



Washington State  
Department of Transportation

ORIGINAL

### Daily Report of Force Account Worked

20	SAND - 883 LBS.							
21	PORTLAND CEMENT 23 LBS.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Frank Bazan	5-14-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Frank Bazan</i>	<i>Roman Gibson</i>	GEN. FOREMAN



Daily Report of Force Account Worked

Contract Number 009386	Date 5-13-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station L 2695+00 to L 2689+61 PE33+00 to PE 41+00 PW 17+97 to PW 10+00	Group 8	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. L 2695+39 to L 2689+61. PE 33+00 to PE 41+00. PW 17+97 to PW 10+00 (GR.8)			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	General Foreman	13.0					
2	Richard Castillo	Laborer Foreman	13.0					
3	William Serrano	Laborer	12.0					
4	Brandon Rogers	Laborer	12.0					
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					8.0	4.0	
8	16 ft. Slurry Trailer #50-007					8.0	4.0	
9	'05 Chevy 2500 HD Service Body #19-001					8.0	4.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					8.0	4.0	
11	Doosan 185 Air Compressor #60-004					8.0	4.0	
12	Predator Generator 4000W					5.5	4.0	
13	Kobalt Electric mixer #0241568					5.5	4.0	
14	120 gal. Propane Tank					5.5	4.0	
15	Crafco Hot Air Lance w/Hoses					5.5	4.0	
16	2009 Ford 150 2 WD #18-020					8.0	4.0	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 18 GALLONS							

ORIGINAL



Washington State  
Department of Transportation

Daily Report of Force Account Worked

20	SAND - 664 LBS.							
21	PORTLAND CEMENT 17 LBS.							
22								
23								

Calculated By Frank Bazan	Date 5-13-2019	Checked by	Date	Total
------------------------------	-------------------	------------	------	-------

Inspector's Signature <i>Frank Bazan</i>	Contractor's Representative Signature <i>Roman Gibson</i>	Title GEN. FOREMAN
---	--	-----------------------





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 14, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Yakima	LABORER FOREMAN	2	\$55.51	\$73.12	\$90.74	10	2	0	\$701.34
Gibson, Norman - Yakima	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	10	4	0	\$921.34
Gutierrez, Sergio - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	3.5	0	0	\$160.72
Rogers, Brandon - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	10	1	0	\$520.48
Serrano, William - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	10	1	0	\$520.48
<b>Subtotal</b>									\$2,824.36
<b>Overhead / Profit 29%</b>									\$819.07
<b>Labor Total</b>									\$3,643.43

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53	8	0	\$52.48
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60	8	0	\$105.52
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97	8	0	\$156.64
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95	8	0	\$156.32
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63	8	0	\$23.20
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	2	\$8.57	\$2.64	8	0	\$68.56
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	2	\$15.22	\$3.94	8	0	\$121.76
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	2	\$2.98	\$0.24	8	0	\$23.84
PSC Mix PORT. MORTOR MIXER		KOBALT	n/a	2015	6 CU. FT.	2	\$1.87	\$0.51	8	0	\$14.96
<b>Subtotal</b>											\$723.28
<b>Overhead / Profit 21%</b>											\$151.89
<b>Equipment Total</b>											\$875.17

**Grand Sub Total** \$4,518.60

**Prime Markup\*** \$451.86

\* Prime Markup Breakdown 12%: \$0.00

10%: \$4,518.60

7%: \$0.00

**Grand Total** \$4,970.46



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 14, 2019

**Sheet:** 1

Ledger #	Item	Group	Total
113	0005 - CRACK SEALING WITH SAND SLURRY	2	\$4,970.46

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EH 6/13/19	ML 6/19/19	EH 6/20/19	



Washington State  
Department of Transportation

"CORRECTION"

ORIGINAL

# Daily Report of Force Account Worked

Contract Number 009386	Date 5-14-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station EH 32+37 to EH 10+00 HW 40+50 to HW 23+32	Group 2	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg EH 37+58 to EH 35+33 & HW 40+50 to HW 23+32			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	General Foreman	10.5	2				
2	Richard Castillo	Laborer Foreman	10.5	2				
3	William Serrano	Laborer	11	1				
4	Brandon Rogers	Laborer	11	1				
5	Sergio Gutierrez	Laborer	12					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					8.0		
8	16 ft. Slurry Trailer #50-007					8.0		
9	'05 Chevy 2500 HD Service Body #19-001					8.0		
10	Lee Boy 250 Tack Pot Trailer #68-001					8.0		
11	Doosan 185 Air Compressor #60-004					8.0		
12	Predator Generator 4000W					8.0		
13	Kobalt Electric mixer #0241568					8.0		
14	120 gal. Propane Tank					8.0		
15	Crafco Hot Air Lance w/Hoses					8.0		
16	2009 Ford 150 2 WD #18-020					8.0		
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 24 GALLONS							



ORIGINAL

Daily Report of Force Account Worked

20	SAND – 883 LBS.							
21	PORTLAND CEMENT 23 LBS.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Frank Bazan	5-14-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Frank Bazan</i>	<i>Norman Gibson</i>	GEN. FOREMAN



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 15, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	2	\$55.51	\$73.13	\$90.73	5	1.5	0	\$387.25
Castillo, Richard - Benton	LABORER FOREMAN	3	\$55.51	\$73.13	\$90.73	5	1	0	\$350.68
Gibson, Norman - Benton	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	5	1.5	0	\$420.67
Gibson, Norman - Benton	LABORER FOREMAN	3	\$60.13	\$80.01	\$99.89	5	1	0	\$380.66
Gutierrez, Sergio - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	4	0	0	\$182.72
Gutierrez, Sergio - Benton	LABORER	3	\$45.68	\$60.92	\$76.14	4.5	0	0	\$205.56
Rogers, Brandon - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	5	1	0	\$289.32
Rogers, Brandon - Benton	LABORER	3	\$45.68	\$60.92	\$76.14	5	1	0	\$289.32
Serrano, William - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	5	1	0	\$289.32
Serrano, William - Benton	LABORER	3	\$45.68	\$60.92	\$76.14	5	1	0	\$289.32
<b>Subtotal</b>									\$3,084.82
<b>Overhead / Profit 29%</b>									\$894.58
<b>Labor Total</b>									\$3,979.40

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53	4	0	\$26.24
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	3	\$6.56	\$1.53	4	0	\$26.24
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60	4	0	\$52.76
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	3	\$13.19	\$1.60	4	0	\$52.76
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97	4	0	\$78.32
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	3	\$19.58	\$1.97	4	0	\$78.32
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95	4	0	\$78.16
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	3	\$19.54	\$1.95	4	0	\$78.16
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63	4	0	\$11.60
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	3	\$2.90	\$0.63	4	0	\$11.60
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	2	\$8.57	\$2.64	4	0	\$34.28
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	3	\$8.57	\$2.64	4	0	\$34.28
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	2	\$15.22	\$3.94	4	0	\$60.88
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	3	\$15.22	\$3.94	4	0	\$60.88
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	2	\$2.98	\$0.24	4	0	\$11.92
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	3	\$2.98	\$0.24	4	0	\$11.92
PSC Mix PORT. MORTOR MIXER KOBALT			n/a	2015	6 CU. FT.	2	\$1.87	\$0.51	4	0	\$7.48
PSC Mix PORT. MORTOR MIXER KOBALT			n/a	2015	6 CU. FT.	3	\$1.87	\$0.51	4	0	\$7.48



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 15, 2019

Sheet: 1

Subtotal	\$723.28
Overhead / Profit 21%	\$151.88
Equipment Total	\$875.16

Grand Sub Total	\$4,854.56
Prime Markup*	\$485.46
* Prime Markup Breakdown 12%: \$0.00 10%: \$4,854.56 7%: \$0.00	
Grand Total	\$5,340.02

Ledger #	Item	Group	Total
114	0005 - CRACK SEALING WITH SAND SLURRY	2	\$2,708.14
115	0005 - CRACK SEALING WITH SAND SLURRY	3	\$2,631.88

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	SK 6/13/19	u 6/19/19	SK 6/20/19	





ORIGINAL

Daily Report of Force Account Worked

Contract Number 009386	Date 5-15-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station WH 13+89 to WH 28+81 HE10+00+to HW 23+32	Group 2/3	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg WH 13+89 to WH 28+81 & HE10+00+to <sup>HE 13</sup> HW 23+32			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	General Foreman	9.0	2.5				
2	Richard Castillo	Laborer Foreman	9.0	2.5				
3	William Serrano	Laborer	9.0	2.0				
4	Brandon Rogers	Laborer	9.0	2.0				
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					8.0		
8	16 ft. Slurry Trailer #50-007					8.0		
9	'05 Chevy 2500 HD Service Body #19-001					8.0		
10	Lee Boy 250 Tack Pot Trailer #68-001					8.0		
11	Doosan 185 Air Compressor #60-004					8.0		
12	Predator Generator 4000W					8.0		
13	Kobalt Electric mixer #0241568					8.0		
14	120 gal. Propane Tank					8.0		
15	Crafco Hot Air Lance w/Hoses					8.0		
016	2009 Ford 150 2 WD #18-020					8.0		
17								
18	Hand Tools (see sheet attachment)							



Washington State  
Department of Transportation

ORIGINAL

Daily Report of Force Account Worked

19	CSS-1 - 26 GALLONS							
20	SAND - 895 LBS. <sup>FB</sup> 4/6							
21	PORTLAND CEMENT 24 LBS.							
22								
23								

Calculated By Frank Bazan	Date 5-15-2019	Checked by	Date	Total
------------------------------	-------------------	------------	------	-------

Inspector's Signature <i>Frank Bazan</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title GEN. FOREMAN
---	---	-----------------------



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 16, 2019

Sheet: 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	2	\$55.51	\$73.13	\$90.73	10	1.5	0	\$664.80
Gibson, Norman - Benton	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	10	1.5	0	\$721.32
Rogers, Brandon - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	10	1	0	\$517.72
Serrano, William - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	10	1	0	\$517.72
Subtotal									\$2,421.56
Overhead / Profit 29%									\$702.25
Labor Total									\$3,123.81

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Grp	Reg		Standby	Reg	Standby	Total
							Rate	Rate		Hour	db	
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53		4	4	\$32.36
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60		4	4	\$59.14
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97		4	4	\$86.18
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95		4	4	\$85.94
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63		4	4	\$14.10
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	2	\$8.57	\$2.64		4	4	\$44.82
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	2	\$15.22	\$3.94		4	4	\$76.62
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	2	\$2.98	\$0.24		4	4	\$12.88
PSC Mix PORT. MORTOR MIXER		KOBALT	n/a	2015	6 CU. FT.	2	\$1.87	\$0.51		4	4	\$9.52
Subtotal												\$421.56
Overhead / Profit 21%												\$88.53
Equipment Total												\$510.09

Grand Sub Total \$3,633.90

Prime Markup\* \$363.39

\* Prime Markup Breakdown 12%: \$0.00

10%: \$3,633.90

7%: \$0.00

Grand Total \$3,997.29



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 16, 2019

Sheet: 1

Ledger #	Item	Group	Total
116	0005 - CRACK SEALING WITH SAND SLURRY	2	\$3,997.29

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EBK/17/19	W 6/19/19	EBK/20/19	



ORIGINAL

Daily Report of Force Account Worked

Contract Number 009386	Date 5-16-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station H 1786+00 to H 1802+00	Group 2 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry <del>See HE 23132 to HE 37181</del>			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	General Foreman	2.5	2.5				
2	Richard Castillo	Laborer Foreman	2.5	2.5				
3	William Serrano	Laborer	3.5	1.0				
4	Brandon Rogers	Laborer	3.5	1.0				
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					4.0	4.0	
8	16 ft. Slurry Trailer #50-007					4.0	4.0	
9	'05 Chevy 2500 HD Service Body #19-001					4.0	4.0	
10	Lee Boy 250 Tack Pot Trailer #68-001					4.0	4.0	
11	Doosan 185 Air Compressor #60-004					4.0	4.0	
12	Predator Generator 4000W					4.0	4.0	
13	Kobalt Electric mixer #0241568					4.0	4.0	
14	120 gal. Propane Tank					4.0	4.0	
15	Crafco Hot Air Lance w/Hoses					4.0	4.0	
16	2009 Ford 150 2 WD #18-020					4.0	4.0	
17								
18	Hand Tools (see sheet attachment)							



### Daily Report of Force Account Worked

19	CSS-1 – 20.89 gallons							
20	Sand - 133 lbs.							
21	Portland Cement 4 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Frank Bazan	5-16-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Frank Bazan</i>	<i>Norman Gibson</i>	GEN. FOREMAN





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 17, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Castillo, Richard - Benton	LABORER FOREMAN	2	\$55.51	\$73.13	\$90.73	5	3	0	\$496.94
Gibson, Norman - Benton	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	5	4.5	0	\$660.70
Rogers, Brandon - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	5.5	2	0	\$373.08
Serrano, William - Benton	LABORER	2	\$45.68	\$60.92	\$76.14	5.5	2.5	0	\$403.54
<b>Subtotal</b>									\$1,934.26
<b>Overhead / Profit 29%</b>									\$560.93
<b>Labor Total</b>									\$2,495.19

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - AI CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53	8	0	\$52.48
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60	8	0	\$105.52
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97	8	0	\$156.64
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95	8	0	\$156.32
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63	8	0	\$23.20
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	2	\$8.57	\$2.64	8	0	\$68.56
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	2	\$15.22	\$3.94	8	0	\$121.76
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	2	\$2.98	\$0.24	8	0	\$23.84
PSC Mix PORT. MORTOR MIXER		KOBALT	n/a	2015	6 CU. FT.	2	\$1.87	\$0.51	8	0	\$14.96
<b>Subtotal</b>											\$723.28
<b>Overhead / Profit 21%</b>											\$151.89
<b>Equipment Total</b>											\$875.17

**Grand Sub Total** \$3,370.36

**Prime Markup\*** \$337.04

\* Prime Markup Breakdown 12%: \$0.00

10%: \$3,370.36

7%: \$0.00

**Grand Total** \$3,707.40



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 17, 2019

Sheet: 1

Ledger #	Item	Group	Total
117	0005 - CRACK SEALING WITH SAND SLURRY	2	\$3,707.40

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EH 6/13/19	M 6/19/19	EH 6/20/19	



ORIGINAL

Daily Report of Force Account Worked

Contract Number 009386	Date 5-17-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station H 1786+00 to H 1802+00	Group 2 ✓	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed <i>H 1786+00 - 1802+00</i> Crack Sealing with Sand Slurry <i>By ME 23-32 to ME 37-81</i>			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	General Foreman		8.5				
2	Richard Castillo	Laborer Foreman		7.0				
3	William Serrano	Laborer	1.5	6.5				
4	Brandon Rogers	Laborer	1.5	6.5				
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					8.0		
8	16 ft. Slurry Trailer #50-007					8.0		
9	'05 Chevy 2500 HD Service Body #19-001					8.0		
10	Lee Boy 250 Tack Pot Trailer #68-001					8.0		
11	Doosan 185 Air Compressor #60-004					8.0		
12	Predator Generator 4000W					8.0		
13	Kobalt Electric mixer #0241568					8.0		
14	120 gal. Propane Tank					8.0		
15	Crafco Hot Air Lance w/Hoses					8.0		
16	2009 Ford 150 2 WD #18-020					8.0		
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 139.4 lbs							



## Daily Report of Force Account Worked

20	Sand - 546 lbs.							
21	Portland Cement 14 lbs.							
22								
23								

Calculated By Frank Bazan	Date 5-17-2019	Checked by	Date	Total
------------------------------	-------------------	------------	------	-------

Inspector's Signature <i>Frank Bazan</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title <i>GEN. FOREMAN</i>
---	---	------------------------------



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 20, 2019

Sheet: 1

Labor Worked:										
Worker Name	Occupation	Grp	Rates			Hours				Total
			Reg	O/T	D/T	Reg	O/T	D/T		
Gibson, Norman - Yakima	LABORER FOREMAN	1	\$60.13	\$80.01	\$99.89	5	0	0		\$300.65
Henderson, Wesley - Yaki	LABORER	1	\$45.92	\$61.28	\$76.64	3	0	0		\$137.76
Hernandez, Hector - Yakim	LABORER	1	\$45.92	\$61.28	\$76.64	4	0	0		\$183.68
Rogers, Brandon - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	4	0	0		\$183.68
Serrano, William - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	4	0	0		\$183.68
Subtotal										\$989.45
Overhead / Profit 29%										\$286.95
Labor Total										\$1,276.40

Equipment Worked:												
Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total	
	PSC - Ai	CRACK FILLER	CRAFCO	n/a	2015	25.0 HP	1	\$6.56	\$1.53	1.5	6.5	\$19.79
	PSC 18-	PICKUP GAS CONV.	ford	F150	2009	1/2 Ton	1	\$13.19	\$1.60	5	3	\$70.74
	PSC 19-	PICKUP GAS CONV.	CHEV.	2500	2005	1.0 Ton	1	\$19.58	\$1.97	5	3	\$103.80
	PSC 20-	PICKUP DIESEL CREW	CHEV.	3500	2018	1.0 Ton	1	\$19.54	\$1.95	6	2	\$121.13
	PSC 50-	TRAILER NON-TILT UTI	MISC.	N/A	2016	3 Ton	1	\$2.90	\$0.63	6	2	\$18.65
	PSC 60-	AIR COMPRESSOR RO	DOOSAN	185	2016	125 - 249 cfm	1	\$8.57	\$2.64	5	3	\$50.76
	PSC 68-	CRACK FILLER	LEE-BOY	250	2015	200 gal.	1	\$15.22	\$3.94	5	3	\$87.91
	PSC 81-	GENERATOR	PREDATOR	4000W	2016	To 5,000 Watt	1	\$2.98	\$0.24	1.5	6.5	\$6.03
	PSC Mix	PORT. MORTOR MIXER	KOBALT	n/a	2015	6 CU. FT.	1	\$1.87	\$0.51	1.5	6.5	\$6.13
Subtotal											\$484.94	
Overhead / Profit										21%	\$101.86	
Equipment Total											\$586.80	

Grand Sub Total										\$1,863.20
Prime Markup*										\$186.32
* Prime Markup Breakdown 12%: \$0.00 10%: \$1,863.20 7%: \$0.00										
Grand Total										\$2,049.52



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 20, 2019

Sheet: 1

Ledger #	Item	Group	Total
118	0005 - CRACK SEALING WITH SAND SLURRY	1	\$2,049.52

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	EHK 6/13/19	M 6/19/19	EHK 6/20/19	





ORIGINAL

# Daily Report of Force Account Worked

Contract Number 009386	Date 5-20-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station EN 24+74 to EN 11+00	Group 1 ✓	Basis of Materials Acceptance Visual	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. EN 24+74 to EN 11+00 Grp.1			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1 ✓	Norman Gibson	Foreman	9					
2	Hector Hernandez	Laborer Foreman	8					
3	William Serrano	Laborer	8					
4	Wesley Henderson	Laborer	8					
5	Brandon Rogers	Laborer	8					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					6	2	
8	16 ft. Slurry Trailer #50-007					6	2	
9	'05 Chevy 2500 HD Service Body #19-001					5	3	
10	Lee Boy 250 Tack Pot Trailer #68-001					5	3	
11	Doosan 185 Air Compressor #60-002					5	3	
12	Predator Generator 4000W					1.5		
13	Kobalt Electric mixer #0241568					1.5		
14	120 gal. Propane Tank					1.5		
15	Crafco Hot Air Lance w/Hoses					1.5		
16	2009 Ford 150 2 WD #18-020					5	3	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 40 lbs.							



## Daily Report of Force Account Worked

20	Sand 156 lbs.							
21	Portland Cement 4 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-20-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Daniel Valencia</i>	<i>Thomas Gibson</i>	GEN. FOREMAN



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 21, 2019

Sheet: 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Gibson, Norman - Yakima	LABORER FOREMAN	1	\$60.13	\$80.01	\$99.89	8.5	0	0	\$511.11
Henderson, Wesley - Yaki	LABORER	1	\$45.92	\$61.28	\$76.64	4	0	0	\$183.68
Hernandez, Hector - Yakim	LABORER	1	\$45.92	\$61.28	\$76.64	8	0	0	\$367.36
Rogers, Brandon - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	8	0	0	\$367.36
Serrano, William - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	8	0	0	\$367.36
Subtotal									\$1,796.87
Overhead / Profit 29%									\$521.08
Labor Total									\$2,317.95

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Grp	Reg Rate	Standby Rate	Reg Hour	Standby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	1	\$6.56	\$1.53	6.5	1.5	\$44.94
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	1	\$13.19	\$1.60	9	0	\$118.71
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	1	\$19.58	\$1.97	9	0	\$176.22
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	1	\$19.54	\$1.95	10	0	\$195.40
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	1	\$2.90	\$0.63	10	0	\$29.00
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016	125 - 249 cfm	1	\$8.57	\$2.64	9	0	\$77.13
PSC 68- CRACK FILLER		LEE-BOY	250	2015	200 gal.	1	\$15.22	\$3.94	9	0	\$136.98
PSC 81- GENERATOR		PREDATOR	4000W	2016	To 5,000 Watt	1	\$2.98	\$0.24	6.5	1.5	\$19.73
PSC Mix PORT. MORTOR MIXER		KOBALT	n/a	2015	6 CU. FT.	1	\$1.87	\$0.51	6.5	1.5	\$12.93
Subtotal											\$811.04
Overhead / Profit 21%											\$170.33
Equipment Total											\$981.37

Grand Sub Total \$3,299.32

Prime Markup\* \$329.93

\* Prime Markup Breakdown 12%: \$0.00

10%: \$3,299.32

7%: \$0.00

Grand Total \$3,629.25



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 21, 2019

Sheet: 1

Ledger #	Item	Group	Total
119	0005 - CRACK SEALING WITH SAND SLURRY	1	\$3,629.25

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	SK 6/13/19	u 6/19/19	SK 6/20/19	



Original

Daily Report of Force Account Worked

Contract Number 009386	Date 5-21-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station WN 15+31 to WN 29+88	Group 1	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. WN 15+31 to WN 29+88 Grp.1			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	Foreman	5.0					
2	Hector Hernandez	Laborer Foreman	4.5					
3	William Serrano	Laborer	4.5					
4								
5	Brandon Rogers	Laborer	4.5					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					4.5	.5	
8	16 ft. Slurry Trailer #50-007					4.5	.5	
9	'05 Chevy 2500 HD Service Body #19-001					4.0	.5	
10	Lee Boy 250 Tack Pot Trailer #68-001					4.0	.5	
11	Doosan 185 Air Compressor #60-002					4.0	.5	
12	Predator Generator 4000W					2.5		
13	Kobalt Electric mixer #0241568					2.5		
14	120 gal. Propane Tank					2.5		
15	Crafco Hot Air Lance w/Hoses					2.5		
16	2009 Ford 150 2 WD #18-020					4.0	.5	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 40 lbs.							

"over"



## Daily Report of Force Account Worked

20	Sand 156 lbs.							
21	Portland Cement 4 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-21-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Jay Woods</i>	<i>Norman Gibson</i>	<i>GEN. FOREMAN</i>





ORIGINAL

Daily Report of Force Account Worked

Contract Number 009386	Date 5-21-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station NW 37+81 to NW 23+50	Group 1	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg NW 37+81 to NW 23+50 Grp.1			

Time Worked Record

	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg.	Standby	Idle
1	Norman Gibson	Foreman	2.5					
2	Hector Hernandez	Laborer Foreman	2.0					
3	William Serrano	Laborer	2.0					
4								
5	Brandon Rogers	Laborer	2.0					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					2.5		
8	16 ft. Slurry Trailer #50-007					2.5		
9	'05 Chevy 2500 HD Service Body #19-001					2.0		
10	Lee Boy 250 Tack Pot Trailer #68-001					2.0		
11	Doosan 185 Air Compressor #60-002					2.0		
12	Predator Generator 4000W					1.0		
13	Kobalt Electric mixer #0241568					1.0		
14	120 gal. Propane Tank					1.0		
15	Crafco Hot Air Lance w/Hoses					1.0		
16	2009 Ford 150 2 WD #18-020					2.0		
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 - 40 lbs.							

"Over"



## Daily Report of Force Account Worked

20	Sand 156 lbs.							
21	Portland Cement 4 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Jay Woods	5-21-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Jay Woods</i>	<i>Roman Gibson</i>	<i>GEN. FOREMAN</i>



Original

Daily Report of Force Account Worked

Contract Number 009386	Date 5-21-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station NE 11+00 to NE 25+10	Group 1	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg NE 11+00 to NE 25+10 Grp.1			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	3.0					
2	Hector Hernandez	Laborer Foreman	3.0					
3	William Serrano	Laborer	3.0					
4								
5	Brandon Rogers	Laborer	3.0					
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					3.0		
8	16 ft. Slurry Trailer #50-007					3.0		
9	'05 Chevy 2500 HD Service Body #19-001					3.0	.5	
10	Lee Boy 250 Tack Pot Trailer #68-001					3.0	.5	
11	Doosan 185 Air Compressor #60-002					3.0	.5	
12	Predator Generator 4000W					3.0		
13	Kobalt Electric mixer #0241568					3.0		
14	120 gal. Propane Tank					3.0		
15	Crafco Hot Air Lance w/Hoses					3.0		
16	2009 Ford 150 2 WD #18-020					3.0	.5	
17								
18	Hand Tools (see sheet attachment)							
19	CSS-1 – 40 lbs.							

"over"



## Daily Report of Force Account Worked

20	Sand 156 lbs.							
21	Portland Cement 4 lbs.							
22								
23								

Calculated By Jay Woods	Date 5-21-2019	Checked by	Date	Total
----------------------------	-------------------	------------	------	-------

Inspector's Signature <i>Jay Woods</i>	Contractor's Representative Signature <i>Norman Gibson</i>	Title <i>GEN. FOREMAN</i>
---	---	------------------------------



## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 22, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Andrews, Chuck - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	2.5	0	0	\$114.80
Andrews, Chuck - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Andrews, Chuck - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Gibson, Norman - Yakima	LABORER FOREMAN	1	\$60.13	\$80.01	\$99.89	3	4	0	\$500.43
Gibson, Norman - Yakima	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	3	0	0	\$180.39
Gibson, Norman - Yakima	LABORER FOREMAN	3	\$60.13	\$80.01	\$99.89	3	0	0	\$180.39
Hernandez, Hector - Yakim	LABORER	1	\$45.92	\$61.28	\$76.64	5	0	0	\$229.60
Hernandez, Hector - Yakim	LABORER	2	\$45.92	\$61.28	\$76.64	1	0	0	\$45.92
Phillips, Heather - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Phillips, Heather - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	2.5	0	0	\$114.80
Phillips, Heather - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Rogers, Brandon - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Rogers, Brandon - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Rogers, Brandon - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	2	0	0	\$91.84
Serrano, William - Yakima	LABORER	1	\$45.92	\$61.28	\$76.64	4	2.5	0	\$336.88
Serrano, William - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	3	0	0	\$137.76
Serrano, William - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	3	0	0	\$137.76
<b>Subtotal</b>									\$2,621.61
<b>Overhead / Profit 29%</b>									\$760.23
<b>Labor Total</b>									\$3,381.84

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	1	\$6.56	\$1.53	2	1	\$14.65
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	2	\$6.56	\$1.53	0.5	1	\$4.81
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015	25.0 HP	3	\$6.56	\$1.53	2.5	1	\$17.93
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	1	\$13.19	\$1.60	3.5	0	\$46.17
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	2	\$13.19	\$1.60	1.5	0	\$19.79
PSC 18- PICKUP GAS CONV.		ford	F150	2009	1/2 Ton	3	\$13.19	\$1.60	4	0	\$52.76
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	1	\$19.58	\$1.97	3.5	0	\$68.53
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	2	\$19.58	\$1.97	1.5	0	\$29.37
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005	1.0 Ton	3	\$19.58	\$1.97	4	0	\$78.32
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	1	\$19.54	\$1.95	4	0	\$78.16
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	2	\$19.54	\$1.95	1.5	0	\$29.31
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018	1.0 Ton	3	\$19.54	\$1.95	4	0	\$78.16
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	1	\$2.90	\$0.63	4	0	\$11.60
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	2	\$2.90	\$0.63	1.5	0	\$4.35
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016	3 Ton	3	\$2.90	\$0.63	4	0	\$11.60



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 22, 2019

Sheet: 1

PSC 60- AIR COMPRESSOR RO	DOOSAN	185	2016 125 - 249 cfm	1	\$8.57	\$2.64	-3.5	0	\$30.00
PSC 60- AIR COMPRESSOR RO	DOOSAN	185	2016 125 - 249 cfm	2	\$8.57	\$2.64	-1.5	0	\$12.86
PSC 60- AIR COMPRESSOR RO	DOOSAN	185	2016 125 - 249 cfm	3	\$8.57	\$2.64	-4	0	\$34.28
PSC 68- CRACK FILLER	LEE-BOY	250	2015 200 gal.	1	\$15.22	\$3.94	-3.5	0	\$53.27
PSC 68- CRACK FILLER	LEE-BOY	250	2015 200 gal.	2	\$15.22	\$3.94	-1.5	0	\$22.83
PSC 68- CRACK FILLER	LEE-BOY	250	2015 200 gal.	3	\$15.22	\$3.94	-4	0	\$60.88
PSC 81- GENERATOR	PREDATOR	4000W	2016 To 5,000 Watt	1	\$2.98	\$0.24	-2	1	\$6.20
PSC 81- GENERATOR	PREDATOR	4000W	2016 To 5,000 Watt	2	\$2.98	\$0.24	-0.5	1	\$1.73
PSC 81- GENERATOR	PREDATOR	4000W	2016 To 5,000 Watt	3	\$2.98	\$0.24	-2.5	1	\$7.69
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.		1	\$1.87	\$0.51	-2	1	\$4.25
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.		2	\$1.87	\$0.51	-0.5	1	\$1.45
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.		3	\$1.87	\$0.51	-2.5	1	\$5.19
<b>Subtotal</b>									<b>\$786.14</b>
<b>Overhead / Profit 21%</b>									<b>\$165.09</b>
<b>Equipment Total</b>									<b>\$951.23</b>

<b>Grand Sub Total</b>			<b>\$4,333.07</b>
<b>Prime Markup*</b>			<b>\$433.31</b>
<b>Grand Total</b>			<b>\$4,766.38</b>

\* Prime Markup Breakdown 12%: \$0.00 10%: \$4,333.07 7%: \$0.00

Ledger #	Item	Group	Total
120	0005 - CRACK SEALING WITH SAND SLURRY	1	\$2,353.86
121	0005 - CRACK SEALING WITH SAND SLURRY	2	\$1,108.51
122	0005 - CRACK SEALING WITH SAND SLURRY	3	\$1,304.01

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	AK 6/13/19	M 6/19/19	AK 6/20/19	





## Daily Report of Force Account Worked

Contract Number 009386	Date 5-22-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station Exit 69 Interchange	Group 1	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. Exit 69 Interchange Grp.1			



Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	4	2	1			
2	William Serrano	Laborer	4	2	0.5			
3	Heather Phillips	Laborer	6.5					
4	Chuck Andrews	Laborer	6.5					
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					4	3	
8	16 ft. Slurry Trailer #50-007					4	3	
9	'05 Chevy 2500 HD Service Body #19-001					3.5	3	
10	Doosan 185 Air Compressor #60-002					3.5	3	
11	2009 Ford 150 2 WD #18-020					3.5	3	
12	Lee Boy 250 Tack Pot Trailer #68-001					3.5	3	
13	Predator Generator 4000W					2		
14	Kobalt Electric mixer #0241568					2		
15	120 gal. Propane Tank					2		
16	Crafco Hot Air Lance w/Hoses					2		
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 30 lbs.							
20	Sand 117 lbs.							
21	Portland Cement 3 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-22-2019			

Inspector's Signature	Contractor's Representative Signature	Title
		GEN. FOREMAN



## Daily Report of Force Account Worked

Contract Number 009386	Date 5-22-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station Sta.10+00 to Sta.10+50 Sta.23+50.4 to Sta.23+85	Group 2	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. Sta.10+00 to Sta.10+50 and Sta.23+50.4 to Sta.23+85 Grp.2			



Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	3.5					
2	William Serrano	Laborer	3.5					
3	Heather Phillips	Laborer	3.5					
4	Chuck Andrews	Laborer	3.5					
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					1.5	2	
8	16 ft. Slurry Trailer #50-007					1.5	2	
9	'05 Chevy 2500 HD Service Body #19-001					1.5	2	
10	Doosan 185 Air Compressor #60-002					1.5	2	
11	2009 Ford 150 2 WD #18-020					1.5	2	
12	Lee Boy 250 Tack Pot Trailer #68-001					1.5	2	
13	Predator Generator 4000W					0.5		
14	Kobalt Electric mixer #0241568					0.5		
15	120 gal. Propane Tank					0.5		
16	Crafco Hot Air Lance w/Hoses					0.5		
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 10 lbs.							
20	Sand 39 lbs.							
21	Portland Cement 1 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-22-2019			

Inspector's Signature	Contractor's Representative Signature	Title
		GEN. FOREMAN



## Daily Report of Force Account Worked

Contract Number 009386	Date 5-22-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station Sta.32+37 to Sta.37+68	Group 3	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. Sta.32+37 to Sta.37+68 Grp.3			



Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	4					
2	William Serrano	Laborer	4					
3	Heather Phillips	Laborer	4					
4	Chuck Andrews	Laborer	4					
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					4		
8	16 ft. Slurry Trailer #50-007					4		
9	'05 Chevy 2500 HD Service Body #19-001					4		
10	Doosan 185 Air Compressor #60-002					4		
11	2009 Ford 150 2 WD #18-020					4		
12	Lee Boy 250 Tack Pot Trailer #68-001					4		
13	Predator Generator 4000W					2.5		
14	Kobalt Electric mixer #0241568					2.5		
15	120 gal. Propane Tank					2.5		
16	Crafco Hot Air Lance w/Hoses					2.5		
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 100 lbs.							
20	Sand 390 lbs.							
21	Portland Cement 10 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-22-2019			

Inspector's Signature	Contractor's Representative Signature	Title
		GEN. FOREMAN





## Daily Report of Force Account Worked

**Contract:** 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

**Prime:** CENTRAL WASHINGTON ASPHALT, INC.

**Item No:** 0005 - CRACK SEALING WITH SAND SLURRY

**Done By:** Pavement Surface Control

**Work:** Crack Sealing with Sand Slurry

**Date:** May 23, 2019

**Sheet:** 1

### Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Andrews, Chuck - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	5	2	0	\$352.16
Andrews, Chuck - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	5	1	0	\$290.88
Andrews, Chuck - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	3.5	0	0	\$160.72
Andrews, Chuck - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	3	0	0	\$137.76
Gibson, Norman - Yakima	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	5	2	0	\$460.67
Gibson, Norman - Yakima	LABORER FOREMAN	3	\$60.13	\$80.01	\$99.89	5	1.5	0	\$420.67
Gibson, Norman - Yakima	LABORER FOREMAN	2	\$60.13	\$80.01	\$99.89	3.5	1.5	0	\$330.48
Gibson, Norman - Yakima	LABORER FOREMAN	3	\$60.13	\$80.01	\$99.89	3	1.5	0	\$300.41
Phillips, Heather - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	5	2	0	\$352.16
Phillips, Heather - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	5	1	0	\$290.88
Phillips, Heather - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	3.5	0	0	\$160.72
Phillips, Heather - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	3	0	0	\$137.76
Serrano, William - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	5	1.5	0	\$321.52
Serrano, William - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	5	1.5	0	\$321.52
Serrano, William - Yakima	LABORER	2	\$45.92	\$61.28	\$76.64	4	1.5	0	\$275.60
Serrano, William - Yakima	LABORER	3	\$45.92	\$61.28	\$76.64	4	0	0	\$183.68
<b>Subtotal</b>									<b>\$4,497.59</b>
<b>Overhead / Profit 29%</b>									<b>\$1,304.31</b>
<b>Labor Total</b>									<b>\$5,801.90</b>

### Equipment Worked:

Equip#	Type	Manufacturer	Model	Year Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015 25.0 HP	2	\$6.56	\$1.53	2	1	\$14.65
PSC - Ai CRACK FILLER		CRAFCO	n/a	2015 25.0 HP	3	\$6.56	\$1.53	4	1	\$27.77
PSC 18- PICKUP GAS CONV.		ford	F150	2009 1/2 Ton	2	\$13.19	\$1.60	5.5	0	\$72.55
PSC 18- PICKUP GAS CONV.		ford	F150	2009 1/2 Ton	3	\$13.19	\$1.60	2.5	0	\$32.98
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005 1.0 Ton	2	\$19.58	\$1.97	5.5	0	\$107.69
PSC 19- PICKUP GAS CONV.		CHEV.	2500	2005 1.0 Ton	3	\$19.58	\$1.97	2.5	0	\$48.95
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018 1.0 Ton	2	\$19.54	\$1.95	6	0	\$117.24
PSC 20- PICKUP DIESEL CREW		CHEV.	3500	2018 1.0 Ton	3	\$19.54	\$1.95	2	0	\$39.08
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016 3 Ton	2	\$2.90	\$0.63	6	0	\$17.40
PSC 50- TRAILER NON-TILT UTI		MISC.	N/A	2016 3 Ton	3	\$2.90	\$0.63	2	0	\$5.80
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016 125 - 249 cfm	2	\$8.57	\$2.64	5.5	0	\$47.14
PSC 60- AIR COMPRESSOR RO		DOOSAN	185	2016 125 - 249 cfm	3	\$8.57	\$2.64	2.5	0	\$21.43
PSC 68- CRACK FILLER		LEE-BOY	250	2015 200 gal.	2	\$15.22	\$3.94	5.5	0	\$83.71
PSC 68- CRACK FILLER		LEE-BOY	250	2015 200 gal.	3	\$15.22	\$3.94	2.5	0	\$38.05
PSC 81- GENERATOR		PREDATOR	4000W	2016 To 5,000 Watt	2	\$2.98	\$0.24	2	1	\$6.20
PSC 81- GENERATOR		PREDATOR	4000W	2016 To 5,000 Watt	3	\$2.98	\$0.24	4	1	\$12.16



## Daily Report of Force Account Worked

Contract: 009386 - I-82 & SR 22, SUNNYSIDE VIC TO PROSSER  
VIC - PAVIN

Prime: CENTRAL WASHINGTON ASPHALT, INC.

Item No: 0005 - CRACK SEALING WITH SAND SLURRY

Done By: Pavement Surface Control

Work: Crack Sealing with Sand Slurry

Date: May 23, 2019

Sheet: 1

PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	2	\$1.87	\$0.51	-2	1	\$4.25
PSC Mix PORT. MORTOR MIXER KOBALT	n/a	2015 6 CU. FT.	3	\$1.87	\$0.51	4	1	\$7.99
<b>Subtotal</b>								<b>\$705.04</b>
<b>Overhead / Profit</b> 21%								<b>\$148.06</b>
<b>Equipment Total</b>								<b>\$853.10</b>

<b>Grand Sub Total</b>				<b>\$6,655.00</b>
<b>Prime Markup*</b>				<b>\$665.50</b>
* Prime Markup Breakdown 12%: \$0.00 10%: \$6,655.00 7%: \$0.00				
<b>Grand Total</b>				<b>\$7,320.50</b>

Ledger #	Item	Group	Total
123	0005 - CRACK SEALING WITH SAND SLURRY	2	\$4,052.18
124	0005 - CRACK SEALING WITH SAND SLURRY	3	\$3,268.32

Est. #	Prepared By / Date	Checked By / Date	CAPS Entry By / Date	CAPS Verified By / Date
2	SHC/13/19	M 6/19/19	SHC/20/19	



## Daily Report of Force Account Worked

Contract Number 009386	Date 5-23-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station WH 14+21.4 to WH 16+60	Group 2	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. WH 14+21.4 to WH 16+60 Grp.2			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman	2.5	2	1.5			
2	William Serrano	Laborer	2.5	2	1			
3	Heather Phillips	Laborer	2.5	2	1			
4	Chuck Andrews	Laborer	2.5	2	1			
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					6		
8	16 ft. Slurry Trailer #50-007					6		
9	'05 Chevy 2500 HD Service Body #19-001					5.5		
10	Doosan 185 Air Compressor #60-002					5.5		
11	2009 Ford 150 2 WD #18-020					5.5		
12	Lee Boy 250 Tack Pot Trailer #68-001					5.5		
13	Predator Generator 4000W					2		
14	Kobalt Electric mixer #0241568					2		
15	120 gal. Propane Tank					2		
16	Crafco Hot Air Lance w/Hoses					2		
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 100 lbs.							
20	Sand 390 lbs.							
21	Portland Cement 10 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-23-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Daniel Valencia</i>	<i>Dan Gibson</i>	GEN. FOREMAN



## Daily Report of Force Account Worked

Contract Number 009386	Date 5-23-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station HE 24+51 to HE 38+09	Group 3	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Crack Sealing with Sand Slurry Beg. HE 24+51 to HE 38+09 Grp.3			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman		6.5				
2	William Serrano	Laborer	2.5	4				
3	Heather Phillips	Laborer	6.5					
4	Chuck Andrews	Laborer	6.5					
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.					2		
8	16 ft. Slurry Trailer #50-007					2		
9	'05 Chevy 2500 HD Service Body #19-001					2.5		
10	Doosan 185 Air Compressor #60-002					2.5		
11	2009 Ford 150 2 WD #18-020					2.5		
12	Lee Boy 250 Tack Pot Trailer #68-001					2.5		
13	Predator Generator 4000W					4		
14	Kobalt Electric mixer #0241568					4		
15	120 gal. Propane Tank					4		
16	Crafco Hot Air Lance w/Hoses					4		
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 240 lbs.							
20	Sand 936 lbs.							
21	Portland Cement 24 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-23-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Daniel Valencia</i>	<i>Norman Gibson</i>	GEN. FOREMAN





## Daily Report of Force Account Worked

Contract Number 009386	Date 5-23-2019	Item Number 5	Item Name Crack Sealing with Sand Slurry
Prime Contractor Central Washington Asphalt		Subcontractor / Lower Tier Subcontractor Pavement Surface Control	
Line / Station PSC Demobilize	Group 3	Basis of Materials Acceptance	RAMS Number RAM Requested From Contractor
Description of Work Performed Pavement Surface Control cleaning their equipment			

Time Worked Record								
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours			Equipment Hours		
			Reg.	OT.	DT.	Reg	Standby	Idle
1	Norman Gibson	Foreman		3				
2	William Serrano	Laborer		3				
3	Heather Phillips	Laborer						
4	Chuck Andrews	Laborer						
5								
6								
7	15 Chevy Silverado 3500 HD #20-006 Flatbed.							
8	16 ft. Slurry Trailer #50-007							
9	'05 Chevy 2500 HD Service Body #19-001							
10	Doosan 185 Air Compressor #60-002							
11	2009 Ford 150 2 WD #18-020							
12	Lee Boy 250 Tack Pot Trailer #68-001							
13	Predator Generator 4000W							
14	Kobalt Electric mixer #0241568							
15	120 gal. Propane Tank							
16	Crafco Hot Air Lance w/Hoses							
17								
18	Hand Tools (see sheet attachment)							



## Daily Report of Force Account Worked

19	CSS-1 – 0 lbs.							
20	Sand 0 lbs.							
21	Portland Cement 0 lbs.							
22								
23								

Calculated By	Date	Checked by	Date	Total
Daniel Valencia	5-24-2019			

Inspector's Signature	Contractor's Representative Signature	Title
<i>Daniel Valencia</i>	<i>Thomas Gibson</i>	GEN. FOREMAN