



Contract No. 9390	Station See below	Mile/Line: I-90	C/S
Staked by WSDOT 4/2/2019	Date	Work Started Date 7/18/2019	Work Completed Date
Calculated by Gregory F. Bivins 7/19/2019	Date	Checked by E. Knudson 7/24/2019	Inspector Gregory F. Bivins 7/18/19

**BID ITEM #32**  
**TEMPORARY PAVEMENT MARKING - SHORT DURATION**

Group 1  
7/18/2019

LE 10+00 - LE 202+33 = 19,233 LF.  
LE Gore (rest area) 201+63 - LE 202+33 = 70 LF.  
LE Gore (rest area) 201+63 - LE 202+33 = 70 LF.

19,233 + 70 + 70 = 19,373 LF

**OK TO PAY 19,373 LF.**

Measured in the field with a calibrated wheel: Gregory F. Bivins

- Contractor used temporary marking tape instead of actual paint.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept			
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init. Date	Checked By Init. Date	Est. No.
0032	TEMPORARY PAVEMENT MARKING-SHORT DURATION	1	7/18/2019	L.F.	19373	55	EK 07/24/19		3

**Attachments**

File Attachment