



Contract No. 9390	Station PROJECT LIMITS	Mile/Line: US I-82 / I-90	C/S
Staked by WSDOT 6/7/2019	Date	Work Started Date 6/5/2019	Work Completed Date
Calculated by Rob Turner/Greg Bivi... 7/19/2019	Date	Checked by E. Knudson 7/24/2019	Inspector Rob Turner 7/8/19

**BID ITEM #39
CONSTRUCTION SIGNS CLASS A**

**7/8/2019
Group 4**

Advanced Traffic Control installed sign A ON RAMP TO I-82 EB

Group 4 Total = 10 x 80% (For Installation) = 8S.F.

Okay to Pay = 8S.F.

Field verified by Greg Bivins/Rob Turner.

See attached backup.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0039	CONSTRUCTION SIGNS CLASS A	4	7/8/2019	S.F.	8	66	EK	07/24/19			3

Attachments



Copy of Copy of Class A
Signs Corrected - 2.xlsx
Microsoft Excel
Worksheet
19.7 KB

