



Contract No. 9390	Station I-90 EB, WB	Mile/Line: I-90	C/S
Staked by N/A	Date	Work Started Date 6/5/2019	Work Completed Date
Calculated by Gregory F. Bivins	Date 8/22/2019	Checked by E. Knudson	Inspector Gregory F. Bivins
		Date 8/26/2019	Date 8/22/19

## BID ITEM #22 TRANSPORTABLE ATTENUATOR EA.

5 Transportable Attenuators are on site, 3 were paid on estimate #2, 1 was paid on estimate #3

Okay to pay 1

Visually verified by Gregory F. Bivins

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
022.01	Truck-Mounted Attenuator	TrafFix Devices	Scorpion	QPL-0016		/ Visual Acceptance per CM 9-1.4C & Confirmation of Standard Specs

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0022	TRANSPORTABLE ATTENUATOR	2	8/20/2019	EAC H	1	100	EK	08/29/19			4

### Attachments



TRAFFIC CONTROL  
(FNR) BACK-UP.xlsx  
Microsoft Excel  
Worksheet  
37.9 KB

