



| | | | |
|--|---------------------------|---------------------------------------|----------------------------------|
| Contract No. 9390 | Station PROJECT LIMITS | Mile/Line: US I-82 / I-90 | C/S |
| Staked by WSDOT 4/2/2019 | Date | Work Started Date 9/3/2019 | Work Completed Date |
| Calculated by Jay Woods 9/5/2019 | Date | Checked by E. Knudson 9/26/2019 | Inspector Jay Woods 9/4/19 |

BID ITEM #30 SHOULDER RUMBLE STRIP TYPE 1 MILE

9-3-19

LE 10+00 to LE 196+12 Grp. 1 19,334 ft

19,334ft / 5280ft per mile = **3.66 miles**

LW 570+00 to LW 460+25 Grp. 2 11,315 ft

11,315ft / 5280ft per mile = **2.14 miles**

9-4-19

LW 460+25 to 34+45 Grp. 2 42,580 ft

42,580ft / 5280ft per mile = **8.06 miles**

LW 29+70 to 10+00 Grp. 2 1,970 ft

1970ft / 5280ft per mile = **0.37 miles**

Grp.1 = 3.66 miles

Grp.2 = 2.14+8.06+0.37= 10.57 miles

10.57+3.66= 14.23 miles

Measured from calibrated night star by Jay Woods

Ok To Pay 14.23 miles

| Item Num | Material Brand Name/Model Type | Manufacturer | Brand Name/Model Type | RAMS/QPL Ref. No. | Appr/Acc Code | Basis of Accept |
|----------|--------------------------------|--------------|-----------------------|-------------------|---------------|-----------------|
| | | | | | / | |
| | | | | | | |

| Item Num | Item Description | Grp | Date Work Complete | Unit | Quantity | Ledger Entry No. | Posted By Init. | Posted By Date | Checked By Init. | Checked By Date | Est. No. |
|----------|------------------------------|-----|--------------------|------|----------|------------------|-----------------|----------------|------------------|-----------------|----------|
| 0030 | SHOULDER RUMBLE STRIP TYPE 1 | 1 | 9/3/2019 | MI. | 3.66 | 126 | EK | 09/26/19 | | | 5 |
| 0030 | SHOULDER RUMBLE STRIP TYPE 1 | 2 | 9/4/2019 | MI. | 10.57 | 127 | EK | 09/26/19 | | | 5 |

Attachments

File Attachment

