



Contract No. 9390	Station PROJECT LIMITS	Mile/Line: US I-82 / I-90	C/S
Staked by 	Date 	Work Started Date 10/17/2019	Work Completed Date
Calculated by Gregory F. Bivins 11/22/2019	Date 	Checked by E. Knudson 11/26/2019	Inspector Gregory F. Bivins 10/17/19

BID ITEM #27 GROOVED PLASTIC LINE L.F.

Group 1

10/21/19

LE 10+00 to LE 25+00 @ 1,500 LF

Used 15 lbs. of beads and 7 bags of material(plastic)

Group 1

10/23/19

LE 25+00 to LE 202+33 @ 17,952 LF

Used 400 lbs. of beads and 75 bags of material(plastic)

Group 2

10/23/19

Fast Lane- LW 577+86.92 to LW 463+00 @ 11,510 LF

Used 600 lbs. of beads and 48 bags of material(plastic)

Group 2

10/24/19

Fast Lane-LW 463+00 to LW 337+00 @ 12,700 LF **

Fast Lane-LW 146+00 to LW 10+00 @ 13,788 LF

Used 800 lbs. of beads and 113 bags of material(plastic)

Group 4

10/25/19

End of gore (plans pg. 37) LS 50+88 to LS 54+09 @ 320 LF

Used 30 lbs. of beads and 10 bags of material(plastic)

Group 2

11/5/19

Slow Lane-LW 22+00 to LW 146+00 @ 12,120 LF

Used 300 lbs. of beads and 10 bags of material(plastic)

Group 2

11/6/19

Slow Lane-LW 354+00 to LW 571+00 @ 21,440 LF

Used 700 lbs. of beads and 130 bags of material(plastic)

Group 4

11/7/19

End of gore(plans pg. 38) LN 155+54 to LN 160+80 @ 440 LF

Used 300 lbs. of beads and 10 bags of material(plastic)

Group 1 @ 1,500' + 17,952' = 19,452 LF

Ok to pay 19,452 LF of grooved plastic line

Group 2 @ 11,510' + 12,700' + 13,788 + 12,120' + 21,440' = 71,558 LF

Ok to pay 71,558 LF of grooved plastic line

Group 4 @ 320' + 440' = 760 LF

Ok to pay 760 LF of grooved plastic line

**** Apply-Line applied 1,700 LF of plastic in the exception area before they said they couldn't do it, due to crack seal of said exception area ruining their grinder.**

Measurements were taken in the field with a calibrated night star, calibrated wheel and verified with counter on Apply-Line's plastic truck.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
027.01	Glass Beads	Potters Industries, Inc.		QPL-0003	3101	/ Visual Acceptance per Const. Manual 9-1.4C
027.01	Plastic Type A Liquid Hot Applied Thermoplastic	Ennis-Flint Inc.	Pave-Mark Hy	QPL-0004	3101	/ Visual Acceptance per Const. Manual 9-1.4C

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0027	GROOVED PLASTIC LINE	1	11/7/2019	L.F.	19452	219	EK	12/02/19			7
0027	GROOVED PLASTIC LINE	2	11/7/2019	L.F.	71558	220	EK	12/02/19			7
0027	GROOVED PLASTIC LINE	4	11/7/2019	L.F.	760	221	EK	12/02/19			7

Attachments



20191018_175258_1574
459385173_resized.jpg
JPG File
408 KB



593367985.jpg
JPG File
137 KB