



PAGE 1 OF 5

Contract Number C - 9390	SR Number I-90, SR 82	Day Wednesday	Date 10/02/2019
------------------------------------	---------------------------------	-------------------------	---------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

Crew

Carla R. Vandiver	- TCS -	10:00 am - 8:30 pm = 10.5 hrs
Pam Schreeder	- TMA -	10:00 am - 7:00 pm = 10.0 hrs
Glen Cox	- TCL -	10:00 am - 7:00 pm = 10.0 hrs
Paul Parks	- TMA -	10:00 am - 7:00 pm = 10.0 hrs
Patrick Brown	- TCL -	10:00 am - 7:00 pm = 10.0 hrs
Juan Silva	- TCL -	10:00 am - 7:00 pm = 10.0 hrs

Equipment

Dodge # 03 - TCS -	10:00 am - 7:00 pm
F-150 # 16 - TCL -	10:00 am - 7:00 pm
PCMS # 111 - RLC - W/B - SR82 - Exit 3 gor -	12:00 am - 12:19 pm = 12.0hrs
PCMS # 105-M - RLC/LLC - W/B - I-90 -	12:00 am - 5:00 am = 5.0hrs
A/B # 217 - W/B - LLC - I-90	1:30 am - 5:00 am = 3.5hrs
A/B # 208 - W/B - SR82	5:00 am - 12:19 pm = 7.0hrs
TMA # 106 - Paul - W/B - I-90 -	10:00 am - 6:00 pm
TMA # 136 - Pam - W/B - SR82 -	11:50 am - 2:00 pm
TMA # 196 - Pam - W/B I-90 -	10:00 am - 11:45 am

Contractor

Advanced Traffic Control

Contractor's Traffic Control Supervisor's Signature

Carla R. Vandiver

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contract Number C - 9390	SR Number SR 82	Day Wednesday	Date 10/02/2019
------------------------------------	---------------------------	-------------------------	---------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

A/B # 217 - LLC - W/B - I-90 - Pavement repair - 1:30 am - 5:45 pm = 16.5hrs

TMA # 106 - Paul - 1:00 pm - 8:00 pm

TMA # 156 - Pam - 5:00 am - 6:00 pm

TMA # 196 - In closure - W/B - SR82 - 5:00 am - 6:00 pm

PCMS # 105-M - MP 134 - 2 LLC - 2:00 am - 12:00 am = 22.0 hrs

10:00 am - TCS on site - Checking on closure and getting ready for a safety meeting - get the tma's ready to extend the LLC on I-90 W/B

10:35 am - Start to extend LLC - W/B - I-90 to end of job at the rest area

11:12 am - Rory called and asked for 1/2 of the on ramp from Thrall Rd to E/B SR82

11:30 am - Done extending the LLC for guide post on W/B I-90

11:50 am - At SR82 - getting ready to open the LLC

12:00 pm - Starting to open the LLC - W/B - SR82 - I'm hooked up to A/B # 208

12:19 pm - A/B # 208 off - Closure up

1:00 pm - PCMS # 111 off - Getting ready to close 1/2 of the Thrall Rd E/B on ramp to SR82

1:23 pm - Closing 1/2 the on ramp from Thrall Rd to E/B SR82

1:55 pm - 1/2 of the ramp is closed - Glen will stay to assist the crack seal crew - Crew going to open the LLC on W/B I-90

2:51 pm - Crew on site to pick up LLC - W/B I-90

2:56 pm - TMA # 116 broke down

4:32 pm - All the tma's are full so we have to empty some to continue pickup

4:47 pm - Unloading TMA # 156 to finish LLC pickup

Contractor

Advanced Traffic Control

Contractor's Traffic Control Supervisor's Signature

Carla K. Vandu

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Contractor's Daily Report of Traffic Control - Summary

PAGE 3 OF 5

Contract Number C - 9390	SR Number SR 82	Day Wednesday	Date 10/02/2019
------------------------------------	---------------------------	-------------------------	---------------------------


Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

Summary of TCS Activities

5:11 pm - Back on W/B I-90 to pick up the rest of the barrels
5:45 pm - At A/B # 218 - LLC open - A/B off
6:00 pm - Glen and Paul off - Pam and Patrick and Juan picking up signs
6:10 pm - PCMS # 105-M off
6:50 pm - Signs up - Crew back to yard to unload some of the truck
7:00 pm - Crew off
8:30 pm - Done working on paperwork - TCS off

Contractor Advanced Traffic Control	Contractor's Traffic Control Supervisor's Signature 
-----------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 4 OF 5

Contract Number C - 9390	SR Number I-90, SR 82	Day Wednesday	Date 10/02/2019
------------------------------------	---------------------------------	-------------------------	---------------------------

Sta A	Setup		Sta B
	Station — Time	Station — Time	
	MP 134 — 4:00 pm	MP 132 — 2:00 am	
	1 mile W/of PCMS — 4:00 pm	1 mile w/of PCMS — 1:30 am	
	1500 ft w/of RWA — 4:00 pm	1500 ft w/of RWA — 1:30 am	
	3000 ft w/of RWA — 4:00 pm	3000 ft w/of RWA — 1:30 am	
	4500 ft w/of RWA — 4:00 pm	4500 ft w/of RWA — 12:30 am	
Work Area			
	For set up and in close — 5:00 pm	For set up and rolling — 1:30 am	
	—	—	
	—	—	
	—	—	
	—	—	
Sta C	One Way Traffic (one or more lanes) Two Way Traffic (two or more lanes)		Sta D

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Sta. A = Left Lane Closure W/B - SR82	5:00 am	Hourly	12:19 pm
Sta. B = Left Lane Closure W/B - I-90	5:00 am	Hourly	5:45 pm

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Legend

(List of Signs Used)

- PCMS#105-M**
- RWA-Road work ahead**
- LLC-Left Lane Closed / RLC-Right lane closure**
- M/R-Merge Right / M/L-Merge Left**
- A/B-Arrowboard#211,#217,#216,**
- TMA-Truck Mounted Attenuator #156, # 106, # 196**
-
-

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Advanced Traffic Control

Contractor

Carla R. Vandiver

Contractor's Traffic Control Supervisor's Signature



Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 5 OF 5

Contract Number C - 9390	SR Number I-90, SR 82	Day Wednesday	Date 10/02/2019
------------------------------------	---------------------------------	-------------------------	---------------------------

Sta A	Setup				Sta B	
	Station	—	Time	Station	—	Time
	#111 @ Exit 3	—	5:00 am	#105-M @ MP 134	—	2:00 pm
	.5 w/of pcms#111	—	5:00 am	1 mile w/of PCMS	—	2:00 pm
	1500 ft w/of RWA	—	5:00 am	1500 ft w/of RWA	—	2:00 pm
	3000 ft w/of RWA	—	5:00 am	3000 ft w/of RWA	—	2:00 pm
	4500 ft w/of RWA	—	5:00 am	4500 ft w/of RWA	—	3:30 pm
Work Area						
	For set up and in close	—	5:00 am	For set up and shadow	—	3:00 pm
	—	—	—	—	—	—
	—	—	—	—	—	—
	—	—	—	—	—	—
	—	—	—	—	—	—
Sta C	↑ One Way Traffic (one or more lanes)	↑		Sta D	↑	
	↓ Two Way Traffic (two or more lanes)	↑				

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Sta. A = Left Lane Closure W/B SR82	5:00 pm	Hourly	5:00 am
Sta. B = Right Lane Closure W/B I-90	2:00 pm	Hourly	1:30 am

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Legend

(List of Signs Used)

- PCMS # 105-M, # 111**
- RWA-Road work ahead**
- LLC-Left Lane Closed / RLC-Right lane closure**
- M/R-Merge Right / M/L-Merge Left**
- A/B-Arrowboard#208,#211**
- TMA-Truck Mounted Attenuator # 136, #156, # 106, # 196**
-
-

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Advanced Traffic Control

Contractor

Carla R. Vandiver

Contractor's Traffic Control Supervisor's Signature