



Contract Number <b>C - 9390</b>	SR Number <b>I-90, SR 82</b>	Day <b>Thursday</b>	Date <b>10/17/2019</b>
------------------------------------	---------------------------------	------------------------	---------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

**Summary of TCS Activities**

**Crew**

-----

Carla R. Vandiver -	TCS - 4:00 am - 11:00 pm = 19.0 hrs
Pam Schreeder -	TMA - 5:00 am - 1:30 pm = 8.5 hrs
	TCL - 1:30 pm - 5:00 pm = 3.5 hrs
	TMA - 5:00 pm - 10:30 pm = 5.5 hrs
Paul Parks -	TMA - 5:00 am - 1:30 pm = 8.5 hrs
	TCL - 1:30 pm - 5:00 pm = 3.5 hrs
	TMA - 5:00 pm - 10:30 pm = 5.5 hrs
Zachary Tibbett -	TCL - 5:00 am - 10:30 pm = 17.5 hrs
Rhonda Hagar -	TCL - 5:00 am - 10:30 pm = 17.5 hrs
Pat Ramirez -	TMA - 5:00 am - 1:30 pm = 8.5 hrs
	TCL - 1:30 pm - 5:00 pm = 3.5 hrs
	TMA - 5:00 pm - 10:30 pm = 5.5 hrs
Jorge Jimenez -	TCL - 5:00 am - 10:30 pm = 17.5 hrs

**Equipment**

-----

Dodge #03 -	TCS - 4:00 am - 11:00 pm
F -150 #16 -	TCL - 5:00 am - 10:30 pm
TMA #136 - Pam -	5:00 am - 9:30 am
Pam -	7:30 pm - 10:30 pm

Contractor <b>Advanced Traffic Control</b>	Contractor's Traffic Control Supervisor's Signature <i>Carla R. Vandiver</i>
---	---

**For WSDOT Project Office Only**

**Comments**

_____
_____
_____
_____
_____

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**



PAGE 2 OF 5

Contract Number <b>C - 9390</b>	SR Number <b>I-90, SR 82</b>	Day <b>Thursday</b>	Date <b>10/17/2019</b>
------------------------------------	---------------------------------	------------------------	---------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

**Summary of TCS Activities**

**Equipment Cont.**

TMA #106 - Pat - 5:00 am - 1:30 pm

Pat - 5:01 pm - 6:44 pm

TMA #116 - Pam - 5:00 am - 1:30 pm

Pam - 6:09 pm - 10:30 pm

TMA #156 - Paul - 9:00 am - 1:30 pm

Paul - 11:05 am - 1:30 pm

TMA #196 - Paul - 5:00 am - 9:00 am

PCMS #114 - W/B - SR82 - @ MP 5.5

- 6:00 am - 10:30 pm = 16.5 hrs

PCMS #115 - E/B - SR82 - 1000 ft E/of Ellensburg

- 5:00 am - 6:09 pm = 13.0 hrs

PCMS #105-M - E/B - I-90 - @ MP 120

- 9:30 am - 1:00 pm = 3.5 hrs

A/B # 208 - W/B - SR82

- 6:15 am - 10:30 pm = 16.5 hrs

A/B #211 - E/B - I-90

- 9:30 am - 1:00 pm = 3.5 hrs

A/B # 221 - E/B - SR82

- 5:30 am - 6:09 pm = 13.0 hrs

4:00 am - TCS on site - Getting paperwork started - Prepare for the safety meeting

5:00 am - Crew on site - Gather for the safety meeting

5:15 am - Safety meeting over - Getting the tma's ready to go - Rhonda and Pam take the F-150 and tma#136 to set the signs for E/B - SR82 - LLC

6:00 am - Signs set and PCMS #114 and #115 set and ready to go - Crew in place with the tma's to start closing the left lane on east bound SR82

Contractor <b>Advanced Traffic Control</b>	Contractor's Traffic Control Supervisor's Signature <i>Carla K. Vandu</i>
---	--

**For WSDOT Project Office Only**

**Comments**

_____
_____
_____
_____
_____

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**



PAGE 3 OF 5

Contract Number <b>C - 9390</b>	SR Number <b>I-90, SR 82</b>	Day <b>Thursday</b>	Date <b>10/17/2019</b>
------------------------------------	---------------------------------	------------------------	---------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

**Summary of TCS Activities**

6:30 am - Start to close the left lane on E/B SR82  
7:40 am - Done with E/B - SR82 - TMA#106 empty and on shoulder - Starting to unload TMA#196  
8:00 am - Starting to close W/B - SR82  
9:30 am - Done with W/B - SR82 - TMA#136 empty and on shoulder - Setting the PCMS#105-M  
E/B - I-90 - PCMS #105-M @ MP 120  
10:10 am - A/B # 211 - on E/B - I-90 - LLC  
10:15 am - Starting to close the left lane east bound  
10:43 am - Starting to empty tma #156  
11:03 am - Rory called and said they won't be getting to I-90 so we could pick it up  
11:06 am - Started to pick up the LLC - E/B - I-90  
12:55 pm - Done with the LLC - E/B - I-90 - Had a semi with a blown tire in closure so we had to wait for him to leave before we could finish  
2:51 pm - Grinder done on W/B - SR82 - Crew was waiting on the road to pick up but moved to the parking lot to get out of the way of the painting operation -  
4:54 pm - Painters are done on E/B - SR82 - Skeet said we can start to open right away  
5:01 pm - Getting in place to open the east bound lane  
6:09 pm - Done with the east bound side on SR82 - Taking loaded tma's to the yard on Ryegrass  
8:08 pm - Starting to open the west bound side of SR82  
10:00 pm - All lanes open - taking equipment to yard  
10:30 pm - Crew at yard and off  
11:00 pm - TCS off - to many hours so I will do my paperwork tomorrow morning

Contractor

**Advanced Traffic Control**

Contractor's Traffic Control Supervisor's Signature

*Carla K. Vanderlin*

**For WSDOT Project Office Only**

Comments

_____
_____
_____
_____
_____

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**



**Use separate sheets for each setup.** (May be altered to record Class A signs.)

Page 4 OF 5

Contract Number <b>C - 9390</b>	SR Number <b>SR 82</b>	Day <b>Thursday</b>	Date <b>10/17/2019</b>
------------------------------------	---------------------------	------------------------	---------------------------

Sta A	Setup				Sta B		
	Station	—	Time	Station	—	Time	
	#115 - 1000 ft E/of EIL	—	5:30 am	#114 - @ MP 5,5	—	6:00 am	
	.5 miles e/of PCMS#1	—	5:30 am	1 mile w/of PCMS #1	—	6:00 am	
	1500 ft e/of RWA	—	5:30 am	1500 ft w/of RWA	—	6:00 am	
	3000 ft e/of RWA	—	5:30 am	3000 ft w/of RWA	—	6:00 am	
	4500 ft E/of RWA	—	6:00 am	4500 ft w/of RWA	—	6:30 am	
<b>Work Area</b>							
	3106, #196, For set up	—	5:30 am	#136, #116, For setup	—	5:30 am	
	—	—	—	—	—	—	
	—	—	—	—	—	—	
	—	—	—	—	—	—	
	—	—	—	—	—	—	
<b>Sta C</b>	↑ One Way Traffic (one or more lanes)	↑		<b>Sta D</b>	↑		
	↓ Two Way Traffic (two or more lanes)	↑			↑		

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Sta. A - Left Lane Closure E/B	5:30 am	Hourly	7:30 pm
Sta. B = Left Lane Closure W/B	6:00 am	Hourly	10:30 pm

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**

### Legend

(List of Signs Used)

- PCMS#114, #115**
- RWA-Road work ahead**
- LLC-Left Lane Closed**
- M/R-Merge Right**
- A/B-Arrowboard #108, #221**
- TMA-Truck Mounted Attenuator #106, #196, #116, #136**
- 
- 

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

### Advanced Traffic Control

Contractor

*Carla R. Vandiver*

Contractor's Traffic Control Supervisor's Signature



*Use separate sheets for each setup.* (May be altered to record Class A signs.)

Page 5 OF 5

Contract Number <b>C - 9390</b>	SR Number <b>I-90, SR 82</b>	Day <b>Thursday</b>	Date <b>10/17/2019</b>
------------------------------------	---------------------------------	------------------------	---------------------------

Sta A	Station	Time	Station	Time	Sta B
	@ MP 120	9:30 am	—	—	
	.5 miles E/of MP 120	9:00 am	—	—	
	1500 ft e/of RWA	9:00 am	—	—	
	3000 ft e/of RWA	9:00 am	—	—	
	4500 ft E/of RWA	10:30 am	—	—	
<b>Work Area</b>					
	For set up and take dk	9:30 am	—	—	
	—	—	—	—	
	—	—	—	—	
	—	—	—	—	
	—	—	—	—	
<b>Sta C</b>	↑ One Way Traffic (one or more lanes)	↑			<b>Sta D</b>
	↓ Two Way Traffic (two or more lanes)	↑			

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
Sta. A - Left Lane Closure E/B	9:00 am	Hourly	3:00 pm

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**

### Legend

(List of Signs Used)

- PCMS # 105-M**
- RWA-Road work ahead**
- LLC-Left Lane Closed**
- M/R-Merge Right**
- A/B-Arrowboard #211**
- TMA-Truck Mounted Attenuator # 156, # 116,
- 
- 

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

### Advanced Traffic Control

Contractor

*Carla R. Vandiver*

Contractor's Traffic Control Supervisor's Signature