Field Note Record

Contract No.	Station	Mile/Line:		Staked by	Date			
9390	Sta. LE 10+00 to LE	US I-90/LE		WSDOT	8/8/2019			
Calculated by	Date	Work Started Dat	e	Work Completed Date				
Clint Bucknell	1/20/2020	6/10/2019						
Inspector	Date	Reviewed by	Date					
Jay Woods	7/22/2019	Clint Bucknell	1/20/2020					
Checked by	Date	Materials Mgr.	Date	Materials				
E. Knudson	1/27/2020	n/a		<u>No</u>				

BID ITEM #9 PLANING BITUMINOUS PAVEMENT S.Y.

This pay note is to supplement pay Estimate #3.

In pay Estimate #3 between Sta. LE 10+00 and 109+85 the right lane was paid at a width of 12.5'. In accordance with Roadway Section A on Plan Sheet RS1 the planing width is 15'

Paid to date is LE right lane Sta. LE 10+00 to LE 109+85 at 12.5' wide. The per plan width is 15' leaving 2.5' unpaid.

(Sta. LE 10+00 to LE 109+85) = 9,985L.F.

(9,985' length x 2.5' wide (remaining to pay))/(9 S.F/S.Y) = 2,773.61

Ok to pay 2,774SY

Measured by Jay Woods with stationing in the field that was established by total station.

Shipment Tag/Stamp # Make/Model/Product #

Ite	-		 	RAMS/QP	Code	Basis of	<u>Acceptance</u>			
N	um	Name/Model Type	Model Type	L Ref. No.		Accept	Used	FNR#	Date	Quan.
							Y/N	(Office Use)		

Item Num Item Description		Grp Date Work	Date Work	Unit	Quantity Ledger	Posted By		Checked By		Est. No.	
			Completed			Entry No.	Init.	Date	Init.	Date	
0009	PLANING BITUMINOUS PAVEMENT	1	1/20/20	S.Y.	2774	252	EK	1/29/20			8

Attachments

File Attachment

DOT Form IP 422-635ER EF Revised 4/2009

File Attachment