



Contract No. C9608	Station IR 10+63.95 to IR 16+45	Mile/Line: I-90 Canyon Road Interchange	C/S
Staked by Contractor	Date 4/8/2021	Work Started Date 4/5/2021	Work Completed Date 5/6/2021
Calculated by Colton Peyser	Date 4/29/2021	Checked by E. Knudson	Inspector Colton Peyser
		Date 6/1/2021	Date 5/20/21

**TEXTURED AND PIGMENTED CEMENT CONCRETE PAVEMENT
BID ITEM #7
UNIT: SY**

GROUP 1

Date, Location & Quantity
IR 10+63.95 to IR16+45
483 SY

Island C:

4-29-21

66 SY Contractor installed per plan.

Island D

4-28-21

181 SY Contractor installed per plan.

4-29-21

180 SY Contractor installed per plan.

180+181 = 361 SY total for Island D.

Island A:

5-6-21

56 SY Contractor installed per plan.

66 + 631 + 56 = 483 SY

OK TO PAY 483 SY

GROUP 2

Date, Location & Quantity
CR 42+27.20 to CR 56+59.50
25 SY

Island B:

4-28-21

25 SY Contractor installed per plan.

OK TO PAY 25 SY

Due to the irregular areas, quantities for payment are based off cad quantities shown in the plans on sheet 11

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
007.01	PCC Pavement	ECP	412	RAM-0008.1	1, 2 /	Acceptance per Std. Spec. 5-05.3(4)A And Engineer's Acceptance of Sample Panel per Special Provisions

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0007	TEXTURED AND PIGMENTED CEMENT CONCRETE PAVEMENT	1	5/20/2021	S.Y.	483	27	EK	06/01/21	DAL	06/01/21	2
0007	TEXTURED AND PIGMENTED CEMENT CONCRETE PAVEMENT	2	5/20/2021	S.Y.	25	28	EK	06/01/21	DAL	06/01/21	2

Attachments



C9608 BI #7 Backup.pdf
Adobe Acrobat Document
309 KB

