Field Note Record

| Contract No. | Station | Mile/Line: | | C/S | |
|---------------|---------|-------------------|------|----------------|------|
| 009616 | n/a | I-90 | | | |
| Staked by | Date | Work Started Date | | Work Completed | Date |
| n/a | | 4/14/2021 | | 6/16/2021 | |
| Calculated by | y Date | Checked by | Date | Inspector | Date |
| Rob Florence | | E. Knudson | | n/a | |
| | | 7/12/2021 | | | |

BI 010

JOB MIX COMPLIANCE PRICE ADJUSTMENT

| HMA MIX ID | Paving Dates | Lot# | (#sub lots) | Tons | Bonus |
|------------|------------------|------|-------------|-----------|-------------|
| RD210027 | 4/14 - 6/16/2021 | 1 | 17 | 31,134.30 | \$10,834.74 |

Group 1 22.37% = \$2423.73 Group 2 77.63% = <u>\$8411.01</u> \$10,834.74

Ok to pay \$10,834.74

See attached backup for calculations

| Material Brand Name/Model Type | Brand Name/Model Type | Appr/Acc Code | Basis of Accept |
|---------------------------------------|------------------------------|------------------|-----------------|
| | | / | |

| | Item Description | | Date Work | Unit | Quantity | Ledger | Pos | ted By | Che | | Est. |
|------|----------------------------------------|---|-----------|----------|-----------|-----------|-------|----------|-------|----------|------|
| Num | | | Complete | | | Entry No. | Init. | Date | Init. | Date | No. |
| 0010 | JOB MIX COMPLIANCE PRICE ADJUSTMENT | 1 | 6/30/2021 | CAL C | \$2423.73 | 46 | EK | 07/12/21 | DAL | 07/12/21 | 3 |
| 0010 | JOB MIX COMPLIANCE PRICE ADJUSTMENT | 2 | 6/30/2021 | CAL C | \$8411.01 | 47 | EK | 07/12/21 | DAL | 07/12/21 | 3 |

Attachments



Contract Totals.pdf Adobe Acrobat Document 10.4 KB



Job mix compliance.pdf Adobe Acrobat Document 43.8 KB

DOT Form IP 422-635ER EF Revised 4/2009



Contract Totals

Work Order: 009616, STEVENS RD VIC TO VANTAGE - PAVING

HMA

| Material Id | Material | Lot Number | Pay Factor | Sample Size | Bonus |
|-----------------|-------------------------------------------|------------|------------|-------------|-------------|
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 1 | 1.01 | 31134.30 | \$10,834.74 |
| | HMA Sub Total | | | 31134.30 | \$10,834.74 |
| Other Material | | | | | |
| Material Id | Material | Lot Number | Pay Factor | Sample Size | Bonus |
| RD210027_AGG | Min Agg HMA Class 1/2" - 9-03.8(6) - 2021 | 1 | 1.00 | 34000.00 | \$0.00 |
| | Other Material Sub Total | | | 34000.00 | \$0.00 |
| Compaction | | | | | |
| Material Id | Material | Lot Number | Pay Factor | Sample Size | Bonus |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 1 | 1.01 | 3000.00 | \$1,740.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 2 | 1.05 | 3000.00 | \$8,700.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 3 | 1.01 | 3000.00 | \$1,740.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 4 | 1.05 | 3000.00 | \$8,700.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 5 | 1.01 | 3000.00 | \$1,740.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 6 | 1.01 | 3000.00 | \$1,740.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 7 | 1.05 | 3000.00 | \$8,700.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 8 | 1.05 | 3000.00 | \$8,700.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 9 | 1.04 | 3000.00 | \$6,960.00 |
| RD210027 | HMA Class 1/2" - 9-03.8(2) - 2021 | 10 | 1.05 | 4134.30 | \$11,989.47 |
| | Compaction Sub Total | | | 31134.30 | \$60,709.47 |
| Contract Totals | | | | | \$71,544.21 |

SAM Date Printed 7/8/2021

9616 Stevens Rd. Vic. to Vantage - Paving Job Mix Compliance Adjustment

| | | Planned Amount | | |
|-------------------|------------------------|----------------|-------------|--|
| | \$71,282.00 | | | |
| | Group 1 | 22.37% | \$15,945.78 | |
| | Group 2 | 77.63% | \$55,336.22 | |
| | | 100.00% | \$71,282.00 | |
| | | | | |
| | | | | |
| | | Placed | l Amount | |
| Analysis from SAM | \$10,834.74 | Placed | l Amount | |
| Analysis from SAM | \$10,834.74 Group 1 | Placed 22.37% | \$2,423.73 | |
| Analysis from SAM | | | | |