



Contract No. C9616	Station Project Limits	Mile/Line: I-90 MP 121.96 to MP 137.20	C/S
Staked by N/A	Date	Work Started Date 4/19/2021	Work Completed Date
Calculated by Todd Dellinger	Date 6/30/2021	Checked by E. Knudson	Inspector Todd Dellinger
		Date 7/2/2021	Date 6/30/21

RADAR SPEED DISPLAY SIGN
BID ITEM #28
UNIT: HR.

GROUP 1

6-16-21
LW 10+00 to LW 40+00 (MP 122.5)
9.5 HRS

6-24-21
LW 10+00 to LW 194+74 (MP 125.5)
8 HRS

9.5 + 8 = 17.5 HR.

OKAY TO PAY = 17.5 HR.

GROUP 2

6-14-21
LE 202+00 to LE 535+00 (MP 125.4)
5 HRS

LE 535+00 to LE 815+00 (MP 132)
6 HRS

6-22-21
LE 202+00 to LE 815+00 (MP 125.6)
12.5 HRS

6-23-21

LW 762+00 to LW 813+00 (MP 132.1)

12.5 HRS

6-24-21

LW 762+00 to LW 813+00 (MP 137.5)

4 HRS

6-29-21

LE 720+00 to LE 815+00 (MP 133.6)

4.5 HRS

$5 + 6 + 12.5 + 12.5 + 4 + 4.5 = 44.5 \text{ HR.}$

OKAY TO PAY = 44.5 HR.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0028	RADAR SPEED DISPLAY SIGN	1	6/30/2021	HR	17.5	42	EK	07/06/21	DAL	07/08/21	3
0028	RADAR SPEED DISPLAY SIGN	2	6/30/2021	HR	44.5	43	EK	07/06/21	DAL	07/08/21	3

Attachments



9616 - Item Ticket
(Equipment)Speed
Trailers (5-21 thru 6-
30).pdf
Adobe Acrobat Document
262 KB



FW_ C_ 9616 BI# 28
FNR.msg
Outlook Item
1.12 MB



Washington State
Department of Transportation

Daily Traffic Item Ticket (Equipment)

Date:	Group:	Shift:
6/14/21		<input checked="" type="checkbox"/> Day <input type="checkbox"/> Night
Day:	<input checked="" type="checkbox"/> Mon <input type="checkbox"/> Tue <input type="checkbox"/> Wed <input type="checkbox"/> Thurs <input type="checkbox"/> Fri <input type="checkbox"/> Sat <input type="checkbox"/> Sun	

Contract No.:	Project Name:
WSDOT 9616	STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor:	Subcontractor:
AMERICAN ROCK PRODUCTS	CHANGING DIRECTIONS

Item No. LUMP SUM **Operation of Portable Changeable Message Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. LUMP SUM **Sequential Arrow Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN
Operation of Truck Mounted Impact Attenuator**

RADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
#3892	10AM - 3PM	M.P. 125.4 EB	5
#3892	3PM - 7PM	M.P. 132 EB	6
Total			11

WSDOT Inspector	Contractor
-----------------	------------

Note: When working nights, list both dates and mark both days.



Washington State
Department of Transportation

Daily Traffic Item Ticket (Equipment)

Date: 6/16/21	Group:	Shift: <input checked="" type="checkbox"/> Day <input checked="" type="checkbox"/> Night
Day: <input type="checkbox"/> Mon <input type="checkbox"/> Tue <input checked="" type="checkbox"/> Wed <input type="checkbox"/> Thurs <input type="checkbox"/> Fri <input type="checkbox"/> Sat <input type="checkbox"/> Sun		

Contract No.: WSDOT 9616	Project Name: STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor: AMERICAN ROCK PRODUCTS	Subcontractor: CHANGING DIRECTIONS

Item No. LUMP SUM **Operation of Portable Changeable Message Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. LUMP SUM **Sequential Arrow Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN
Operation of Truck Mounted Impact Attenuator**

RADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
#3891	4pm - 1:30 AM	M.P. 122.5 I-5 WB	9.5
Total			9.5

WSDOT Inspector	Contractor
-----------------	------------

Note: When working nights, list both dates and mark both days.



Washington State
Department of Transportation

Daily Traffic Item Ticket (Equipment)

Date: 6/22/21 Group: Shift: ☒ Day ☐ Night
Day: ☐ Mon ☒ Tue ☐ Wed ☐ Thurs ☐ Fri ☐ Sat ☐ Sun

Contract No.: WSDOT 9616	Project Name: STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor: AMERICAN ROCK PRODUCTS	Subcontractor: CHANGING DIRECTIONS

Item No. LUMP SUM **Operation of Portable Changeable Message Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. LUMP SUM **Sequential Arrow Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN
Operation of Truck Mounted Impact Attenuator**

BADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
# 3891	8AM - 8:30PM	M.P. 125.6 EB	12.5
Total			12.5

WSDOT Inspector	Contractor
-----------------	------------

Note: When working nights, list both dates and mark both days.



Washington State
Department of Transportation

Daily Traffic Item Ticket (Equipment)

Date: 6/23/21	Group:	Shift: <input type="checkbox"/> Day <input checked="" type="checkbox"/> Night
Day: <input type="checkbox"/> Mon <input type="checkbox"/> Tue <input checked="" type="checkbox"/> Wed <input type="checkbox"/> Thurs <input type="checkbox"/> Fri <input type="checkbox"/> Sat <input type="checkbox"/> Sun		

Contract No.: WSDOT 9616	Project Name: STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor: AMERICAN ROCK PRODUCTS	Subcontractor: CHANGING DIRECTIONS

Item No. LUMP SUM **Operation of Portable Changeable Message Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. LUMP SUM **Sequential Arrow Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN
Operation of Truck Mounted Impact Attenuator**

RADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
# 3891	8pm - 8:30AM	M.P. 132.1 WB	12.5
Total			12.5

WSDOT Inspector	Contractor
-----------------	------------

Note: When working nights, list both dates and mark both days.



Daily Traffic Item Ticket (Equipment)

Date: 6/24/21 Group: Shift: ☐ Day ☒ Night

Day: ☐ Mon ☐ Tue ☐ Wed ☒ Thurs ☐ Fri ☐ Sat ☐ Sun

Contract No.: WSDOT 9616	Project Name: STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor: AMERICAN ROCK PRODUCTS	Subcontractor: CHANGING DIRECTIONS

Item No.	LUMP SUM	Operation of Portable Changeable Message Sign
-----------------	-----------------	--

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No.	LUMP SUM	Sequential Arrow Sign
----------	----------	-----------------------

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN**
Operation of Truck Mounted Impact Attenuator

BADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
#3891	6PM - 10 PM	M.P. 125.4 WB M.P. 137.5 WB	4
#3891	12 AM - 9 AM	M.P. 125.5 WB	8
Total			12

WSDOT Inspector	Contractor
-----------------	------------

Note: When working nights, list both dates and mark both days.



Washington State
Department of Transportation

Daily Traffic Item Ticket (Equipment)

Date: 6/29/21	Group:	Shift: <input type="checkbox"/> Day <input checked="" type="checkbox"/> Night
Day: <input type="checkbox"/> Mon <input checked="" type="checkbox"/> Tue <input type="checkbox"/> Wed <input type="checkbox"/> Thurs <input type="checkbox"/> Fri <input type="checkbox"/> Sat <input type="checkbox"/> Sun		

Contract No.: WSDOT 9616	Project Name: STEVENS ROAD VIC TO VANTAGE - PAVING
Contractor: AMERICAN ROCK PRODUCTS	Subcontractor: CHANGING DIRECTIONS

Item No. LUMP SUM **Operation of Portable Changeable Message Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. LUMP SUM **Sequential Arrow Sign**

Portable Changeable Message Sign	Hours of Operation	Location	Hours
Total			

Item No. 28 **RADAR SPEED DISPLAY SIGN
Operation of Truck Mounted Impact Attenuator**

RADAR SPEED DISPLAY SIGN Portable Changeable Message Sign	Hours of Operation	Location	Hours
# 3891	8 P.M. - 12:30 AM	M.P. 133.6 EB	4.5
# 3891		M.P. 125.5 EB	
Total			4.5
WSDOT Inspector		Contractor	

Note: When working nights, list both dates and mark both days.

Knudson, Earlene

From: Dellinger, Todd
Sent: Wednesday, July 7, 2021 3:54 AM
To: Knudson, Earlene
Subject: FW: C: 9616 BI# 28 FNR
Attachments: 6-16-21 HMA Tickets.pdf; 6-16-21 Tickets Report.xlsx

Hi Earlene,

These tickets represent work that was performed on the Contractors own dime, as they were replacing material that had failed compaction.

The HMA in the area that they removed and replaced was previously paid on Estimate #2, therefore they will NOT be receiving payment for this material.

From: Knudson, Earlene <KnudsoE@wsdot.wa.gov>
Sent: Friday, July 2, 2021 1:40 PM
To: Dellinger, Todd <DellinT@wsdot.wa.gov>
Cc: Harris, John <HarrisJ@wsdot.wa.gov>
Subject: RE: C: 9616 BI# 28 FNR

Hi Todd,

We have tickets for the 16th and your IDR shows they paved.

Will we be making payment on this?

Thanks.

From: Dellinger, Todd <DellinT@wsdot.wa.gov>
Sent: Thursday, July 1, 2021 8:44 PM
To: Knudson, Earlene <KnudsoE@wsdot.wa.gov>
Cc: Harris, John <HarrisJ@wsdot.wa.gov>
Subject: C: 9616 BI# 28 FNR

Hi Earlene,

I see that John is on vacation tomorrow. I saved the last FNR that needs to be processed in the following location:
P:\454302\CONTRACT\C9616 Stevens Rd. Vic. to Vantage - Paving\FNR-FIELD\To E3\Earlene

If it looks okay to you, please process for this estimate.

Thanks,
Todd
Cell: 509-930-6084
dellint@wsdot.wa.gov