



**Washington State  
Department of Transportation**

# Field Note Record

<b>Contract No.</b> C9616	<b>Station</b> Project Limits	<b>Mile/Line:</b> MP 121.96 - MP 137.20 / I-90	<b>C/S</b>
<b>Staked by</b> N/A	<b>Date</b>	<b>Work Started Date</b> 4/8/2021	<b>Work Completed Date</b>
<b>Calculated by</b> Todd Dellinger	<b>Date</b> 6/30/2021	<b>Checked by</b> E. Knudson	<b>Date</b> 7/1/2021
		<b>Inspector</b> Todd Dellinger	<b>Date</b> 6/30/21

**PROJECT TEMPORARY TRAFFIC CONTROL  
BID ITEM #29  
UNIT: L.S.**

Between April 5th and June 30th, there has been 50 working days. To date there have been 34 days of Traffic Control Paid. Therefore 16 days of Traffic Control is being paid on this estimate, Equaling \$128,581.82

**GROUP 1**

\$128,581.82 x 40% = \$51,432.73

OKAY TO PAY: \$51,432.73

**GROUP 2**


\$128,581.82 x 60% = \$77,149.09

OKAY TO PAY: \$77,149.09

\*\*\* SEE ATTACHED LUMP SUM BREAKDOWN

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
					/	

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0029	PROJECT TEMPORARY TRAFFIC CONTROL	1	6/30/2021	L.S.	51,432.73	44	EK	07/06/21	DAL	07/08/21	3
0029	PROJECT TEMPORARY TRAFFIC CONTROL	2	6/30/2021	L.S.	77,149.09	45	EK	07/06/21	DAL	07/08/21	3

<b>Attachments</b>   9616 - Lump Sum Breakdowns.xlsx Microsoft Excel Worksheet 27.2 KB
---



5-20 to 6-8 Traffic  
Control Setup Sheets.pdf  
Adobe Acrobat Document  
1.85 MB



6-9 to 6-16 Traffic  
Control Setup Sheets.pdf  
Adobe Acrobat Document  
575 KB



6-22 to 6-28 Traffic  
Control Setup Sheets.pdf  
Adobe Acrobat Document  
1.41 MB



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9516	SR Number I-90	Day Tues.	Date 6/8/21
-------------------------	-------------------	--------------	----------------

Photos / Videos taken today for record? ☐ Yes ☒ No  
If Yes, note locations:

	American Rock

## Summary of TCS Activities

Arrived on site at 12 p.m. Cloudy and windy. Performed  
mobile operation for fog seal on right shoulder eastbound.  
Switched to right shoulder westbound at 2:30 p.m. Finished  
task for the day at 3:30 p.m.

Contractor American Rock	Contractor's Traffic Control Supervisor's Signature Matt Bueckert
-----------------------------	--

## For WSDOT Project Office Only

### Comments


To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9616

SR Number

I-90

Day

Tue.

Date

6/11/21

Photos / Videos taken today for record?

☐ Yes ☒ No

If Yes, note locations:

~~PSC~~ PSC

## Summary of TCS Activities

Arrived on site at 7pm. Clear skies with breeze. Set up right lane closure westbound for guideposts at 8pm. Set up left lane closure eastbound at 10pm. Removed right lane closure westbound at 12:30 AM. Extended left lane closure. Bumped up left lane closure at 3AM. Removed left lane closure at 7:30 AM.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

*Matt Buerke*

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)

11





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Tue.	Date 6/1/21
-------------------------	-------------------	-------------	----------------

Sta A	Setup		I-90 WB		Sta B
	Station	Time	Station	Time	
1	M.P. 127.7	-	-	-	1
2	126.7	-	126.7	-	2
3	126.4	-	126.4	-	3
4	126.1	-	126.1	-	4
5	125.8	-	-	-	5

## Work Area

1	-	-	1
2	-	-	2
3	-	-	3
4	-	-	4
5	-	-	5

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
Derek McColsky	7pm	7:30AM	12.5
Charles Wheeler	7pm	7:30AM	12.5
Miguel Reyna	7pm	2 A.M.	7
TCS Matt Owens	7pm	7:30AM	12.5

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
RLC	8pm	Hourly	12:30 A.M.

## Legend

(List of Signs Used)

1	PCMS
2	ALB RWA
3	RLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Traffic Control Log

**Use separate sheets for each setup.** (May be altered to record Class A signs.)

Page 3

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Tue.</u>	Date <u>6/1/21</u>
--------------------------------	--------------------------	--------------------	-----------------------

Sta A	I-90 EB Setup I-90 EB				Sta B
	Station	Time	Station	Time	
	M.P. 123.4	-	-	-	
	124.4	-	124.4	-	
	124.7	-	124.7	-	
	125	-	125	-	
	125.3	-	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>LLC</u>	<u>10p.m.</u>	<u>Hourly</u>	<u>7:30AM</u>

## Legend

(List of Signs Used)

	<u>PCMS</u>
	<u>RWA</u>
	<u>LLC</u>
	<u>Merge Symbol</u>
	<u>AB</u>

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

V-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

**To be Completed by Contractor's Traffic Control Supervisor (TCS)**

TD



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Thurs.</u>	Date <u>5/20/21</u>
--------------------------------	--------------------------	----------------------	------------------------

Sta A	Setup I-90 WB		Sta B	
	Station	Time	Station	Time
<u>1</u>	<u>M.P. 127.7</u>	<u>-</u>	<u>-</u>	<u>-</u>
<u>2</u>	<u>127.2</u>	<u>-</u>	<u>127.2</u>	<u>-</u>
<u>3</u>	<u>126.9</u>	<u>-</u>	<u>126.9</u>	<u>-</u>
<u>4</u>	<u>126.6</u>	<u>-</u>	<u>126.6</u>	<u>-</u>
<u>5</u>	<u>126.3</u>	<u>-</u>	<u>-</u>	<u>-</u>

<u>I-90 WB</u>		<b>Work Area</b>	
<u>6</u>	<u>M.P. 126.1</u>	<u>-</u>	<u>-</u>
<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>
<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>
<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>
<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓	↑
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours
<u>Derek McCalsky</u>	<u>9pm</u>	<u>5pm</u>	<u>19.5</u>
<u>Charles Wheeler</u>	<u>9pm</u>	<u>5pm</u>	<u>19.5</u>
<u>Miguel Reyna</u>	<u>9pm</u>	<u>5pm</u>	<u>19.5</u>
<u>TCS Matt Owens</u>	<u>9pm</u>	<u>5pm</u>	<u>19.5</u>

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>LLC</u>	<u>continuous</u>	<u>Hourly</u>	<u>10 A.M.</u>

## Legend

(List of Signs Used)

<u>1</u>	<u>PCMS</u>
<u>2</u>	<u>RWA</u>
<u>3</u>	<u>LLC</u>
<u>4</u>	<u>Merge Symbol</u>
<u>5</u>	<u>AB</u>
<u>6</u>	<u>Trucks enter/leave</u>
<u>7</u>	
<u>8</u>	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-17

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3

Contract Number 9616	SR Number I-90	Day Thurs.	Date 5/20/21
-------------------------	-------------------	---------------	-----------------

Sta A	Setup I-90 WB				Sta B
	Station	Time	Station	Time	
1	M.P. 126	-	-	-	
2	125.8	-	125.8	-	2
3	125.6	-	125.6	-	3
4	125.4	-	125.4	-	4
5	125.2	-	125.2	-	5

I-90 WB		Work Area		I-90 WB	
6	M.P. 125	-	125	-	6
7	124.8	-	-	-	
8	124.6	-	-	-	
9	124.5	-	-	-	
	-	-	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
RLC with speed reduction	continuous	Hourly	5pm

## Legend

(List of Signs Used)

1	PLMS	Speed board
2	RWA	
3	55	
4	RLC	
5	55	
6	Merge Symbol	
7	AB	
8	40	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3 + TC-9

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Sweet  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 4

Contract Number 9616	SR Number I-90	Day Thurs.	Date 5/20/21
-------------------------	-------------------	---------------	-----------------

Sta A	I-90 EB Setup		I-90 EB		Sta B
	Station	Time	Station	Time	
1	M.P. 123.9	-	-	-	1
2	124.4	-	124.4	-	2
3	124.7	-	124.7	-	3
4	125	-	125	-	4
5	125.3	-	-	-	5

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Merge Symbol
5	AB
6	Trucks enter/leave
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-17

I-90 EB		Work Area	
6	M.P. 125.7	-	-
	-	-	-
	-	-	-
	-	-	-
	-	-	-

Sta C	One Way Traffic (one or more lanes)	Two Way Traffic (two or more lanes)	Sta D
	↑	↑	
	↓	↑	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours

American Rock  
Contractor

Matt Bowers  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC	9:30 p.m.	Hourly	8am

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9616	SR Number I-90	Day Wed	Date 6/2/21
-------------------------	-------------------	------------	----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

	PSC

## Summary of TCS Activities

Arrived on site at 6:30 p.m. Clear skies and windy.  
Set up left lane closure westbound at 7:30 p.m. Set up right lane  
closure eastbound at 8:30 p.m. Removed left lane closure westbound  
at 12:30 a.m. Extended right lane closure eastbound. Removed  
right lane closure at 12 p.m.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)

*TCS*



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Wed	Date 6/12/21
-------------------------	-------------------	------------	-----------------

Sta A	Setup I-90 WB		I-90 WB		Sta B
	Station	Time	Station	Time	
1	M.P. 127.7	-	-	-	1
2	126.7	-	126.7	-	2
3	126.4	-	126.4	-	3
4	126.1	-	126.1	-	4
5	125.8	-	-	-	5

## Work Area

1	-	-	1
2	-	-	2
3	-	-	3
4	-	-	4
5	-	-	5

Sta C	One Way Traffic (one or more lanes)	Two Way Traffic (two or more lanes)	Sta D
	↑	↑	
	↓	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
Derek McCalisky	5:30pm	11:30AM	16.5
Charles Wheeler	6:30pm	11:30AM	16.5
TCS Matt Owens	6:30pm	12 pm.	17

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC	7:30pm	Hourly	12:30 A.M.

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3

Contract Number <u>9615</u>	SR Number <u>I-90</u>	Day <u>Wed.</u>	Date <u>6/2/21</u>
--------------------------------	--------------------------	--------------------	-----------------------

Sta A	Setup				Sta B
	Station	Time	Station	Time	
1	M.P.	-	-	-	
	123.4	-		-	
2	124.4	-	124.4	-	2
3	124.7	-	124.7	-	3
4	125	-	125	-	4
5	125.3	-	-	-	

## Work Area


Sta C	One Way Traffic (one or more lanes)	Sta D

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>RLC</u>	<u>8:30 p.m.</u>	<u>Hourly</u>	<u>12 p.m.</u>

## Legend

(List of Signs Used)

1	<u>PCMS</u>
2	<u>RWA</u>
3	<u>RLC</u>
4	<u>Merge Symbol</u>
5	<u>AB</u>
6	
7	
8	

Cones ☒ Yes ☐ No Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No Plan Title TC-3

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

[Signature]  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9616	SR Number I-90	Day Thurs	Date 6/3/21
-------------------------	-------------------	--------------	----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

PSC

## Summary of TCS Activities

Arrived on site at 7 a.m. Clear skies and windy.  
Set up left lane closure eastbound at 8 p.m. Set up left lane  
closure westbound at 1 a.m. Bumped up left lane closure  
eastbound. Removed left lane closure ~~eastbound~~ west  
bound at 6 a.m. Removed left lane closure eastbound at 7:30 a.m.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)

*[Signature]*



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day	Date <u>6/</u>
--------------------------------	--------------------------	-----	-------------------

Sta A	Setup <u>I-90 EB</u>		Station - Time		Sta B
	Station	Time	Station	Time	
<u>1</u>	<u>M.P.</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>1</u>
<u>2</u>	<u>126.6</u>	<u>-</u>	<u>127.6</u>	<u>-</u>	<u>2</u>
<u>3</u>	<u>127.9</u>	<u>-</u>	<u>127.9</u>	<u>-</u>	<u>3</u>
<u>4</u>	<u>128.2</u>	<u>-</u>	<u>128.2</u>	<u>-</u>	<u>4</u>
<u>5</u>	<u>128.5</u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>5</u>

## Work Area

<u>1</u>	<u>-</u>	<u>-</u>	<u>1</u>
<u>2</u>	<u>-</u>	<u>-</u>	<u>2</u>
<u>3</u>	<u>-</u>	<u>-</u>	<u>3</u>
<u>4</u>	<u>-</u>	<u>-</u>	<u>4</u>
<u>5</u>	<u>-</u>	<u>-</u>	<u>5</u>

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours
<u>Derek Mucalsky</u>	<u>7pm</u>	<u>7:30AM</u>	<u>12.5</u>
<u>Miguel Reyna</u>	<u>7pm</u>	<u>7:30AM</u>	<u>12.5</u>
<u>TCS Matt Owens</u>	<u>7pm</u>	<u>7:30AM</u>	<u>12.5</u>

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>LLC</u>	<u>8pm</u>	<u>Hardy</u>	<u>7:30AM</u>

## Legend

(List of Signs Used)

<u>1</u>	<u>PCMS</u>
<u>2</u>	<u>RWA</u>
<u>3</u>	<u>LLC</u>
<u>4</u>	<u>Merge Symbol</u>
<u>5</u>	<u>AB</u>
<u>6</u>	
<u>7</u>	
<u>8</u>	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3

Contract Number 9616	SR Number I-90	Day Thurs.	Date 6/13/21
-------------------------	-------------------	---------------	-----------------

Sta A	Setup I-90 WB				Sta B
	Station	Time	Station	Time	
1	M.P. 139.8	-	-	-	
2	138.8	-	138.8	-	2
3	138.5	-	138.5	-	3
4	138.2	-	138.2	-	4
5	137.9	-	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	↑	↑
	↓ Two Way Traffic (two or more lanes)	↑

## Other Traffic Control Labor

Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC	1 A.M.	Hourly	6 A.M.

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TL-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9616

SR Number

J-90

Day

Fr

Date

6/4/21

Photos / Videos taken today for record?

☐ Yes

☒ No

If Yes, note locations:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

PSC  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## Summary of TCS Activities

Arrived on site at 7pm. Clear skies and windy.  
Set up right lane closure eastbound at 8pm. Set up right  
lane closure westbound at 9pm. Performed Mobile operation  
westbound right lane and left lane for guide posts.  
Performed mobile operation eastbound for guide post  
repair. Removed right lane closure eastbound at  
12 A.M. Removed right lane closure westbound at 1:30 A.M.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

*[Signature]*

## For WSDOT Project Office Only

Comments

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

To be Completed by Contractor's Traffic Control Supervisor (TCS)

*[Handwritten mark]*



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Fri.	Date 6/4/21
-------------------------	-------------------	-------------	----------------

Sta A	Station	Time	Station	Time	Sta B
1	M.P. 132.9	-	-	-	
2	133.9	-	133.9	-	
3	134.2	-	134.2	-	
4	134.5	-	134.5	-	
5	134.8	-	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
RLC	8 p.m.	Hourly	12 a.m.

## Legend

(List of Signs Used)

1	PLMS
2	RWA
3	RLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

*[Signature]*  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

*[Signature]*





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3

Contract Number 9616	SR Number I-90	Day Fri.	Date 6/4/21
-------------------------	-------------------	-------------	----------------

Sta A	Setup I-90 WB		Sta B	
	Station	Time	Station	Time
1	A.P. 139.8	-	-	-
2	138.8	-	138.8	-
3	138.5	-	138.5	-
4	138.2	-	138.2	-
5	137.9	-	-	-

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D
	↓ Two Way Traffic (two or more lanes)	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
RLC	9 am.	Hourly	1:30 A.M.

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	RLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Owens  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Tue.</u>	Date <u>6/22/21</u>
--------------------------------	--------------------------	--------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

<u>_____</u>	<u>PSC</u>
<u>_____</u>	<u>_____</u>
<u>_____</u>	<u>_____</u>
<u>_____</u>	<u>_____</u>
<u>_____</u>	<u>_____</u>

## Summary of TCS Activities

Arrived on site at 7AM. clear skies and windy. Set  
up left lane closure eastbound from start of project to  
end of project for paint on inlay and r.p.m. Removed  
temp tape. Bump up closure halfway. Removed  
left lane closure at 8:30 p.m.

Contractor <u>American Rock</u>	Contractor's Traffic Control Supervisor's Signature <u>Thoff Owens</u>
------------------------------------	---

## For WSDOT Project Office Only

Comments
<u>_____</u>
<u>_____</u>
<u>_____</u>
<u>_____</u>

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Tue.</u>	Date <u>6/22/21</u>
--------------------------------	--------------------------	--------------------	------------------------

Sta A	Setup I-90 EB				Sta B
	Station	Time	Station	Time	
	M.P. <u>124.1</u>	-	-	-	
	<u>124.3</u>	-	<u>124.3</u>	-	
	<u>124.5</u>	-	<u>124.5</u>	-	
	<u>124.7</u>	-	<u>124.7</u>	-	
	<u>124.9</u>	-	<u>124.9</u>	-	

I-90 EB		Work Area		I-90 EB	
	M.P. <u>125.1</u>	-	-		
	<u>125.3</u>	-	-		
	<u>125.5</u>	-	-		
	<u>125.6</u>	-	-		
	-	-	-		

Sta C	One Way Traffic (one or more lanes) Two Way Traffic (two or more lanes)	 	Sta D
-------	--	------	-------

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>LLC with Speed reduction</u>	<u>8AM</u>	<u>Hourly</u>	<u>8:30p.m.</u>

Legend (List of Signs Used)	
	<u>PCMS</u>
	<u>RWA</u>
	<u>55 ↑</u>
	<u>LLC</u>
	<u>55</u>
	<u>Merge Symbol</u>
	<u>AB</u>
	<u>40</u>

Cones <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Piloted <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Per Approved Plan <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Plan Title <u>TC-1 + TC-7</u>

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Bue...  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9616

SR Number

I-90

Day

Wed.

Date

6/23/21

Photos / Videos taken today for record?

☐ Yes

☒ No

If Yes, note locations:

PSC

## Summary of TCS Activities

Arrived on site at 6pm. Clear skies and windy. Set up left two lane closure westbound at M.P. 132 to M.P. 128 for paint inlay and r.p.m. at 8pm. Removed temp tape. Marked out center line. Removed left two lane closure at 8:30 A.M.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

Thatt Bower

## For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Wed	Date 6/23/21
-------------------------	-------------------	------------	-----------------

Sta A	I-90 WB	Setup	I-90 WB	Sta B
	Station	Time	Station	Time
1	M.P. 134.2	-	-	
2	133.9	-	133.9	2
3	133.7	-	133.7	3
4	133.5	-	133.5	4
5	133.3	-	133.3	5

I-90 WB

Work Area

I-90 WB

6	133.1	-	133.1	6
7	132.9	-	-	
6	132.6	-	-	
7	132.4	-	-	
8	132.2	-	-	

Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑	Sta D
9	132.1	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LTLC with speed reduction	8 AM	Hourly	8:30 A.M.

## Legend

(List of Signs Used)

1	PCMS	Speed board
2	RWA	
3	55 ↑	
4	LTLC	
5	55	
6	Merge Symbol	
7	AB	
8	40	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-11

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Buehler  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9616	SR Number 2-90	Day Fri.	Date 6/25/21
-------------------------	-------------------	-------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

	P.S.C.

## Summary of TCS Activities

Arrived on site at 7pm. Clear skies with slight breeze. Performed mobile operation westbound starting at exit 136 at 8pm. Moved to mile post 128 at 9pm. Moved to rest area at 10pm. Moved to left lane from rest area towards end of project at 11:30pm. Set back for second pass on left lane from rest area to end of project at 2 A.M. Off road at 3:30 A.M.

Contractor American Rock	Contractor's Traffic Control Supervisor's Signature Matt Owens
-----------------------------	---

## For WSDOT Project Office Only

Comments Alec Fastovich

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9616	SR Number I-90	Day THU	Date 5/24/21
-------------------------	-------------------	------------	-----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

	PSC

## Summary of TCS Activities

Arrived on site at 5pm. Partly cloudy and windy.  
Set up a left lane closure westbound at bridge by 6pm.  
Set up a left lane closure westbound in the three lane  
section at 7pm. Set up a right lane closure eastbound  
at rest area for gores, at 8:30pm. ~~Set up a right lane  
closure eastbound at Vantage exit for gores at~~ Switched  
to mobile operation for gores. Removed left lane closure  
westbound at bridge at 10pm. Set up left lane closure  
westbound from rest area to end of project at 12AM.  
Removed right lane closure eastbound at 12:30AM. Removed  
left lane closure westbound at 3 lane section at 7AM.  
Removed left lane closure westbound at rest area at 8AM.

Contractor American Rock	Contractor's Traffic Control Supervisor's Signature Matt Owens
-----------------------------	---

## For WSDOT Project Office Only

Comments Alex, Fastovich	W. Owens

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Thurs.	Date 6/24/21
-------------------------	-------------------	---------------	-----------------

Sta A	I-90 WB	Setup	I-90 WB	Sta B
	Station	Time	Station	Time
1	M.P. 139.1	-	-	
2	138.9	-	138.9	2
3	138.7	-	138.7	3
4	138.5	-	138.5	4
5	138.3	-	138.3	5

I-90 WB	Work Area	I-90 WB
6	M.P. 138.1	-
7	137.9	-
8	137.6	-
9	137.5	-
	-	-

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC with Speed reduction	6 p.m.	Hourly	10 p.m.

Legend (List of Signs Used)	
1	PCMS
2	RWA
3	55 ↑
4	LLC
5	55
6	Merge Symbol
7	AB
8	40

<input checked="" type="checkbox"/> Cones Yes	<input type="checkbox"/> Cones No	<input type="checkbox"/> Piloted Yes	<input checked="" type="checkbox"/> Piloted No
<input checked="" type="checkbox"/> Per Approved Plan Yes		<input type="checkbox"/> Per Approved Plan No	
		Plan Title TC-1 + TC-7	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Bower  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Alexey Fagotovich  
Alt





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 3

Contract Number 9616	SR Number I-90	Day Thurs.	Date 6/24/21
-------------------------	-------------------	---------------	-----------------

Sta A	Setup I-90 WB				Sta B
	Station	Time	Station	Time	
1	M.P. 134.2	-	-	-	
2	133.2	-	133.2	-	2
3	132.9	-	132.9	-	3
4	132.6	-	132.6	-	4
5	132.3	-	-	-	

## Work Area

	-	-	
	-	-	
	-	-	
	-	-	
	-	-	

Sta C	↑ One Way Traffic (one or more lanes) ↓ Two Way Traffic (two or more lanes)	↑ ↑	Sta D
-------	--	--------	-------

## Other Traffic Control Labor

Name	Start	End	Hours

## Legend

(List of Signs Used)

1	PCMS
2	RWA
3	LLC
4	Merge Symbol
5	AB
6	
7	
8	

Cones ☒ Yes ☐ No      Piloted ☐ Yes ☒ No

Per Approved Plan ☒ Yes ☐ No      Plan Title IC-1

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock

Contractor

Matt Owens

Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC	7AM	Hourly	7AM

To be Completed by Contractor's Traffic Control Supervisor (TCS)





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 4

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Thurs.</u>	Date <u>6/24/21</u>
--------------------------------	--------------------------	----------------------	------------------------

Sta A	Setup <u>I-90 EB</u>		Sta B
	Station	Time	
<u>1</u>	<u>M.P.</u>	<u>-</u>	<u>1</u>
<u>2</u>	<u>124.1</u>	<u>-</u>	<u>2</u>
<u>3</u>	<u>125.1</u>	<u>-</u>	<u>3</u>
<u>4</u>	<u>125.4</u>	<u>-</u>	<u>4</u>
<u>5</u>	<u>125.7</u>	<u>-</u>	<u>5</u>
<u>6</u>	<u>126</u>	<u>-</u>	<u>6</u>

## Work Area

<u>1</u>	<u>-</u>	<u>-</u>	<u>1</u>
<u>2</u>	<u>-</u>	<u>-</u>	<u>2</u>
<u>3</u>	<u>-</u>	<u>-</u>	<u>3</u>
<u>4</u>	<u>-</u>	<u>-</u>	<u>4</u>
<u>5</u>	<u>-</u>	<u>-</u>	<u>5</u>

Sta C	One Way Traffic (one or more lanes)	Sta D
<u>1</u>	<u>↑</u>	<u>↑</u>
<u>2</u>	<u>↓</u>	<u>↑</u>

## Other Traffic Control Labor

Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
<u>RLC</u>	<u>8:30 P.M.</u>	<u>Hourly</u>	<u>12:30 A.M.</u>

## Legend

(List of Signs Used)

<u>1</u>	<u>PCMS</u>
<u>2</u>	<u>RWA</u>
<u>3</u>	<u>RLC</u>
<u>4</u>	<u>Merge Symbol</u>
<u>5</u>	<u>AB</u>
<u>6</u>	
<u>7</u>	
<u>8</u>	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock

Contractor

Matt Swartz

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

Aleks Faytovich  
U.S. 90  
DOT Form 421-040B EF  
Revised 03/2008

Distribution: White - Contractor; Canary - Project Engineer



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 6

Contract Number 9616	SR Number I-90	Day Thurs.	Date 6/24/21
-------------------------	-------------------	---------------	-----------------

Sta A	I-90 WB Setup	I-90 WB	Sta B
	Station - Time	Station - Time	
1	M.P. 126.9 -	-	1
2	126.7 -	126.7 -	2
3	126.5 -	126.5 -	3
4	126.3 -	126.3 -	4
5	126.1 -	126.1 -	5

I-90 WB

Work Area

I-90 WB

6	M.P. 125.9 -	125.9 -	6
7	125.7 -	-	7
8	125.5 -	-	8
9	125.4 -	-	9
	-	-	

Sta C	One Way Traffic (one or more lanes)	Two Way Traffic (two or more lanes)	Sta D
	↑	↑	
	↓	↑	

Other Traffic Control Labor			
Name	Start	End	Hours

Legend	
(List of Signs Used)	
1	PCMS
2	RWA
3	55↑
4	LLC
5	55
6	Merge Symbol
7	AB
8	40

<input checked="" type="checkbox"/> Cones Yes	<input type="checkbox"/> Cones No	<input type="checkbox"/> Piloted Yes	<input checked="" type="checkbox"/> Piloted No
<input checked="" type="checkbox"/> Per Approved Plan Yes		<input type="checkbox"/> Per Approved Plan No	
		Plan Title TC-1 + TC-7	

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Bures  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LLC with Speed reduction	12 A.M.	Hourly	8 A.M.

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <u>9616</u>	SR Number <u>I-90</u>	Day <u>Mon.</u>	Date <u>6/28/21</u>
--------------------------------	--------------------------	--------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

<u>PSC</u>

## Summary of TCS Activities

Arrived on site at 7pm. Clear skies with no wind. Set up left two lane closure westbound at 8pm. for R.P.M. Performed mobile operation eastbound in left lane for guide post repair at 9:30pm. Moved to westbound from rest area towards end of project with mobile operation at 5:30am. Removed left two lane closure at 8am.

Contractor <u>American Rock</u>	Contractor's Traffic Control Supervisor's Signature <u>Matt Bueck</u>
------------------------------------	--

## For WSDOT Project Office Only

Comments


To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Mon	Date 6/28/21
-------------------------	-------------------	------------	-----------------

Sta A	I-90 WB Setup I-90 WB				Sta B		
	Station	—	Time	Station	—	Time	
1	M.P.	—			—		
	134.7	—			—		2
2	133.7	—		133.7	—		
3	133.4	—		133.4	—		3
4	133.1	—		133.1	—		4
5	132.9	—			—		

I-90 WB

Work Area

I-90 WB

4	M.P. 132.6	-	132.6	-	4
5	132.3	-	-	-	
	-	-	-	-	
	-	-	-	-	
	-	-	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
LTL	8p.m	Handy	8A.M

## Legend

(List of Signs Used)

1	PLMS
2	R.I.A
3	LTL
4	Merge Symbol
5	AB
6	
7	
8	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-11

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock

Contractor

Matt Bwe

Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number 9616	SR Number I-90	Day Wed.	Date 6/9/21
-------------------------	-------------------	-------------	----------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

	American Rock

## Summary of TCS Activities

Arrived on site at 7:30 AM. Partly cloudy and windy.  
Performed mobile operation westbound right lane for fog  
seal. Switched to left lane westbound at 10:30 AM.  
Switched to right lane westbound at 1 p.m. Moved up to  
4 mile section at 1:30 p.m. to do left lane. Moved to right lane  
westbound at 2:30 p.m. Switched to left lane eastbound at  
3 p.m. Switched to 6 p.m.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

Matt Owen

## For WSDOT Project Office Only

Comments


To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number

9616

SR Number

I-90

Day

Mon.

Date

6/14/21

Photos / Videos taken today for record?

☐ Yes ☒ No

If Yes, note locations:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

PSC  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

## Summary of TCS Activities

Arrived on site at 6:30 A.M. cloudy and raining. Set up left lane closure eastbound at 10 A.M. at the start of project Bar center line inlay and point Bumped up closure to M.P. 132 at 3 P.M. Extended eastbound to end of project. Removed left lane closure at 9 P.M.

Contractor

American Rock

Contractor's Traffic Control Supervisor's Signature

Robert G. [Signature]

## For WSDOT Project Office Only

Comments

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD





# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Mon.	Date 6/14/21
-------------------------	-------------------	-------------	-----------------

Sta A	I-90 EB Setup I-90 EB				Sta B
	Station	Time	Station	Time	
1	M.P. 124.1	-	-	-	1
2	124.3	-	124.3	-	2
3	124.5	-	124.5	-	3
4	124.7	-	124.7	-	4
5	124.9	-	124.9	-	5

I-90 EB

Work Area

I-90 EB

6	M.P. 125.1	-	125.1	-	6
7	125.3	-	-	-	7
8	125.5	-	-	-	8
9	125.6	-	-	-	9
	-	-	-	-	

Sta C	One Way Traffic (one or more lanes)	Sta D
	Two Way Traffic (two or more lanes)	

Other Traffic Control Labor			
Name	Start	End	Hours

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
L-L-C with speed reduction	10 A.M.	Hourly	9 p.m.

## Legend (List of Signs Used)

1	PCMS	Speed board
2	RWA	
3	55 ↑	
4	LLC	
5	55	
6	Merge Symbol	
7	AB	
8	40	

Cones ☒ Yes ☐ No  
Piloted ☐ Yes ☒ No

Per Approved Plan  
☒ Yes ☐ No

Plan Title

TC-1 & TC-7

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

American Rock  
Contractor

Matt Swartz  
Contractor's Traffic Control Supervisor's Signature

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



# Contractor's Daily Report of Traffic Control - Summary

Page One

Contract Number <i>9616</i>	SR Number <i>I-90</i>	Day <i>Wed</i>	Date <i>6/16/21</i>
--------------------------------	--------------------------	-------------------	------------------------

Photos / Videos taken today for record? ☐ Yes ☒ No

If Yes, note locations:

	<i>American Rock</i>

## Summary of TCS Activities

*Arrived on site at 3p.m. Clear skies with slight breeze. Set up right lane closure westbound for grind and pave at 4p.m. Pushed out barrels at 6p.m. Applied temp tape. Removed right lane closure at 1:30 A.M.*

Contractor <i>American Rock</i>	Contractor's Traffic Control Supervisor's Signature <i>Matt Owens</i>
------------------------------------	--

For WSDOT Project Office Only

Comments

To be Completed by Contractor's Traffic Control Supervisor (TCS)



# Contractor's Daily Report of Traffic Control - Traffic Control Log

Use separate sheets for each setup. (May be altered to record Class A signs.)

Page 2

Contract Number 9616	SR Number I-90	Day Wed	Date 8/16/21
-------------------------	-------------------	------------	-----------------

Sta A	Setup I-90 WB				Sta B
	Station	Time	Station	Time	
1	M.P. 124	-	-	-	
2	123.8	-	123.8	-	2
3	123.6	-	123.6	-	3
4	123.4	-	123.4	-	4
5	123.2	-	123.2	-	5

## Legend

(List of Signs Used)

1	PCMS	Speed board
2	RWA	
3	55 ↑	
4	RLC	
5	55	
6	Merge Symbol	
7	AB	
8	40	

Cones

☒ Yes ☐ No

Piloted

☐ Yes ☒ No

Per Approved Plan

☒ Yes ☐ No

Plan Title

TC-3 & TC-9

I-90 WB		Work Area	I-90 WB		
6	M.P. 123	-	123	-	6
7	122.8	-	-	-	
8	122.6	-	-	-	
9	122.5	-	-	-	
	-	-	-	-	
Sta C	↑ One Way Traffic (one or more lanes)	↑	Sta D		
	↓ Two Way Traffic (two or more lanes)	↑			

Flagger/Spotter Sta	Start	End	Hours
Station A			
Station B			
Station C			
Station D			

Other Traffic Control Labor			
Name	Start	End	Hours

American Rock  
Contractor

Matthew Sweet  
Contractor's Traffic Control Supervisor's Signature

Type of Traffic Control	Time Set Up	Time(s) Checked	Time Removed
RLC with Speed reduction	4 p.m.	Hourly	1:30 A.M.

To be Completed by Contractor's Traffic Control Supervisor (TCS)

TD



Item 2 - Mobilization Site QS-S-214

Contractor bid zero dollars on this item.

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00	0.0%	\$0.00		0.0%	\$0.00

Item 4 - Removing Micellaneous Traffic Item

Amount	% Complete	Amount Due	Est. #
\$4,300.00	100.0%	\$4,300.00	3

Amount	% Complete	Amount Due	Est. #
\$4,300.00	0.0%	\$0.00	

Amount	% Complete	Amount Due	Est. #
\$4,300.00	0.0%	\$0.00	

Total % Complete	Total Paid to Date
100.0%	\$4,300.00

Total % Complete	Total Paid to Date
100.0%	\$4,300.00

Total % Complete	Total Paid to Date
100.0%	\$4,300.00



Item 29 - Project Temporary Traffic Control

Amount
\$442,000.00

Amount	Days	% Complete
\$442,000.00	12	21.82%

Amount	Days	% Complete
\$442,000.00	22	40.00%

Amount	Days	% Complete
\$442,000.00	16	29.09%

Amount	Days	% Complete
\$442,000.00	0	0.00%

Amount	Days	% Complete
\$442,000.00	0	0.00%

Working Days	Amount Due
55	\$8,036.36

Amount Due	Est. #	Total % Complete	Total Paid to Date
\$96,436.36	1	21.82%	\$96,436.36

Amount Due	Est. #	Total % Complete	Total Paid to Date
\$176,800.00	2	61.82%	\$273,236.36

Amount Due	Est. #	Total % Complete	Total Paid to Date
\$128,581.82	3	90.91%	\$401,818.18

Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00		90.91%	\$401,818.18

Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00		90.91%	\$401,818.18

Item 31 - VWIM Equipment

Amount	<div>% Complete</div>	Amount Due	Est. #
\$49,700.00	0.0%	\$0.00	

Amount	<div>% Complete</div>	Amount Due	Est. #
\$49,700.00	0.0%	\$0.00	

Amount	<div>% Complete</div>	Amount Due	Est. #
\$49,700.00	0.0%	\$0.00	



Total % Complete	Total Paid to Date
0.0%	\$0.00

Total % Complete	Total Paid to Date
0.0%	\$0.00

Total % Complete	Total Paid to Date
0.0%	\$0.00

Item 36 - SPCC Plan

Amount	% Complete	Amount Due	Est. #
\$1,000.00	50.0%	\$500.00	1

Amount	% Complete	Amount Due	Est. #
\$1,000.00	0.0%	\$0.00	

Amount	% Complete	Amount Due	Est. #
\$1,000.00	0.0%	\$0.00	

Total % Complete	Total Paid to Date
50.0%	\$500.00

Total % Complete	Total Paid to Date
50.0%	\$500.00

Total % Complete	Total Paid to Date
50.0%	\$500.00



Item 37 - Electronic Ticketing System

Amount	% Complete	Amount Due	Est. #
\$1,000.00	0.0%	\$0.00	

Amount	% Complete	Amount Due	Est. #
\$1,000.00	0.0%	\$0.00	

Amount	% Complete	Amount Due	Est. #
\$1,000.00	0.0%	\$0.00	

Total % Complete	Total Paid to Date
0.0%	\$0.00

Total % Complete	Total Paid to Date
0.0%	\$0.00

Total % Complete	Total Paid to Date
0.0%	\$0.00