

Contract No.	Station	Mile/Line:		Staked by	Date
9626	n/a	n/a		n/a	
Calculated by	Date	Work Started Date	e	Work Completed	I Date
E. Knudson	7/15/2021				
Inspector	Date	Reviewed by	Date		
n/a		n/a			
Checked by	Date	Materials Mgr.	Date	Materials	
The current binder o	7/15/2021	•	Item 19 st Price Adj	<u>№</u> ustment	
	cost for Eastern Washin	Asphalt Co			
The current binder of this results in a pay	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder o	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder of this results in a pay	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder o	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder o	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder of this results in a pay	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			
The current binder of this results in a pay	cost for Eastern Washin rment of \$19,554.80.	Asphalt Co			

Shipment Tag/Stamp #	Make/Model/Product #	

Item	Material Brand		Brand Name /		Code	Basis of	<u>Acceptance</u>			
Num	Name/Model Typ	е	Model Type	L Ref. No.		Accept	Used	FNR#	Date	Quan.
							Y/N	(Office Use)		

Item Num	Item Description	Grp	Date Work	Unit	Quantity	Ledger	Posted By		Checked By		Est. No.
			Completed			Entry No.	Init.	Date	Init.	Date	
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	1	6/30/21	CAL C	7,795	102	EK	7/15/21	DAL	7/15/21	2
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	2	6/30/21	CAL C	5,415	103	EK	7/15/21	DAL	7/15/21	2
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	4	6/30/21	CAL C	358.70	104	EK	7/15/21	DAL	7/15/21	2
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	5	6/30/21	CAL C	3,328	105	EK	7/15/21	DAL	7/15/21	2
0019		6	6/30/21		1,359	106	EK	7/15/21	DAL	7/15/21	2

	ASPHALT COST PRICE ADJUSTMENT			CAL C							
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	7	6/30/21	CAL C	1,087	107	EK	7/15/21	DAL	7/15/21	2
<u>0019</u>	ASPHALT COST PRICE ADJUSTMENT	8	6/30/21	CAL C	208.32	108	EK	7/15/21	DAL	7/15/21	2

Attachments



Item 19 Backup.pdf Adobe Acrobat Document 114 KB

DOT Form IP 422-635ER EF Revised 4/2009

Asphalt Cost Price Adjustment (Worksheet)

BASE COST \$340.00 UPPER THRESHOLD \$357.00 LOWER THRESHOLD \$323.00 CURRENT REFERENCE COST \$490.00	http://www.wsdot.wa.gov/biz/constru	
ELIGIBLE BID ITEM	UOM	Qty This Est.
		Bid Opening Date : 1/6/21 Base Cost: 12/16 - 12/31/21
Item #		
16 HMA CI. 3/8 in. F HMA for Approach CI. F 14 HMA for Preleveling CI. 3/8 in. F 15 HMA for Pavement Repair CI. 3/8 in. F	PG 64H-28 Ton PG 64H-28 PG 64H-28	194.37
Commercial HMA	Sum of Quantities	194.37
Asphalt Cost Price Adjustment For Current Estimate (Payment/Credit)	\$1,447.67	
Base Cost = the reference cost posted on the Agency Current Reference Cost = the most current cost poste	the contract of the contract o	
\$490.00 - \$357.00 = \$	133.00 x 194.37 = \$25,851.21 x 0.056 =	= \$1,447.67

BASE COST \$340.00 UPPER THRESHOLD \$357.00 LOWER THRESHOLD \$323.00 CURRENT REFERENCE COST \$490.00	http://www.wsdot.wa.gov/biz/construct	
ELIGIBLE BID ITEM	UOM	Qty This Est. Bid Opening Date : 1/6/21
		Base Cost: 12/16 - 12/31/21
Item # 16 HMA CI. 3/8 in. HMA for Approach CI.	PG 64H-28 Ton	
14 HMA for Preleveling CI. 3/8 in. 15 HMA for Pavement Repair CI. 3/8 in. Commercial HMA	PG 64H-28 PG 64H-28	1825.72
	Sum of Quantities	1825.72
Asphalt Cost Price Adjustment For Current Estimate (Payment/Credit)	\$13,597.96	
Base Cost = the reference cost posted on the Age Current Reference Cost = the most current cost po	·	
\$490.00 - \$357.00	= \$133.00 x 1,825.72 = \$242,820.76 x 0.056	= \$13,597.96

### ### ### ### ### ### ### ### ### ##	http://www.wsdot.wa.gov/biz/construct	
ELIGIBLE BID ITEM	UOM	Qty This Est. Bid Opening Date : 1/6/21
		Base Cost: 12/16 - 12/31/21
em # 16 HMA CI. 3/8 in. HMA for Approach CI. 14 HMA for Preleveling CI. 3/8 in.	PG 64H-28 Ton PG 64H-28	605.42
15 HMA for Pavement Repair CI. 3/8 in. Commercial HMA	PG 64H-28 Sum of Quantities	605.42
Asphalt Cost Price Adjustment For Current Estimate (Payment/Credit)	\$4,509.17	
	Note:	
Base Cost = the reference cost posted on the Agenc Current Reference Cost = the most current cost post	cy website for the period immediately	
\$490.00 - \$357.00 =	\$133.00 x 605.42 = \$80,520.86 x 0.056 = \$	4,509.17

T. Control of the Con				
Date Effective	Begin Period	End Period	Eastern	Western
07/07/2020	06/16/2020	06/30/2020	\$395.00	\$345.00
07/20/2020	07/01/2020	07/15/2020	\$395.00	\$345.00
08/04/2020	07/16/2020	07/31/2020	\$400.00	\$345.00
08/17/2020	08/01/2020	08/15/2020	\$400.00	\$345.00
09/01/2020	08/16/2020	08/31/2020	\$400.00	\$345.00
09/14/2020	09/01/2020	09/15/2020	\$400.00	\$345.00
10/05/2020	09/16/2020	09/30/2020	\$400.00	\$345.00
10/20/2020	10/01/2020	10/15/2020	\$360.00	\$342.50
11/02/2020	10/16/2020	10/31/2020	\$360.00	\$345.00
11/16/2020	11/01/2020	11/15/2020	\$360.00	\$322.50
12/01/2020	11/16/2020	11/30/2020	\$360.00	\$322.50
12/14/2020	12/01/2020	12/15/2020	\$340.00	\$322.50
01/07/2021	12/16/2020	12/31/2020	\$340.00	\$322.50
01/20/2021	01/01/2021	01/15/2021	\$365.00	\$322.50
02/01/2021	01/16/2021	01/31/2021	\$375.00	\$322.50
02/16/2021	02/01/2021	02/15/2021	\$380.00	\$345.00
03/02/2021	02/16/2021	02/28/2021	\$382.50	\$345.00
03/15/2021	03/01/2021	03/15/2021	\$412.50	\$360.00
04/05/2021	03/16/2021	03/31/2021	\$415.00	\$403.33
04/26/2021	04/01/2021	04/15/2021	\$440.00	\$445.00
05/03/2021	04/16/2021	04/30/2021	\$445.00	\$445.00
05/18/2021	05/01/2021	05/15/2021	\$457.50	\$445.00
06/01/2021	05/16/2021	05/31/2021	\$462.50	\$445.00
06/14/2021	06/01/2021	06/15/2021	\$490.00	\$445.00
07/08/2021	06/16/2021	06/30/2021	\$497.50	\$463.33

The asphalt binder reference cost is established by WSDOT from the selling price of asphalt cement furnished by Poten and Partners, Inc. for the Pacific Northwest:

- Western reference cost is based on the selling price for the Seattle, Washington area
- Eastern reference cost is based on the selling price for the eastern Washington area including northern Idaho

The asphalt binder reference cost will be the average of the selling price for each Friday during the specified period.

Item 14

Group No.						
1	\$133.00	26.24	\$3,489.92	0.056	\$195.44	
2	\$133.00	47.59	\$6,329.47	0.056	\$354.45	
5	\$133.00	48.2	\$6,410.60	0.056	\$358.99	
6	\$133.00	48.01	\$6,385.33	0.056	\$357.58	
8	\$133.00	24.33	\$3,235.89	0.056	\$181.21	_
		194.37	\$25,851.21		\$1,447.67	
Item 15						
Group No.						
1	\$133.00	1,020.47	\$135,722.51	0.056	\$7,600.46	
2	\$133.00	679.54	\$90,378.82	0.056	\$5,061.21	
5	\$133.00	24.08	\$3,202.64	0.056	\$179.35	
6	\$133.00	48.01	\$6,385.33	0.056	\$357.58	
7	\$133.00	49.98	\$6,647.34	0.056	\$372.25	
8	\$133.00	3.64	\$484.12	0.056	\$27.11	_
		1825.72	\$242,820.76		\$13,597.96	
Item 16						
Group No.						
4	\$133.00	48.16	\$6,405.28	0.056	\$358.70	
5	\$133.00	374.66	\$49,829.78	0.056	\$2,790.47	
6	\$133.00	86.56	\$11,512.48	0.056	\$644.70	
7	\$133.00	96.04	\$12,773.32	0.056	\$715.31	_
		605.42	\$80,520.86		\$4,509.17	
Gr. 1	\$7,795.90					
Gr. 2	\$5,415.66					
Gr. 4	\$358.70					
Gr. 5	\$3,328.81					
Gr. 6	\$1,359.86					
Gr. 7	\$1,087.56					
Gr. 8	\$208.32					
	\$19,554.80					

HWY-RAKD300C-PE	STATE OF WASHINGTON	DATE: 07/15/21
	DEPARTMENT OF TRANSPORTATION	TIME: 09:33:05
	LEDGER PRE-ESTIMATE REPORT	PAGE: 6

CONTRACT 00-9626 DISTRICT 5
ESTIMATE 2 WORK DONE TO 06-30-2021 PROJECT ENGINEER JERRY WOOD ESTIMATE 2 WORK DONE TO 06-30-2021 DAYS CHARGED PRIOR THIS ESTIMATE: 0.0

PROJECT DESCRIPTION BITUMINOUS SURFACE TREATMENT OF US 12 MP

SR N/A MP 351.15 TO 356.97

ITEM	GRP UNIT PR	ICE	UNIT	< PLANNED REVISED	QUANTITY/AMOUNT - CURRENT ESTIMATE	NEW TOTAL TO DATE
013	PLANING BITU	MINOUS PAVEN	MENT			
	05	\$7.7500	S.Y.	3,650.00 \$28,287.50	8,234.00 \$63,813.50	8,234.00 \$63,813.50
	06			150.00 \$1,162.50	150.00 \$1,162.50	150.00 \$1,162.50
	07			150.00 \$1,162.50	150.00 \$1,162.50	150.00 \$1,162.50
	ITEM TOTALS	(199.56%	OF PLANNED)	4,500.00 \$34,875.00	8,980.00 \$69,595.00	8,980.00 \$69,595.00
014	HMA FOR PREL	EVELING CL.	3/8 IN. PG 6	54H-28		
	01	\$197.0000	TON	20.00 \$3,940.00	26.24 \$5,169.28	26.24 \$5,169.28
	02			50.00 \$9,850.00	47.59 \$9,375.23	47.59 \$9,375.23
	03			10.00 \$1,970.00		0.00 \$0.00
	04			20.00 \$3,940.00		0.00 \$0.00
	05			110.00 \$21,670.00	48.20 \$9,495.40	48.20 \$9,495.40
	06			0.00 \$0.00	48.01 \$9,457.97	48.01 \$9,457.97
	08			0.00 \$0.00	24.33 \$4,793.01	24.33 \$4,793.01
ÍAJOR	ITEM TOTALS	(92.56%	OF PLANNED)	210.00 \$41,370.00	194.37 \$38,290.89	194.37 \$38,290.89

HWY-RAKD300C-PE STATE OF WASHINGTON DATE: 07/15/21 DEPARTMENT OF TRANSPORTATION TIME: 09:33:05 LEDGER PRE-ESTIMATE REPORT PAGE: 7

CONTRACT 00-9626 DISTRICT 5
ESTIMATE 2 WORK DONE TO 06-30-2021 PROJECT ENGINEER JERRY WOOD ESTIMATE 2 WORK DONE TO 06-30-2021 DAYS CHARGED PRIOR THIS ESTIMATE: 0.0

PROJECT DESCRIPTION BITUMINOUS SURFACE TREATMENT OF US 12 MP

SR N/A MP 351.15 TO 356.97

ITEM 	GRP UNIT PRICE	UNIT	< PLANNED REVISED	QUANTITY/AMOUNT - CURRENT ESTIMATE	NEW TOTAL TO DATE
015	HMA FOR PAVEMENT REPAIR	CL. 3/8 IN.	PG 64H-28		
	01 \$125.0000	TON	980.00 \$122,500.00	1,020.47 \$127,558.75	1,020.47 \$127,558.75
	02		570.00 \$71,250.00	679.54 \$84,942.50	679.54 \$84,942.50
	03		10.00 \$1,250.00		0.00 \$0.00
	04		20.00 \$2,500.00		0.00 \$0.00
	05		130.00 \$16,250.00	24.08 \$3,010.00	24.08 \$3,010.00
	06		70.00 \$8,750.00	48.01 \$6,001.25	48.01 \$6,001.25
	07		10.00 \$1,250.00	49.98 \$6,247.50	49.98 \$6,247.50
	08		10.00 \$1,250.00	3.64 \$455.00	3.64 \$455.00
MAJOR	ITEM TOTALS (101.43%		1,800.00 \$225,000.00	1,825.72 \$228,215.00	1,825.72 \$228,215.00
016	HMA CL. 3/8 IN. PG 64H-28				
	04 \$158.0000	TON	60.00 \$9,480.00	48.16 \$7,609.28	48.16 \$7,609.28
	05		370.00 \$58,460.00	374.66 \$59,196.28	374.66 \$59,196.28
	06		70.00 \$11,060.00	86.56 \$13,676.48	86.56 \$13,676.48
	07		70.00 \$11,060.00	96.04 \$15,174.32	96.04 \$15,174.32
MAJOR	ITEM TOTALS (106.21%	OF PLANNED)	570.00 \$90,060.00	605.42 \$95,656.36	605.42 \$95,656.36