



**Washington State
Department of Transportation**

Field Note Record

Contract No. 9667	Station 	Mile/Line: MP 79.47	Staked by O'Bunco Engineerin...	Date 6/14/2021
Calculated by Jon Lund	Date 11/5/2021	Work Started Date 6/14/2021	Work Completed Date 	
Inspector Jon Lund	Date 10/6/2021	Reviewed by Clint Bucknell	Date 11/8/2021	
Checked by Dean A. Long	Date 11/12/2021	Materials Mgr. n/a	Date 	Materials No

Bid Item 16

STRUCTURE SURVEYING

Group # 1

Lump Sum (L.S.)

Estimate # 5

\$/Unit: \$9,000.00 for the North and South Scale Pits.

Date / Station / Calc / Quantity

10-6-21 to 11-5-21

	Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
Survey North Scale Pit	\$4,500.00	50.00%	\$2,250.00	1	50.00%	\$2,250.00
Survey South Scale Pit	\$4,500.00	50.00%	\$2,250.00	1	50.00%	\$2,250.00
Survey North Scale Pit	\$4,500.00	10.00%	\$450.00	2	60.00%	\$2,700.00
Survey South Scale Pit	\$4,500.00	0.00%	\$0.00	2	50.00%	\$2,250.00
Survey North Scale Pit	\$4,500.00	15.00%	\$675.00	3	75.00%	\$3,375.00
Survey South Scale Pit	\$4,500.00	25.00%	\$1,125.00	3	75.00%	\$3,375.00
Survey North Scale Pit	\$4,500.00	5.00%	\$225.00	4	80.00%	\$3,600.00
Survey South Scale Pit	\$4,500.00	5.00%	\$225.00	4	80.00%	\$3,600.00
Survey North Scale Pit	\$4,500.00	20.00%	\$900.00	5	100.00%	\$4,500.00
Survey South Scale Pit	\$4,500.00	20.00%	\$900.00	5	100.00%	\$4,500.00

Pay 20% = \$ 1,800.00

Okay to pay = \$ 1,800.00

Activity Summary:

No survey work; Accounting for the remainder of lump sum bid.

Shipment Tag/Stamp # Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Used Y/N	Acceptance FNR # (Office Use)	Date	Quan.
-------------	-----------------------------------	--------------	----------------------------	-----------------------	------	--------------------	-------------	-------------------------------------	------	-------

Item Num	Item Description	Grp	Date Work	Unit	Quantity	Ledger	Posted By	Checked By	Est. No.
----------	------------------	-----	-----------	------	----------	--------	-----------	------------	----------

			Completed			Entry No.	Init.	Date	Init.	Date	
0016	STRUCTURE SURVEYING	01	11/5/21	L.S.	1800.00	054	DAL	11/12/21	EK	11/17/21	5

Attachments



Lump Sum Bid Item
Tracking Sheet.xlsx
Microsoft Excel
Worksheet
84.3 KB

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 2 - Removing Existing Sturcture**

Lump Sum Amount - \$ 69,619.00

Plan Sheet S1 Shows Extents of Removal which does

ESTIMATE #1

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00	50.00%	\$17,500.00
Scale Pit Approach Slabs	\$10,400.00	15.00%	\$1,560.00
Sidewalk, Curb and Gutter	\$1,800.00	30.00%	\$540.00
Scale Pit Steel Frames & Internal Components	\$22,419.00	50.00%	\$11,209.50
	<u>\$69,619.00</u>		<u>\$30,809.50</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	15.00%	\$1,560.00
Sidewalk, Curb and Gutter	\$1,800.00	50.00%	\$900.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	<u>\$69,619.00</u>		<u>\$2,460.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00	50.00%	\$17,500.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00	50.00%	\$11,209.50
	<u>\$69,619.00</u>		<u>\$28,709.50</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	35.00%	\$3,640.00
Sidewalk, Curb and Gutter	\$1,800.00	20.00%	\$360.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	<u>\$69,619.00</u>		<u>\$4,000.00</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	35.00%	\$3,640.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	<u>\$22,419.00</u>		<u>\$0.00</u>

\$69,619.00

\$3,640.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	\$69,619.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	\$69,619.00		\$0.00

; not include shoring extents.

Total % Complete	Total Paid to Date
50.00%	\$17,500.00
15.00%	\$1,560.00
30.00%	\$540.00
50.00%	\$11,209.50
	\$30,809.50

Total % Complete	Total Paid to Date
50.00%	\$17,500.00
30.00%	\$3,120.00
80.00%	\$1,440.00
50.00%	\$11,209.50
	\$33,269.50

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
30.00%	\$3,120.00
80.00%	\$1,440.00
100.00%	\$22,419.00
	\$61,979.00

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
65.00%	\$6,760.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$65,979.00

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00

\$69,619.00



Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$69,619.00



Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$69,619.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 3 - Scale Pit Drainage**

Lump Sum Amount - \$ 14,000.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	0.00%	\$0.00
Sump Pumps & Piping	\$2,000.00	0.00%	\$0.00
Drain Pipe	\$2,500.00	0.00%	\$0.00
	<u>\$14,000.00</u>		<u>\$0.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	50.00%	\$4,750.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	20.51%	\$512.82
	<u>\$14,000.00</u>		<u>\$5,262.82</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	50.00%	\$4,750.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	20.83%	\$520.83
	<u>\$14,000.00</u>		<u>\$5,270.83</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	7.48%	\$187.02
	<u>\$14,000.00</u>		<u>\$187.02</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	51.17%	\$1,279.25
	<u>\$14,000.00</u>		<u>\$1,279.25</u>

ESTIMATE #6

	Amount	% Complete	Amount Due
--	--------	---------------	------------

Type 1 Catch Basins	\$9,500.00	\$0.00
Sump Pumps & Piping	\$2,000.00	\$0.00
Drain Pipe	<u>\$2,500.00</u>	<u>\$0.00</u>
	\$14,000.00	\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$14,000.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
50.00%	\$4,750.00
0.00%	\$0.00
20.51%	\$512.82
	\$5,262.82

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
41.35%	\$1,033.65
	\$10,533.65

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
48.83%	\$1,220.67
	\$10,720.67

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
100.00%	\$2,499.92
	\$11,999.92

Total % Complete	Total Paid to Date
---------------------	-----------------------

100.00%	\$9,500.00
0.00%	\$0.00
100.00%	<u>\$2,499.92</u>
	\$11,999.92



Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
100.00%	<u>\$2,499.92</u>
	\$11,999.92

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 4 - Shoring or Extra Excavation CL. A**

Lump Sum Amount - \$ 30,000.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Engineering	\$5,000.00	100.00%	\$5,000.00
Install Shoring North Pit	\$10,000.00	100.00%	\$10,000.00
Remove Shoring North Pit	\$2,500.00	0.00%	\$0.00
Install Shoring South Pit	\$10,000.00	0.00%	\$0.00
Remove Shoring South Pit	\$2,500.00	0.00%	\$0.00
	<u>\$30,000.00</u>		<u>\$15,000.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00	5.00%	\$500.00
Remove Shoring South Pit	\$2,500.00		\$0.00
	<u>\$30,000.00</u>		<u>\$500.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00	15.00%	\$375.00
Install Shoring South Pit	\$10,000.00	95.00%	\$9,500.00
Remove Shoring South Pit	\$2,500.00		\$0.00
	<u>\$30,000.00</u>		<u>\$9,875.00</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00	85.00%	\$2,125.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	\$2,500.00	5.00%	\$125.00
	<u>\$30,000.00</u>		<u>\$2,250.00</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
--	--------	------------	------------

Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>	95.00%	<u>\$2,375.00</u>
	\$30,000.00		\$2,375.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$30,000.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$30,000.00		\$0.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$15,000.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
0.00%	\$0.00
5.00%	\$500.00
0.00%	\$0.00
	\$15,500.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
15.00%	\$375.00
100.00%	\$10,000.00
0.00%	\$0.00
	\$25,375.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
5.00%	\$125.00
	\$27,625.00

Total % Complete	Total Paid to Date
---------------------	-----------------------

100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<hr/>
	\$30,000.00



Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<hr/>
	\$30,000.00



Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<hr/>
	\$30,000.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 5 - North Scale Pit Replacement**

Lump Sum Amount - \$ 290,545.00

ESTIMATE #1

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #2

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00	100.00%	\$67,200.00
Retaining Walls	\$81,900.00	50.00%	\$40,950.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	50.00%	\$18,690.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$126,840.00</u>

ESTIMATE #3

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00	50.00%	\$40,950.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$40,950.00</u>

ESTIMATE #4

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00	100.00%	\$10,500.00
Scale Deck	\$18,000.00		\$0.00

Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	5.00%	\$1,869.00
Weigh Frame	<u>\$54,565.00</u>	100.00%	<u>\$54,565.00</u>
	\$290,545.00		\$66,934.00

ESTIMATE #5

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00	100.00%	\$18,000.00
Approach Slabs	\$21,000.00	100.00%	\$21,000.00
Steel Reinforcing Bar	\$37,380.00	45.00%	\$16,821.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$55,821.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
50.00%	\$40,950.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
50.00%	\$18,690.00
0.00%	\$0.00
	\$126,840.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
50.00%	\$18,690.00
0.00%	\$0.00
	\$167,790.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
0.00%	\$0.00

0.00%	\$0.00
55.00%	\$20,559.00
100.00%	<u>\$54,565.00</u>
	\$234,724.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 6 - South Scale Pit Replacement**

Lump Sum Amount - \$ 290,545.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	25.00%	\$9,345.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$9,345.00</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	100.00%	\$67,200.00
Retaining Walls	\$81,900.00	100.00%	\$81,900.00
Plinth Blocks	\$10,500.00	100.00%	\$10,500.00
Scale Deck	\$18,000.00		\$0.00

Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	30.00%	\$11,214.00
Weigh Frame	\$54,565.00	100.00%	\$54,565.00
	<u>\$290,545.00</u>		<u>\$225,379.00</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00	100.00%	\$18,000.00
Approach Slabs	\$21,000.00	100.00%	\$21,000.00
Steel Reinforcing Bar	\$37,380.00	45.00%	\$16,821.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$55,821.00</u>

ESTIMATE #6

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #7

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
25.00%	\$9,345.00
0.00%	\$0.00
	\$9,345.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
0.00%	\$0.00

0.00%	\$0.00
55.00%	\$20,559.00
100.00%	<u>\$54,565.00</u>
	\$234,724.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 14 - Project Temporary Traffic Control

Lump Sum Amount - \$ 5,000.00

Unit Price	Working Days	Amount Due
\$50.00	13	\$650.00
\$50.00	25	\$1,250.00
\$50.00	21	\$1,050.00
\$50.00	21	\$1,050.00
\$50.00	20	\$1,000.00
\$50.00		\$0.00
\$50.00		\$0.00
	100	

Est. #	Total % Complete	Total Paid to Date
1	13.00%	\$650.00
2	38.00%	\$1,900.00
3	59.00%	\$2,950.00
4	80.00%	\$4,000.00
5	100.00%	\$5,000.00
6	100.00%	\$5,000.00
7	100.00%	\$5,000.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 16 - Structure Surveying

Lump Sum Amount - \$ 9,000.00

	Amount	% Complete	Amount Due
Survey North Scale Pit	\$4,500.00	50.00%	\$2,250.00
Survey South Scale Pit	\$4,500.00	50.00%	\$2,250.00
Survey North Scale Pit	\$4,500.00	10.00%	\$450.00
Survey South Scale Pit	\$4,500.00	0.00%	\$0.00
Survey North Scale Pit	\$4,500.00	15.00%	\$675.00
Survey South Scale Pit	\$4,500.00	25.00%	\$1,125.00
Survey North Scale Pit	\$4,500.00	5.00%	\$225.00
Survey South Scale Pit	\$4,500.00	5.00%	\$225.00
Survey North Scale Pit	\$4,500.00	20.00%	\$900.00
Survey South Scale Pit	\$4,500.00	20.00%	\$900.00
Survey North Scale Pit	\$4,500.00		\$0.00
Survey South Scale Pit	\$4,500.00		\$0.00

Est. #	Total % Complete	Total Paid to Date
1	50.00%	\$2,250.00
1	50.00%	\$2,250.00
2	60.00%	\$2,700.00
2	50.00%	\$2,250.00
3	75.00%	\$3,375.00
3	75.00%	\$3,375.00
4	80.00%	\$3,600.00
4	80.00%	\$3,600.00
5	100.00%	\$4,500.00
5	100.00%	\$4,500.00
6	100.00%	\$4,500.00
6	100.00%	\$4,500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 17 - ADA Features Surveying

Lump Sum Amount - \$ 1,000.00

Amount	% Complete	Amount Due
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00		\$0.00
\$1,000.00		\$0.00

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	0.00%	\$0.00
4	0.00%	\$0.00
5	0.00%	\$0.00
6	0.00%	\$0.00
7	0.00%	\$0.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 24 - SPCC PLAN

Lump Sum Amount - \$ 500.00

Amount	% Complete	Amount Due
\$500.00	100.00%	\$500.00
\$1,000.00		\$0.00

Std Spec 1-07.15(1)

When the written SPCC Plan is accepted by the Contracting Agency, the Contractor shall receive 50 percent of the lump sum Contract price for the plan.

The remaining 50 percent of the lump sum price will be paid after the materials and equipment called for in the plan are mobilized to the project.

The lump sum payment for the "SPCC Plan" shall be full pay for all costs associated with creating and updating the accepted SPCC Plan, and all costs associated with the set up of prevention measures and for implementing the current SPCC Plan as required by this Specification.

Est. #	Total % Complete	Total Paid to Date
1	100.00%	\$500.00
2	100.00%	\$500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 25 - Electronic Ticketing System

Lump Sum Amount - \$ 1,000.00

Amount	% Complete	Amount Due
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	25.00%	\$250.00
\$1,000.00	25.00%	\$250.00
\$1,000.00	50.00%	\$500.00
\$1,000.00		\$0.00
\$1,000.00		\$0.00

Contract Provisions Page 23

33 Payment

34 Payment will be made for the following bid item when included in the proposal:

35

36 "Electronic Ticketing System", lump sum.

37 The lump sum contract price for "Electronic Ticketing System" shall be full pay

38 for all costs related to providing all equipment, information, and reporting. All

39 quality control procedures including technical support and on-site training shall

40 be included in the Contract lump sum price.

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	25.00%	\$250.00
4	50.00%	\$500.00
5	100.00%	\$1,000.00
6	100.00%	\$1,000.00
7	100.00%	\$1,000.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 26 - Erosion Control & Water Pollution Prevention

Lump Sum Amount - \$ 2,500.00

Unit Price	Working Days	Amount Due
\$25.00	13	\$325.00
\$25.00	25	\$625.00
\$25.00	21	\$525.00
\$25.00	21	\$525.00
\$25.00	20	\$500.00
\$25.00		\$0.00
\$25.00		\$0.00
	100	

Est. #	Total % Complete	Total Paid to Date
1	13.00%	\$325.00
2	38.00%	\$950.00
3	59.00%	\$1,475.00
4	80.00%	\$2,000.00
5	100.00%	\$2,500.00
6	100.00%	\$2,500.00
7	100.00%	\$2,500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item - CO 2 - Added Pit Preparation

Lump Sum Amount - \$ 10,000.00

Group 01

ESTIMATE #4

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #5

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #6

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #7

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item -

Lump Sum Amount - \$

ESTIMATE #1

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #2

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #3

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #4

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

\$0.00	\$0.00
\$0.00	\$0.00
<u>\$0.00</u>	<u>\$0.00</u>
\$0.00	\$0.00

ESTIMATE #5

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

ESTIMATE #6

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

ESTIMATE #7

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00

0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00

Item -

Unit Price	Working Days	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
	<hr/>	
	0	

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	0.00%	\$0.00
4	0.00%	\$0.00
5	0.00%	\$0.00
6	0.00%	\$0.00
7	0.00%	\$0.00