



**Washington State
Department of Transportation**

Field Note Record

Contract No. 9667	Station 	Mile/Line: MP 79.47 South Scale Pit	Staked by O'Bunco Engineerin...	Date 6/14/2021
Calculated by Jon Lund	Date 11/5/2021	Work Started Date 9/2/2021	Work Completed Date 	
Inspector Jon Lund	Date 10/6/2021	Reviewed by Clint Bucknell	Date 11/8/2021	
Checked by Dean A. Long	Date 11/10/2021	Materials Mgr. 	Date 	Materials <u>Yes</u>

Bid Item 6

SOUTH SCALE PIT REPLACEMENT

Group # 1

Lump Sum (L.S)

Estimate # 5

\$/Unit: 290,545.00 South Scale Pit Only

Date / Station / Calc / Quantity

10-6-21 to 11-5-21

ESTIMATE #5					
		%		Total %	Total Paid
	Amount	Complete	Amount Due	Complete	to Date
Footing Slab	\$67,200.00		\$0.00	100.00%	\$67,200.00
Retaining Walls	\$81,900.00		\$0.00	100.00%	\$81,900.00
Plinth Blocks	\$10,500.00		\$0.00	100.00%	\$10,500.00
Scale Deck	\$18,000.00	100.00%	\$18,000.00	100.00%	\$18,000.00
Approach Slabs	\$21,000.00	100.00%	\$21,000.00	100.00%	\$21,000.00
Steel Reinforcing Bar	\$37,380.00	45.00%	\$16,821.00	100.00%	\$37,380.00
Weigh Frame	\$54,565.00		\$0.00	100.00%	\$54,565.00
	\$290,545.00		\$55,821.00		\$290,545.00

See attached spreadsheet.

Okay to pay = \$ 55,821.00

Activity Summary:

10-5-21 Added (64) 3/4" x 2" bolts and (64) 3/4" hex nuts missed on Estimate 4;

10-6-21 Placed and compacted the 7th lift of gravel backfill for walls;

10-7-21 Placed and compacted the 8th and 9th 6-inch lifts of gravel backfill for walls;

10-11-21 Placed the 10th, 11th and 12th 6 inch lifts of gravel backfill for walls; All passed >=95%;

10-12-21 Placed the 13th 6 inch lift of gravel backfill for walls; Passed >=95%;

10-13-21 Placed and compacted the last lift of CSBC on the west end of the pit.

Formed and braced the west approach slab.

Placed gravel backfill for walls along the north side of the retaining wall; Approximately 0.91 CY;

10-14-21 Placed CSBC along the south scale pit's south wall, east wall and north wall;

Drilled (8) 7/8 in. diam. holes in each pavement seat per plan sheet S10.

10-15-21 Installed Approach Slab Bottom Mat Rebar

SW Bar:

#4 (6) 14'-8" = 59 LBS

#8 (21) 20'-2" = 1131 LBS

#5 (28) 14'-8" = 428 LBS

Day Total = 1,618 LBS

10-18-21 Installed Approach Slab Bottom Mat Rebar

SE Bar:

#4 (6) 14'-8" = 59 LBS

#8 (21) 20'-2" = 1131 LBS

#5 (28) 14'-8" = 428 LBS

Day Total = 1,618 LBS

10-18-21 Installed (16) resin bonded anchors;

Set in place all 28 dowel bar pvc sleeves and stainless steel dowel bars;
Laid out roofing felt over both pavement seats; 15' long by 10" wide = 12.45 Square Feet x 2 = 24.9 Sq. Ft.

Installed polystyrene against pavement seat faces; 15' x 0.71' = 10.6 Sq. Ft. x 2 = 21.2 Sq. Ft.

Installed 16 resin bonded anchors using Hilti RE100 epoxy;

10-20-21 Installed Approach Slab Top Mat Rebar

SW Bar:

#5 (17) 14'-8" = 260 LBS

#6 (37) 20'-2" x 7" = 1153 LBS

#5 U-Bar (37) 1' x 7.5" x 1' = 100 LBS

SE Bar:

#5 (17) 14'-8" = 260 LBS

#6 (37) 20'-2" x 7" = 1153 LBS

#5 U-Bar (37) 1' x 7.5" x 1' = 100 LBS

Total = 3,026 LBS

Replaced dobs with 9-1/4" plastic chairs in the two approach slab top mats; (25) each slab;

10-21-21

Installed all chromium deck rebar including chairs:

Scale Deck Bottom Mats

SW and SE Bar:

#9 (42) 11'-9" = 1678 LBS

#5 (26) 19'-8" = 533.5 LBS

#5 (8) 7'-0" = 58.5 LBS

Scale Deck Top Mats

SW and SE Bar:

#5 (60) 11'-9" = 735 LBS

#5 (26) 19'-8" = 533.5 LBS

#5 (8) 7'-0" = 58.5 LBS

2" plastic chair strips

SW Deck = 38

SE Deck = 38

10-22-21

Poured both approach slabs with 4000 A cement concrete;

Applied curing compound;

10-25-21 Installed (68) falsework galvanized brackets which include nuts and threaded J-bolts and transverse threaded rods;

Used 6.5 oz. of Zinc It to coat falsework brackets, threaded attachments and nut and deck coping;

10-26-21 Poured 15 CY of 4000D cement concrete for the two scale decks;

Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Acceptance			Quan.
							Used Y/N	FNR # (Office Use)	Date	
006.06	High Strength Bolts	Jinn Her		RAM-0013.1	7 1, 2, 5	Mfr. Certificate of Compliance per Stnd. Spec. 1-06.3	Y		10-5-21	64 EACH
006.06	South Central Region Special	Haiyan Fuhong	3/4-10 Nut	RAM-0020	5	Mfr. Certificate of Compliance per Stnd. Spec. 1-06.3	Y		10-5-21	64 EACH
006.08.11	Gravel BKF for Walls	Cal Portland		RAM-0021	8	1 ACCEPTANCE SAMPLE PER 1000 TON	Y		10-6-21	7.86 CY
006.08.11	Gravel BKF for Walls	Cal Portland		RAM-0021	8	1 ACCEPTANCE SAMPLE PER 1000 TON	Y		10-7-21	15.72 CY
006.08.11	Gravel BKF for Walls	Cal Portland		RAM-0021	8	1 ACCEPTANCE SAMPLE PER 1000 TON	Y		10-11-21	11.03 CY
006.08.11	Gravel BKF for Walls	Cal Portland		RAM-0021	8	1 ACCEPTANCE SAMPLE PER 1000 TON	Y		10-12-21	5.97 CY
006.08.11	Gravel BKF for Walls	Cal Portland		RAM-0021	8	1 ACCEPTANCE SAMPLE PER 1000 TON	Y		10-13-21	0.91 CY
006.12.02	Rebar-Deformed Steel Bars	Nucor Steel		QPL-0011	2215	Manufacturer's Certification of Compliance with Certified Mill Test Reports each shipment	Y		10-15-21	1,618 LBS
006.12.02	Rebar-Deformed Steel Bars	Nucor Steel		QPL-0011	2215	Manufacturer's Certification of Compliance with Certified Mill Test Reports each shipment	Y		10-18-21	1,618 LBS
006.12.05.07	Other 15 LB. Felt	Warrior Roofing Mfg.	15Lb.	RAM-0024	8	VISUAL	Y		10-18-21	24.9 Sq.Ft.
							Y		10-18-21	20.2 Sq. Ft.
006.12.05.08	Dowel Bars for PCCP	Portland Bolt & Manufacturing		RAM-0028	72	Mfr. Certificate of Compliance per Stnd. Spec. 1-06.3	Y		10-18-21	28 EACH
006.12.05.05	Bridge Approach Slab Type B Anchors	Valley Nut & Bolt		RAM-0025	72		Y		10-18-21	16 EACH

006.04.01	Epoxy Bonding Agent Type IV	Hilti	HIT-RE 100	QPL-0009	1125	Satisfactory test report from State Materials Laboratory	Y		10-18-21	2.5 Kits
006.12.03	Epoxy Coated Rebar	Western Coatings Inc.		QPL-0013	5110	'APPROVED FOR SHIPMENT' Tag/Stamp	Y		10-20-21	3,026 LBS
006.12.03.01	Rebar Plastic Support Devices	Dayton Superior	Aztec Tower Chair	QPL-0036	3101	VISUAL	Y		10-20-21	50 EACH
006.02	Rebar-Deformed Steel Bars	Cascade Steel	CS 100	RAM-0026	2,8	Manufacturer's Certification of Compliance with Certified Mill Test Reports each shipment	Y		10-21-21	3,597 LBS
006.12.03.01	Rebar Plastic Support Devices	Dayton Superior	E-Z Chairs	QPL-0037	3101	VISUAL	Y		10-21-21	76 EACH
006.12.07.01	Concrete Class 4000A w/ air	ECP Cle Elum Plant	302M	RAM-0023.1	1,2	Acceptance per Stnd. Spec. 6-02.3 (5)	Y		10-22-21	30 CY
006.12.07.09	Liquid Membrane Curing Compounds	W.R. Meadows	1100-Clear	QPL-0050	1115	Satisfactory test report from State Materials Laboratory for each lot	Y		10-22-21	2.5 GALS
006.11.08	South Central Region Special Gamco Hanger Bracket	Tacoma Screw		RAM-0030.3	72	Proposal accepted G.Swett	Y		10-25-21	68 BRACKETS
006.11.08	South Central Region Special Falsework Nut 3/4"	Tacoma Screw		RAM-0030.2	72	Proposal accepted G.Swett	Y		10-25-21	136 NUTS
006.11.08	South Central Region Special Falsework Rod 3/4"	Tacoma Screw		RAM-0030.1	72	Proposal accepted G.Swett	Y		10-25-21	56 J-BOLTS
006.11.08	South Central Region Special Falsework Rod 3/4"	Tacoma Screw		RAM-0030.1	72	Proposal accepted G.Swett	Y		10-25-21	6 THREADE...
006.11.08.01	Other Cold Galvenizing Spray	CRC Industries	Zinc-It	QPL-0035	3111	Visual	Y		10-25-21	6.5 OZ.
							Y		10-26-21	15 CY

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0006	SOUTH SCALE PIT REPLACEMENT	01	11/5/21	L.S.	55,82...	047	DAL	11/12/21	EK	11/17/21	5

Attachments



Lump Sum Bid Item
Tracking Sheet.xlsx
Microsoft Excel
Worksheet
84.4 KB



9667 Weigh Scale Parts
List for FNRs.xlsx
Microsoft Excel
Worksheet
14.3 KB

9667 I-90 / CLE ELUM VICINITY WB WEIGH STATION - PRESERVATIC
SCALE PIT LOAD CELL, WEIGH FRAME AND DECK COPING PARTS LIS

Item	QTY	Description
1	16	PLate 1" x 16" 22"
2	16	PLate 1" x 10" 15 1/2"
3	16	PLate 1" x 8" 16"
4	16	PLate 1" x 8" 9"
5	16	PLate 1" x 8" 8"
6	16	PLate 1" x 8" 8"
7	32	PLate 1/2" x 4" 4"
8	32	PLate 1/2" x 4" 22 9/16"
9	32	PLate 1/2" x 4" 22 9/16"
10	4	Angle 3" X 3" X 1/2"
11	4	Angle 3" X 3" X 1/4"
12	8	C Channel 8" X 11.5
13	8	C Channel 8" X 11.5 141 9/16"
14	8	W Beam 24" X 84 238"
15	16	W Beam 14" X 38 107 1/4"
16	8	T Shape 6 X 13 84 1/4"
17	8	T Shape 6 X 13 84 1/4"
18	16	SQ SOLID BAR 4" X 4" 7"
19	8	Flat Bar 1" X 1/2"
20	8	Flat Bar 1" X 1/2" 143"
21	920	1/2" STUD SHEAR CONNECTOR 5"
22	640	1" STUD SHEAR CONNECTOR 5"
23	96	1 1/8" THREADED ROD - ANCHOR 15"
24	32	1 1/8"-7 HHCS BOLT - CHECK BOLT 6"
25	64	3/4"-10 HHCS BOLT 3"
26	32	3/4"-10 HHCS BOLT 1 3/4"
27	128	3/4"-10 HHCS BOLT 2"
28	16	3/8"-16 HHCS BOLT 1 1/2"
29	16	3/8"-16 HHCS BOLT 3/4"
30	96	1 1/8"-7 HEX NUT @ ANCHORS
30	192	1 1/8"-7 HEX NUT @ ANCHORS
31	32	1 1/8"-7 HEX NUT @ CHECK BOLTS
32	32	1 1/8"-7 HEX JAMB NUT @ CHECK BOLTS
33	64	3/4"-10 HEX NUT
34	128	3/4"-10 HEX NUT
35	16	3/8"-16 HEX NUT
36	96	1 1/8" WASHER
37	256	3/4" WASHER
38	16	3/8" WASHER
39	64	3/4" LOCK WASHER
40	16	Angle 3" X 3" X 1/4"
41	16	Angle 3" X 3" X 1/4"

42	16	Angle 3" X 3" X 1/4"
----	----	----------------------

DN
T

Location	RAM
Bottom Plate Load Cell Assy. G4	6.2
Intermediate Plate under Check Plate Assy. G4	6.2
Bottom Plate under Load Cell G4	6.2
Flange Welded to Main Beam Girder E4/F4	6.2
Flange Welded to Main Beam Girder E4/F4	6.2
Plate under Beam on top of Load Cell G4	6.2
Flange Welded to Main Beam Girder E4/F4	6.1
Punched Web Plates welded to Main Girder	6.1
Web Plates Welded to Main Girder	6.1
End Pit Coping Angle K5	6.4
Side Pit Coping Angle L5	6.6
Side Deck Coping C Channel Weigh Frame J5	6.5
End Deck Coping C Channel Weigh Frame H5	6.5
Main Beam Girder Weigh Frame D4	12.1
Cross W Beam Weigh Frame B2	12.2
Triangle T Shape Weigh Frame C3	12.2
Triangle T Shape Weigh Frame C3	12.2
Load Cell Assy.	11.1
Welded to Deck Coping Assy. H5	6.3
Welded to Deck Coping Assy. J5	6.3
Weld Studs All Copping Assy.	8.1
Weld Studs All Copping Assy.	8.2
Stainless Threaded Anchor Rod G4	11.4
Load Cell Assy. Check Bolt	11.4
Plate Bolt Load Cell to Beam Flange G4	11.4
BottomLoad Cell Plate Bolt	11.5
Flange Beam Connector Bolt B2	13.1
Load Cell Assy. Ground Bolt on Main Beam G4	13.1
Load Cell Assy Bottom Plate Ground Bolt G4	19
Stainless Threaded Anchor Rod Nut G4	14.2
Stainless Threaded Anchor Rod Nut G4	14.2
Load Cell Assy. Check Bolt Nut G4	14.2
Load Cell Assy. Check Bolt Jam Nut G4	14.2
Load Cell to Main Beam Nut G4	14.3
Flange Beam Connector Nut B2	20
Load Cell Assy. Ground Nut on Beam G4	14.4
Threaded Anchor Rod Nut G4	15.3
Flange Beam Connector Washer B2	13.2
Load Cell Assy. Ground Washer on Beam G4	15.1
Load Cell to Main Beam Washer G4	14.5
Anchor Rod Angle 19"	6.6
Anchor Rod Angle 19"	6.6

REMOVE 20 from Estimate 4 for BI 5 & 6

Need to add 64 to Estimate 5 for BI 5 & 6

Need to add 64 to Estimate 5 for BI 6

Anchor Rod Angle 15"	6.6
----------------------	-----

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 2 - Removing Existing Sturcture**

Lump Sum Amount - \$ 69,619.00

Plan Sheet S1 Shows Extents of Removal which does

ESTIMATE #1

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00	50.00%	\$17,500.00
Scale Pit Approach Slabs	\$10,400.00	15.00%	\$1,560.00
Sidewalk, Curb and Gutter	\$1,800.00	30.00%	\$540.00
Scale Pit Steel Frames & Internal Components	\$22,419.00	50.00%	\$11,209.50
	<u>\$69,619.00</u>		<u>\$30,809.50</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	15.00%	\$1,560.00
Sidewalk, Curb and Gutter	\$1,800.00	50.00%	\$900.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	<u>\$69,619.00</u>		<u>\$2,460.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00	50.00%	\$17,500.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00	50.00%	\$11,209.50
	<u>\$69,619.00</u>		<u>\$28,709.50</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	35.00%	\$3,640.00
Sidewalk, Curb and Gutter	\$1,800.00	20.00%	\$360.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	<u>\$69,619.00</u>		<u>\$4,000.00</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00	35.00%	\$3,640.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	<u>\$22,419.00</u>		<u>\$0.00</u>

\$69,619.00

\$3,640.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	\$69,619.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Scale Pit Concrete Slabs/Walls/Plinths	\$35,000.00		\$0.00
Scale Pit Approach Slabs	\$10,400.00		\$0.00
Sidewalk, Curb and Gutter	\$1,800.00		\$0.00
Scale Pit Steel Frames & Internal Components	\$22,419.00		\$0.00
	\$69,619.00		\$0.00

; not include shoring extents.

Total % Complete	Total Paid to Date
50.00%	\$17,500.00
15.00%	\$1,560.00
30.00%	\$540.00
50.00%	\$11,209.50
	\$30,809.50

Total % Complete	Total Paid to Date
50.00%	\$17,500.00
30.00%	\$3,120.00
80.00%	\$1,440.00
50.00%	\$11,209.50
	\$33,269.50

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
30.00%	\$3,120.00
80.00%	\$1,440.00
100.00%	\$22,419.00
	\$61,979.00

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
65.00%	\$6,760.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$65,979.00

Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00

\$69,619.00



Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$69,619.00



Total % Complete	Total Paid to Date
100.00%	\$35,000.00
100.00%	\$10,400.00
100.00%	\$1,800.00
100.00%	\$22,419.00
	\$69,619.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 3 - Scale Pit Drainage**

Lump Sum Amount - \$ 14,000.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	0.00%	\$0.00
Sump Pumps & Piping	\$2,000.00	0.00%	\$0.00
Drain Pipe	\$2,500.00	0.00%	\$0.00
	<u>\$14,000.00</u>		<u>\$0.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	50.00%	\$4,750.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	20.51%	\$512.82
	<u>\$14,000.00</u>		<u>\$5,262.82</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00	50.00%	\$4,750.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	20.83%	\$520.83
	<u>\$14,000.00</u>		<u>\$5,270.83</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	7.48%	\$187.02
	<u>\$14,000.00</u>		<u>\$187.02</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	\$2,500.00	51.17%	\$1,279.25
	<u>\$14,000.00</u>		<u>\$1,279.25</u>

ESTIMATE #6

	Amount	% Complete	Amount Due
--	--------	---------------	------------

Type 1 Catch Basins	\$9,500.00	\$0.00
Sump Pumps & Piping	\$2,000.00	\$0.00
Drain Pipe	<u>\$2,500.00</u>	<u>\$0.00</u>
	\$14,000.00	\$0.00

ESTIMATE #7

	%		
	Amount	Complete	Amount Due
Type 1 Catch Basins	\$9,500.00		\$0.00
Sump Pumps & Piping	\$2,000.00		\$0.00
Drain Pipe	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$14,000.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
50.00%	\$4,750.00
0.00%	\$0.00
20.51%	\$512.82
	\$5,262.82

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
41.35%	\$1,033.65
	\$10,533.65

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
48.83%	\$1,220.67
	\$10,720.67

Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
100.00%	\$2,499.92
	\$11,999.92

Total % Complete	Total Paid to Date
---------------------	-----------------------

100.00%	\$9,500.00
0.00%	\$0.00
100.00%	<u>\$2,499.92</u>
	\$11,999.92



Total % Complete	Total Paid to Date
100.00%	\$9,500.00
0.00%	\$0.00
100.00%	<u>\$2,499.92</u>
	\$11,999.92

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 4 - Shoring or Extra Excavation CL. A**

Lump Sum Amount - \$ 30,000.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Engineering	\$5,000.00	100.00%	\$5,000.00
Install Shoring North Pit	\$10,000.00	100.00%	\$10,000.00
Remove Shoring North Pit	\$2,500.00	0.00%	\$0.00
Install Shoring South Pit	\$10,000.00	0.00%	\$0.00
Remove Shoring South Pit	\$2,500.00	0.00%	\$0.00
	<u>\$30,000.00</u>		<u>\$15,000.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00	5.00%	\$500.00
Remove Shoring South Pit	\$2,500.00		\$0.00
	<u>\$30,000.00</u>		<u>\$500.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00	15.00%	\$375.00
Install Shoring South Pit	\$10,000.00	95.00%	\$9,500.00
Remove Shoring South Pit	\$2,500.00		\$0.00
	<u>\$30,000.00</u>		<u>\$9,875.00</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00	85.00%	\$2,125.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	\$2,500.00	5.00%	\$125.00
	<u>\$30,000.00</u>		<u>\$2,250.00</u>

ESTIMATE #5

	Amount	% Complete	Amount Due
--	--------	---------------	------------

Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>	95.00%	<u>\$2,375.00</u>
	\$30,000.00		\$2,375.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$30,000.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Engineering	\$5,000.00		\$0.00
Install Shoring North Pit	\$10,000.00		\$0.00
Remove Shoring North Pit	\$2,500.00		\$0.00
Install Shoring South Pit	\$10,000.00		\$0.00
Remove Shoring South Pit	<u>\$2,500.00</u>		<u>\$0.00</u>
	\$30,000.00		\$0.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$15,000.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
0.00%	\$0.00
5.00%	\$500.00
0.00%	\$0.00
	\$15,500.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
15.00%	\$375.00
100.00%	\$10,000.00
0.00%	\$0.00
	\$25,375.00

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
5.00%	\$125.00
	\$27,625.00

Total % Complete	Total Paid to Date
---------------------	-----------------------

100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<u>\$30,000.00</u>

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<u>\$30,000.00</u>

Total % Complete	Total Paid to Date
100.00%	\$5,000.00
100.00%	\$10,000.00
100.00%	\$2,500.00
100.00%	\$10,000.00
100.00%	\$2,500.00
	<u>\$30,000.00</u>

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 5 - North Scale Pit Replacement**

Lump Sum Amount - \$ 290,545.00

ESTIMATE #1

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #2

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00	100.00%	\$67,200.00
Retaining Walls	\$81,900.00	50.00%	\$40,950.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	50.00%	\$18,690.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$126,840.00</u>

ESTIMATE #3

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00	50.00%	\$40,950.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$40,950.00</u>

ESTIMATE #4

		%	
	Amount	Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00	100.00%	\$10,500.00
Scale Deck	\$18,000.00		\$0.00

Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	5.00%	\$1,869.00
Weigh Frame	<u>\$54,565.00</u>	100.00%	<u>\$54,565.00</u>
	\$290,545.00		\$66,934.00

ESTIMATE #5

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00	100.00%	\$18,000.00
Approach Slabs	\$21,000.00	100.00%	\$21,000.00
Steel Reinforcing Bar	\$37,380.00	45.00%	\$16,821.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$55,821.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
50.00%	\$40,950.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
50.00%	\$18,690.00
0.00%	\$0.00
	\$126,840.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
50.00%	\$18,690.00
0.00%	\$0.00
	\$167,790.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
0.00%	\$0.00

0.00%	\$0.00
55.00%	\$20,559.00
100.00%	<u>\$54,565.00</u>
	\$234,724.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION**Item 6 - South Scale Pit Replacement**

Lump Sum Amount - \$ 290,545.00

ESTIMATE #1

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #2

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	0.00%	\$0.00
Retaining Walls	\$81,900.00	0.00%	\$0.00
Plinth Blocks	\$10,500.00	0.00%	\$0.00
Scale Deck	\$18,000.00	0.00%	\$0.00
Approach Slabs	\$21,000.00	0.00%	\$0.00
Steel Reinforcing Bar	\$37,380.00	0.00%	\$0.00
Weigh Frame	\$54,565.00	0.00%	\$0.00
	<u>\$290,545.00</u>		<u>\$0.00</u>

ESTIMATE #3

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	25.00%	\$9,345.00
Weigh Frame	\$54,565.00		\$0.00
	<u>\$290,545.00</u>		<u>\$9,345.00</u>

ESTIMATE #4

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00	100.00%	\$67,200.00
Retaining Walls	\$81,900.00	100.00%	\$81,900.00
Plinth Blocks	\$10,500.00	100.00%	\$10,500.00
Scale Deck	\$18,000.00		\$0.00

Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00	30.00%	\$11,214.00
Weigh Frame	<u>\$54,565.00</u>	100.00%	<u>\$54,565.00</u>
	\$290,545.00		\$225,379.00

ESTIMATE #5

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00	100.00%	\$18,000.00
Approach Slabs	\$21,000.00	100.00%	\$21,000.00
Steel Reinforcing Bar	\$37,380.00	45.00%	\$16,821.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$55,821.00

ESTIMATE #6

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

ESTIMATE #7

	Amount	% Complete	Amount Due
Footing Slab	\$67,200.00		\$0.00
Retaining Walls	\$81,900.00		\$0.00
Plinth Blocks	\$10,500.00		\$0.00
Scale Deck	\$18,000.00		\$0.00
Approach Slabs	\$21,000.00		\$0.00
Steel Reinforcing Bar	\$37,380.00		\$0.00
Weigh Frame	<u>\$54,565.00</u>		<u>\$0.00</u>
	\$290,545.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
25.00%	\$9,345.00
0.00%	\$0.00
	\$9,345.00

Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
0.00%	\$0.00

0.00%	\$0.00
55.00%	\$20,559.00
100.00%	<u>\$54,565.00</u>
	\$234,724.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00



Total % Complete	Total Paid to Date
100.00%	\$67,200.00
100.00%	\$81,900.00
100.00%	\$10,500.00
100.00%	\$18,000.00
100.00%	\$21,000.00
100.00%	\$37,380.00
100.00%	<u>\$54,565.00</u>
	\$290,545.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 14 - Project Temporary Traffic Control

Lump Sum Amount - \$ 5,000.00

Unit Price	Working Days	Amount Due
\$50.00	13	\$650.00
\$50.00	25	\$1,250.00
\$50.00	21	\$1,050.00
\$50.00	21	\$1,050.00
\$50.00	20	\$1,000.00
\$50.00		\$0.00
\$50.00		\$0.00
	100	

Est. #	Total % Complete	Total Paid to Date
1	13.00%	\$650.00
2	38.00%	\$1,900.00
3	59.00%	\$2,950.00
4	80.00%	\$4,000.00
5	100.00%	\$5,000.00
6	100.00%	\$5,000.00
7	100.00%	\$5,000.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 16 - Structure Surveying

Lump Sum Amount - \$ 9,000.00

	Amount	% Complete	Amount Due
Survey North Scale Pit	\$4,500.00	50.00%	\$2,250.00
Survey South Scale Pit	\$4,500.00	50.00%	\$2,250.00
Survey North Scale Pit	\$4,500.00	10.00%	\$450.00
Survey South Scale Pit	\$4,500.00	0.00%	\$0.00
Survey North Scale Pit	\$4,500.00	15.00%	\$675.00
Survey South Scale Pit	\$4,500.00	25.00%	\$1,125.00
Survey North Scale Pit	\$4,500.00	5.00%	\$225.00
Survey South Scale Pit	\$4,500.00	5.00%	\$225.00
Survey North Scale Pit	\$4,500.00	20.00%	\$900.00
Survey South Scale Pit	\$4,500.00	20.00%	\$900.00
Survey North Scale Pit	\$4,500.00		\$0.00
Survey South Scale Pit	\$4,500.00		\$0.00

Est. #	Total % Complete	Total Paid to Date
1	50.00%	\$2,250.00
1	50.00%	\$2,250.00
2	60.00%	\$2,700.00
2	50.00%	\$2,250.00
3	75.00%	\$3,375.00
3	75.00%	\$3,375.00
4	80.00%	\$3,600.00
4	80.00%	\$3,600.00
5	100.00%	\$4,500.00
5	100.00%	\$4,500.00
6	100.00%	\$4,500.00
6	100.00%	\$4,500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 17 - ADA Features Surveying

Lump Sum Amount - \$ 1,000.00

Amount	% Complete	Amount Due
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00		\$0.00
\$1,000.00		\$0.00

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	0.00%	\$0.00
4	0.00%	\$0.00
5	0.00%	\$0.00
6	0.00%	\$0.00
7	0.00%	\$0.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 24 - SPCC PLAN

Lump Sum Amount - \$ 500.00

Amount	% Complete	Amount Due
\$500.00	100.00%	\$500.00
\$1,000.00		\$0.00

Std Spec 1-07.15(1)

When the written SPCC Plan is accepted by the Contracting Agency, the Contractor shall receive 50 percent of the lump sum Contract price for the plan.

The remaining 50 percent of the lump sum price will be paid after the materials and equipment called for in the plan are mobilized to the project.

The lump sum payment for the "SPCC Plan" shall be full pay for all costs associated with creating and updating the accepted SPCC Plan, and all costs associated with the set up of prevention measures and for implementing the current SPCC Plan as required by this Specification.

Est. #	Total % Complete	Total Paid to Date
1	100.00%	\$500.00
2	100.00%	\$500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 25 - Electronic Ticketing System

Lump Sum Amount - \$ 1,000.00

Amount	% Complete	Amount Due
\$1,000.00	0.00%	\$0.00
\$1,000.00	0.00%	\$0.00
\$1,000.00	25.00%	\$250.00
\$1,000.00	25.00%	\$250.00
\$1,000.00	50.00%	\$500.00
\$1,000.00		\$0.00
\$1,000.00		\$0.00

Contract Provisions Page 23

33 Payment

34 Payment will be made for the following bid item when included in the proposal:

35

36 "Electronic Ticketing System", lump sum.

37 The lump sum contract price for "Electronic Ticketing System" shall be full pay

38 for all costs related to providing all equipment, information, and reporting. All

39 quality control procedures including technical support and on-site training shall

40 be included in the Contract lump sum price.

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	25.00%	\$250.00
4	50.00%	\$500.00
5	100.00%	\$1,000.00
6	100.00%	\$1,000.00
7	100.00%	\$1,000.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item 26 - Erosion Control & Water Pollution Prevention

Lump Sum Amount - \$ 2,500.00

Unit Price	Working Days	Amount Due
\$25.00	13	\$325.00
\$25.00	25	\$625.00
\$25.00	21	\$525.00
\$25.00	21	\$525.00
\$25.00	20	\$500.00
\$25.00		\$0.00
\$25.00		\$0.00
	100	

Est. #	Total % Complete	Total Paid to Date
1	13.00%	\$325.00
2	38.00%	\$950.00
3	59.00%	\$1,475.00
4	80.00%	\$2,000.00
5	100.00%	\$2,500.00
6	100.00%	\$2,500.00
7	100.00%	\$2,500.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item - CO 2 - Added Pit Preparation

Lump Sum Amount - \$ 10,000.00

Group 01

ESTIMATE #4

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #5

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #6

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

ESTIMATE #7

%		
Amount	Complete	Amount Due
\$10,000.00		\$0.00
\$10,000.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
	\$0.00

9667 I-90 / CLE ELUM VICINITY WB - WEIGH STATION PRESERVATION

Item -

Lump Sum Amount - \$

ESTIMATE #1

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #2

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #3

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

ESTIMATE #4

% Complete		
Amount		Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00

\$0.00	\$0.00
\$0.00	\$0.00
<u>\$0.00</u>	<u>\$0.00</u>
\$0.00	\$0.00

ESTIMATE #5

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

ESTIMATE #6

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

ESTIMATE #7

%		
Amount	Complete	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
<u>\$0.00</u>		<u>\$0.00</u>
\$0.00		\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	\$0.00

Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00

0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00



Total % Complete	Total Paid to Date
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
0.00%	\$0.00
	<hr/>
	\$0.00

Item -

Unit Price	Working Days	Amount Due
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
\$0.00		\$0.00
	<hr/>	
	0	

Est. #	Total % Complete	Total Paid to Date
1	0.00%	\$0.00
2	0.00%	\$0.00
3	0.00%	\$0.00
4	0.00%	\$0.00
5	0.00%	\$0.00
6	0.00%	\$0.00
7	0.00%	\$0.00