

Depai	rtment of Trans	sportation		FIE	eia note Record
Contract No.	Station	Mile/Line:		Staked by	Date
009687	N/A	N/A		N/A	
Calculated by	Date	Work Started Da	te	Work Completed	d Date
Dean A. Long	8/16/2021				
Inspector	Date	Reviewed by	Date		
N/A		N/A			
Checked by	Date	Materials Mgr.	Date	Materials	
E. Knudson	8/17/2021	N/A		<u>No</u>	
Group # 1 Calculate (0 Estimate # \$/Unit: Esti	CALC.) 01	ASPHALT O	Item # 14 COST PRICE ADJUSTMEN	IT	
The current \$3,262.83.	binder cost for	Eastern Washing	gton is \$517.50. ¯	This results in a	payment of
See attache	d for additional	information.			
Shipment Ta	ag/Stamp #		Make/Model/Prode	uct #	
Item Material Num Name/M	Brand Manufactur odel Type		MS/QP Code Basis of Accept	Used FNR # Y/N (Office Use	Acceptance Date Quan.
Itom Num Itom Do	l	Grn Dato Work	Unit Quantity Ladger	Poetod By	Chacked By Est No.

Item Num	Item Description	Grp	Date Work	Unit	Quantity		P	osted By	Ch	ecked By	Est. No.
			Completed			Entry No.	Init.	Date	Init.	Date	
<u>0014</u>	ASPHALT COST PRICE ADJUSTMENT	01	8/5/21	CAL C	2208.99	23	EK	8/17/21	DAL	8/17/21	1
0014	ASPHALT COST PRICE ADJUSTMENT	02	8/5/21	CAL C	1053.84	24	EK	8/17/21	DAL	8/17/21	1

Αt	t a	ch	m	Δr	\te
-	14			-	11 >



Item 14 backup Est 1.pdf Adobe Acrobat Document 973 KB

DOT Form IP 422-635ER EF Revised 4/2009

Asphalt Cost Price Adjustment (Worksheet)

L	JPPER THRESHOLD \$467.25 Note	e:Base Cost and Current Refer //www.wsdot.wa.gov/biz/constr UOM	ence Cost to be taken from WSDOT website below: uction/pdf/referencecosts.pdf Qty This Est. Bid Opening Date: May 12, 2021
ITEM 11	HMA CI. 1/2 IN. PG 64H	<mark>-28</mark> Ton	1159.5
		Sum of Quantities	1159.5
	Asphalt Cost Price Adjustment For Current Estimate (Payment/Credit)	\$3,262.83	
	ost = the reference cost posted on the Agency websi Reference Cost = the most current cost posted on the		
	\$517.50 - \$467.25 = \$50.25 x	1159.5 = \$58,264.88 x 0.056 =	\$3,262.83

Item 11

Gr. No.

1	\$50.25	785.00	\$39,446.25	0.056	\$2,208.99
2	\$50.25	374.50	\$18,818.63	0.056	\$1,053.84
		1159.50			\$3,262,83

	00110	Arabiton / tophalt Billadi (toleron	00 000. 11000		
Date Effective	Begin Period	End Period	Eastern	Western	
07/07/2020	06/16/2020	06/30/2020	\$395.00	\$345.00	
07/20/2020	07/01/2020	07/15/2020	\$395.00	\$345.00	
08/04/2020	07/16/2020	07/31/2020	\$400.00	\$345.00	
08/17/2020	08/01/2020	08/15/2020	\$400.00	\$345.00	
09/01/2020	08/16/2020	08/31/2020	\$400.00	\$345.00	
09/14/2020	09/01/2020	09/15/2020	\$400.00	\$345.00	
10/05/2020	09/16/2020	09/30/2020	\$400.00	\$345.00	
10/20/2020	10/01/2020	10/15/2020	\$360.00	\$342.50	
11/02/2020	10/16/2020	10/31/2020	\$360.00	\$345.00	
11/16/2020	11/01/2020	11/15/2020	\$360.00	\$322.50	
12/01/2020	11/16/2020	11/30/2020	\$360.00	\$322.50	
12/14/2020	12/01/2020	12/15/2020	\$340.00	\$322.50	
01/07/2021	12/16/2020	12/31/2020	\$340.00	\$322.50	
01/20/2021	01/01/2021	01/15/2021	\$365.00	\$322.50	
02/01/2021	01/16/2021	01/31/2021	\$375.00	\$322.50	
02/16/2021	02/01/2021	02/15/2021	\$380.00	\$345.00	
03/02/2021	02/16/2021	02/28/2021	\$382.50	\$345.00	
03/15/2021	03/01/2021	03/15/2021	\$412.50	\$360.00	
04/05/2021	03/16/2021	03/31/2021	\$415.00	\$403.33	
04/26/2021	04/01/2021	04/15/2021	\$440.00	\$445.00	
05/03/2021	04/16/2021	04/30/2021	\$445.00	\$445.00	
05/18/2021	05/01/2021	05/15/2021	\$457.50	\$445.00	
06/01/2021	05/16/2021	05/31/2021	\$462.50	\$445.00	
06/14/2021	06/01/2021	06/15/2021	\$490.00	\$445.00	
07/08/2021	06/16/2021	06/30/2021	\$497.50	\$463.33	
07/19/2021	07/01/2021	07/15/2021	\$517.50	\$495.00	
08/03/2021	07/16/2021	07/31/2021	\$517.50	\$495.00	
					

The asphalt binder reference cost is established by WSDOT from the selling price of asphalt cement furnished by Poten and Partners, Inc. for the Pacific Northwest:

- Western reference cost is based on the selling price for the Seattle, Washington area
- Eastern reference cost is based on the selling price for the eastern Washington area including northern Idaho

The asphalt binder reference cost will be the average of the selling price for each Friday during the specified period.

Copyright WSDOT © 2021

HWY-RAKD300C	KD300C-PE		STATE OF W DEPARTMENT OF LEDGER PRE-ES	WASHINGTON TRANSPORTATION STIMATE REPORT	N	DATE: 08/16/21 TIME: 07:17:52 PAGE: 2
ОЩ	00-9	687 DISTRICT 5 WORK DONE DAYS CHARG PROJECT DE	TO 08-05- FED PRIOR	2021 THIS ESTIMATE: 0.0 PLANING BITUMINOUS PAVE SR 097 MP 69.28 TO 7	GINEER JERRY WOOD 1.0 S PAVEMENT, CRACK SEALI TO 74.24	н
ITEM	GRP UNIT	T PRICE	ONIT PLANNED		QUANTITY/AMOUNT CURRENT ESTIMATE	
010	ANING	S PAVE				
	01	\$1.3500	S.Y.	13,870.00 \$18,724.50	14,028.00 \$18,937.80	14,028.00 \$18,937.80
	02			47,810.00 \$64,543.50	43,183.00 \$58,297.05	43,183.00 \$58,297.05
	03			2,070.0 9,794.5	9,789.00 13,215.15	9,789.00 13,215.15
MAJOR	ITEM TOTALS	ALS (80.00%	OF PLANNED)	83,750 13,062	67,000.00 \$90,450.00	7,000 0,450
011	HMA CL.	1/2 IN. PG 64H-2	88			
	01	\$62.0000	TON	1,420.00 \$88,040.00	785.00 \$48,670.00	785.00 \$48,670.00
	02			4,900.00 \$303,800.00	374.50 \$23,219.00	374.50 \$23,219.00
	03			2,350.0		00.00\$
MAJOR	ITEM TOTALS	ALS (13.37%	OF PLANNED)	8,670 37,540	1,159.50 \$71,889.00	1,159.50 \$71,889.00
030	TEMPORARY	PAVEMENT MARK	ING-SHORT DURATION			
	01	\$.2000	Г. Я.	12,040.00 \$2,408.00	9,076.00 \$1,815.20	9,076.00 \$1,815.20
	02			31,180.00 \$6,236.00	19,212.00 \$3,842.40	19,212.00 \$3,842.40
	03			060.0 812.0	76.0 35.2	76.00 35.20
	ITEM TOTALS	ALS (61.04%	OF PLANNED)	7,280 1,456	4,964 6,992	4,964.0 6,992.8