



**Washington State
Department of Transportation**

Field Note Record

Contract No. 009687	Station Project Limit	Mile/Line: US 97 69.28 74.24	Staked by N/A	Date
Calculated by Brad E. Schut	Date 9/2/2021	Work Started Date 8/9/2021	Work Completed Date 	
Inspector Brad E. Schut	Date 9/2/2021	Reviewed by Clint Bucknell	Date 9/7/2021	
Checked by Dean A. Long	Date 9/10/2021	Materials Mgr. 	Date 	Materials No

**Item # 2
Removing Miscellaneous Traffic Items**

This Item is for the removal of existing Guide Post
Contractor has removed Guide post up to Station L230+42
Still need to remove Guide post to Station 273+77
Will pay 90% of the Item in Group 3

Item Amount 1,250.00

Group 1 Pay \$ 222.83

Group 2 Pay \$ 711.96

Group pay \$ 283.61

Please see attached Spread Sheet for Calculation

Shipment Tag/Stamp # Make/Model/Product #

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name / Model Type	RAMS/QP L Ref. No.	Code	Basis of Accept	Acceptance			Quan.
							Used Y/N	FNR # (Office Use)	Date	

Item Num	Item Description	Grp	Date Work Completed	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0002	REMOVING MISCELLANEOUS TRAFFIC ITEM	1	9/3/21	L.S.	222.83	067	DAL	9/10/21	EK	9/13/21	2
0002	REMOVING MISCELLANEOUS TRAFFIC ITEM	2	9/3/21	L.S.	711.96	068	DAL	9/10/21	EK	9/13/21	2
0002	REMOVING MISCELLANEOUS TRAFFIC ITEM	3	9/3/21	L.S.	283.61	069	DAL	9/10/21	EK	9/13/21	2

Attachments



9687 Lump Sum
Breakdown Est 02.xlsx
Microsoft Excel
Worksheet
20.8 KB

DOT Form IP 422-635ER EF
Revised 4/2009

Lump Sum Breakdown

Item 2 - Removing Miscellaneous Traffic Item

Lump Sum Amount - \$1,250.00

	Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
Group 1		100.00%	\$222.83	2	100.00%	\$222.83
	\$222.83	0.00%	\$0.00			\$0.00
		0.00%	\$0.00			\$0.00
		0.00%	\$0.00			\$0.00
	<u>\$222.83</u>		<u>\$222.83</u>			<u>\$222.83</u>

	Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
Group 2		100.00%	\$711.96	2	100.00%	\$934.79
	\$711.96	0.00%	\$0.00			\$0.00
		0.00%	\$0.00			\$0.00
		0.00%	\$0.00			\$0.00
	<u>\$711.96</u>		<u>\$711.96</u>			<u>\$934.79</u>

	Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
Group 3		90.00%	\$283.61	2	90.00%	\$1,218.40
	\$315.12	0.00%	\$0.00		90.00%	\$0.00
		0.00%	\$0.00			\$0.00
		0.00%	\$0.00			\$0.00
	<u>\$315.12</u>		<u>\$283.61</u>			<u>\$1,218.40</u>

Lump Sum Breakdown

Item 31 - Project Temporary Traffic Control

Lump Sum Amount - \$156,000.00

Amount	Working Days	Amount Due
\$156,000.00	35	\$4,457.14

Days	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
9	25.71%	\$40,114.29	1	25.71%	\$40,114.29

Days	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
0	0.00%	\$0.00		25.71%	\$40,114.29

Days	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
0	0.00%	\$0.00		25.71%	\$40,114.29

Lump Sum Breakdown

Item 32 - Structure Surveying

Lump Sum Amount - \$9,000.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00		\$0.00			\$0.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00		\$0.00			\$0.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00	0.00%	\$0.00		0.00%	\$0.00
\$0.00		\$0.00			\$0.00

Lump Sum Breakdown

Item 37 - SPCC Plan
Lump Sum Amount - \$1,000.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$1,000.00	0.00%	\$0.00		0.00%	\$0.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$1,000.00	0.00%	\$0.00		0.00%	\$0.00

Office Calculation

Lump Sum Breakdown

Item 38 - E-Ticketing System

Lump Sum Amount - \$300.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$300.00	0.00%	\$0.00		0.00%	\$0.00

Amount	% Complete	Amount Due	Est. #	Total % Complete	Total Paid to Date
\$300.00	0.00%	\$0.00		0.00%	\$0.00

Office Calculation