



Contract No. 9390	Station See below	Mile/Line: I-90	C/S
Staked by N/A	Date	Work Started Date 7/15/2019	Work Completed Date
Calculated by Rob Turner/Greg Bivi...	Date 7/20/2019	Checked by E. Knudson	Inspector Rob Turner
		Date 7/24/2019	Date 7/18/19

**BID ITEM #8  
CRACK SEALING**

**7/15/2019  
Group1**

BCV sealed cracks from LE10+00 to LE202+33.28 US I-90 EB Left lane 3.65 miles.  $19,233.280 / 5280 = 3.64$

**7/17/2019  
Group1**

BCV sealed cracks from LE10+00 to LE109+85 US I-90 EB right lane 1.89 miles.  $9985.00 / 5280 = 1.89$

**7/18/2019  
Group1**

BCV sealed cracks from LE 109+85 to LE 202+33.28 US I-90 EB right lane 1.76 miles.  $9248.28 / 5280 = 1.75$

Total for group #1 = 7.27 Miles

Okay to pay 7.28 Miles

Measured with a calibrated night star by Greg Bivins.

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
008.02	Hot Poured Joint Sealants for Bituminous Pavement	Crafco, Inc.	Hot Poured Sealant For Bituminous Pavement	QPL-0014	1115	/ Visual Acceptance per Const. Manual 9-1.4C
008.03	Other Asphalt - Cationic Emulsified Asphalt	Idaho Asphalt Supply, Inc.		QPL-0015	1115	/ Visual Acceptance per Const. Manual 9-1.4C

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0008	CRACK SEALING	1	7/20/2019	MI.	7.28	50	EK	07/24/19			3

**Attachments**

File Attachment