



Contract No. 9390	Station I-82	Mile/Line: US I-90/ I-82	C/S
Staked by WSDOT 9/19/2019	Date	Work Started Date 6/10/2019	Work Completed Date
Calculated by Rob Turner 9/19/2019	Date	Checked by E. Knudson 9/26/2019	Inspector Rob Turner 9/19/19

Bid Item #8 Crack Sealing

**9/10/2019
GROUP 4**

BCV Crack sealed 13,823 LF. I-82 WB I-82 Left lane.

LS 184+10 to LS 45+87 Left lane

**9/11/2019
GROUP 4**

BCV Crack sealed 6,943 LF. I-82 EB Left lane.

EB I-82 LN 45+57 to LN 115+00 Left lane

**9/16/2019
GROUP 4**

BCV Crack sealed 6,853 LF. I-82 EB Left lane.

EB I-82 LN 115+00 to LN 183+53 Left lane.

**9/18/2019
GROUP 4**

BCV Crack sealed 3,710 LF. I-82 WB Right lane.

I-82 LS 184+10 to LS 147+00 Right lane.

**9/19/2019
GROUP 4**

BCV Crack sealed 4,797 LF, I-82 WB on ramp and off ramp + both gores (Plan sheet AL24).

BCV crack sealed 36,126 LF. / 5280 = 6.84 miles.

Ok to pay 6.84 Miles.

Distances verified with a calibrated digital wheel by Rob Turner

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
008.02	Hot Poured Joint Sealants for Bituminous Pavement	Crafco, Inc.	Hot Poured Sealant For Bituminous Pavement	QPL-0014	1115 /	Visual Acceptance per Const. Manual 9-1.4C

008.03	Other Asphalt - Cationic Emulsified Asphalt	Idaho Asphalt Supply, Inc.				QPL-0015	1115	/	Visual Acceptance per Const. Manual 9-1.4C
008.03	Portland Cement	Sakrete		Portland Cement		RAM-0004.1	8	/	Visual Acceptance per Const. Manual 9-1.4C
008.03	Fine Agg Class 2	Ellensburg Cement Products		Fine Aggregate Class 2		RAM-0004.2	8	/	Visual Acceptance per Const. Manual 9-1.4C

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By		Checked By		Est. No.
							Init.	Date	Init.	Date	
0008	CRACK SEALING	4	9/19/2019	Ml.	6.84	122	EK	09/26/19			5

Attachments



File Attachment

DOT Form IP 422-635ER EF
Revised 4/2009