

CONTRACT 009359 DAYS PLANNED/REVISED 140.0 DISTRICT 5

WORK DONE 08-05-2019 DAYS WORKED 83.0 ESTIMATE 5 PROGRESS

TITLE.....: SCR 17-19 REGION WIDE, BCT REPLACEMENT A GUARDRAIL UPGRADE

DESCRIPTION.....: REPLACING BREAKAWAY CABLE TERMINALS WITH
 NALS, OTHER GUARDRAIL UPGRADES, TRAFFIC

PROJECT ENGINEER: JERRY WOOD

	UNIT PRICE	ORIGINAL	REVISED	TOTAL POSTED	TOTAL PAID
001 \$40,000.0000 MOBILIZATION		\$40,000.00	\$40,000.00 L.S. MAJOR	\$40,000.00 100.00% POSTED	\$40,000.00
002 \$4.2500 REMOVING GUARDRAIL		17,023.50 \$72,349.88	17,023.50 \$72,349.88 L.F. MAJOR	13,659.00 \$58,050.75 19.76% UNDER	13,659.00 \$58,050.77
003 \$150.0000 REMOVING GUARDRAIL ANCHOR		232.00 \$34,800.00	232.00 \$34,800.00 EACH	186.00 \$27,900.00 19.83% UNDER	186.00 \$27,900.00
004 \$43.5000 CRUSHED SURFACING BASE COURSE		2,387.00 \$103,834.50	2,387.00 \$103,834.50 C.Y. MAJOR	1,073.80 \$46,710.30 55.02% UNDER	1,073.80 \$46,710.30
005 \$33.6000 AES. TR. BEAM GUARDRAIL TYPE 1		594.00 \$19,958.40	594.00 \$19,958.40 L.F.	381.30 \$12,811.68 35.81% UNDER	381.30 \$12,811.68
006 \$35.5000 AES. TR. BEAM GUARDRAIL TYPE 31		1,075.00 \$38,162.50	1,075.00 \$38,162.50 L.F. MAJOR	625.00 \$22,187.50 41.86% UNDER	625.00 \$22,187.50
007 \$2,240.0000 AES. TR. BEAM GUARDRAIL TRANSITION SECTION TYPE 2		2.00 \$4,480.00	2.00 \$4,480.00 EACH	1.00 \$2,240.00 50.00% UNDER	1.00 \$2,240.00

REPORT STATUS...: COMPLETE