

Site Inspection 07/31/15

Friday, July 31, 2015
10:49 AM

Arrived at site 1045. Meet Joaquin Medina of Keiwick and informed I will be onsite

Started generator at 1050

Process Water and Groundwater pumpstations operating normally. No signs of debris

Sluice gates closed with little or no leakage

Casting basin gate closed with little or no leakage

Casting basin drains no debris or blockages no sign of underdrain leakage

All tideflex valves operating with no debris or blockages

Surface conveyance ditches clear and mowed

Culverts free of blockages

Inlets, catch basins are clear of blockages

Could not inspect manholes, control tees or sluice gates. Covers require a manhole lift and Alleney wrench to open

All ponds are functioning normally. Intlets and outlets free of debris. Liners no obvious damage. Underliner pumps working. Emergency overflow clear of debris.

Electrical at Bldg B and at Generator are okay - no sign of water damage or vandalism

Bldg A was locked but was secure.

No sign of vandalism, damage, and fence line is secure.

Completed generator weekly checklist.

Left site at 1215

Recommendations: Hearing protection should be used around the generator when it is running. Use a ladder to access the groundwater pumpstation for the casting basin floor.