



Contract No. 009359	Station Section 2	Mile/Line: I-82	C/S
Staked by SURVEY 6/6/2019	Date 	Work Started Date 6/6/2019	Work Completed Date
Calculated by Scott Busby 9/5/2019	Date 	Checked by E. Knudson 9/10/2019	Date
		Inspector Scott Busby	Date 9/5/19

ITEM NO. 12
Section 2 - I-82 Umatilla to Ellensburg
BEAM GUARDRAIL TYPE 31 NON-FLARED TERMINAL

Est.#6

Group Number 18

6/20/2019 - I-82

- Station MP 97.16 Q1 Exit 96 on ramp 0.10 RT EB - Sheet 4 - Installed Trinity **One** EA Softstop Type 31, **TL-3** non-flared guardrail terminal

Notes:

How Measured: Per Each

The number of Softstop Type 31, TL-3 and TL-2 non-flared guardrail terminals have been Field Verified

The Wood posts and blocks do not go with these terminal. They use Steel posts as per the terminal design - Wood posts and blocks are used with the W-Beam Type 31

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
012.02	Terminal Softstop TL-3 Guard Rail - Terminals	Trinity Highway Products, LLC	Softstop TL-3	QPL-0004	4105	/ Proprietary item, document that specified product is used
012.03	Beam Guardrail Wood Post and Blocks	Superior Wood Treating		QPL-0005	2550	/ Lumber Grading Stamp or Grading Certificate and Certificate of Treatment. (If Aquatic Envir. Std. Spec. 9-09.3 (1) Applies)

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0012	BEAM GUARDRAIL TYPE 31 NON-FLARED TERMINAL	18	9/5/2019	EAC H	1	293	EK	09/11/19			6

Attachments



Things to do 82-2.xlsx
Microsoft Excel
Worksheet
409 KB

DOT Form IP 422-635ER EF
Revised 4/2009