



Contract No. 009359	Station Section 1	Mile/Line: I-90	C/S
Staked by SURVEY	Date 9/6/2019	Work Started Date 10/15/2019	Work Completed Date
Calculated by Scott Busby	Date 11/5/2019	Checked by E. Knudson	Inspector Scott Busby
		Date 11/6/2019	Date 11/5/19

**ITEM NO. 12**  
**Section 4B - US-12, MP 307.07 to MP 312.56**  
**Change Order # 2 R1**  
**BEAM GUARDRAIL TYPE 31 NON-FLARED TERMINAL**

Est.#8

**Group Number 30**

10/15/2019 -US-12

- Station MP 311.72 Main RT EB - See Plan GD3 and GD4, Sheet 33A and 33B
- Installed Trinity **One EA** Softstop Type 31, **TL-3** non-flared guardrail terminal

**Notes:**

**How Measured: Per Each**

The number of Softstop Type 31, TL-3 Non-flared guardrail terminal have been Field Verified

The Wood posts and blocks do not go with these terminals. They use Steel posts as per the terminal design - Wood posts and blocks are used with the W-Beam Type 31,

**Note that a 25' span with 6 CRT Posts were used to complete this Change order**

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
012.02	Terminal Softstop TL-3 Guard Rail - Terminals	Trinity Highway Products, LLC	Softstop TL-3	QPL-0004	4105	/ Proprietary item, document that specified product is used
012.03	Beam Guardrail Wood Post and Blocks	Superior Wood Treating		QPL-0005	2550	/ Lumber Grading Stamp or Grading Certificate and Certificate of Treatment. (If Aquatic Envir. Std. Spec. 9-09.3 (1) Applies)

  

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0012	BEAM GUARDRAIL TYPE 31 NON-FLARED TERMINAL	30	11/5/2019	EAC H	1	320	EK	11/13/19			8

**Attachments**



1438\_001.pdf  
Adobe Acrobat Document  
259 KB

DOT Form IP 422-635ER EF  
Revised 4/2009