



Contract No. 009359	Station Section 1	Mile/Line: I-90	C/S
Staked by Survey	Date 8/5/2019	Work Started Date 9/6/2019	Work Completed Date
Calculated by Scott Busby	Date 11/5/2019	Checked by E. Knudson	Inspector Scott Busby
		Date 11/6/2019	Date 11/5/19

ITEM NO. 15
Section 4B - US-12, MP 307.07 to MP 312.56
Change Order # 2 R1
BEAM GUARDRAIL TYPE 31

Est.#8

Group Number 30

10/15/2019 -US-12

- Station MP 311.72 Main RT EB - See Plan GD3 and GD4, Sheet 33A and 33B
- $65.625 + 50 + 90.625 = \underline{206.25 \text{ LF}}$ of Beam Guardrail Type 31
- $(206.25/6.25 = 33) + 2 =$ Total of **35** wood posts and blocks (includes **6 CRT** posts)
- **8** steel posts for the end terminal

Note:

Measured by wheel and counted

Note that a 25' span with 6 CRT Posts were used to complete this Change order

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
015.02	Beam Guardrail Thrie Beam Elements and Components	Trinity Highway Products, LLC		QPL-0001	2215	/ Mfr. Cert. per Stnd. Spec. 1-06.3
015.03	Beam Guardrail Wood Post and Blocks	Superior Wood Treating		QPL-0005	2550	/ Lumber Grading Stamp or Grading Certificate and Certificate of Treatment. (If Aquatic Envir. Std. Spec. 9-09.3 (1) Applies)
015.04	Beam Guardrail Steel Post and Blocks	Trinity Highway Products, LLC		QPL-0002	2215	/ Mfr. Cert. per Stnd. Spec. 1-06.3

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0015	BEAM GUARDRAIL TYPE 31	30	11/5/2019	L.F.	206.3	321	EK	11/13/19			8

Attachments



1438_001.pdf
Adobe Acrobat Document
259 KB

DOT Form IP 422-635ER EF
Revised 4/2009