



**Washington State
Department of Transportation**

Field Note Record

Contract No. 009359	Station Sta. LW 523+28 to LW Sta. 4...	Mile/Line: I-90 MP 79 to 82	C/S
Staked by WSDOT 7/1/2020	Date	Work Started Date 7/6/2020	Work Completed Date
Calculated by Scott Busby 7/27/2020	Date	Checked by Mark Lee 8/11/2020	Inspector Scott Busby 7/27/20

UNSUITABLE FOUNDATION EXCAVATION INCL. HAUL

**BID ITEM 9
UNIT: CY**

Long section Left side - goes from Sta. ((521+80 - 518+25) x 20) and covers 7,100 SF X 2' = 14,200 CF/27 = 525.90 CY
Short section Right side - goes from Sta. ((516+80 - 516+60) x 5.25 and covers 105 SF X 2' = 210 CF/27 = 7.80 CY.

525.90 + 7.80 = 533.7 = **534 CY**

Note: Square footage from KLB Grader / GPS by Justin(WSDOT)

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept			
Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init. Date	Checked By Init. Date	Est. No.
0009	UNSUITABLE FOUNDATION EXCAVATION INCL. HAUL	1	7/27/2020	C.Y.	534	694	MEL 08/12/20	EK 08/14/20	20

Attachments

File Attachment