



**Washington State
Department of Transportation**

Field Note Record

Contract No. 009359	Station Sta. LW 523+28 to LW Sta. 4...	Mile/Line: I-90 MP 79 to 82	C/S
Staked by WSDOT 7/1/2020	Date	Work Started Date 7/6/2020	Work Completed Date
Calculated by Scott Busby 7/27/2020	Date	Checked by Mark Lee 8/11/2020	Date
		Inspector Scott Busby	Date 7/27/20

**QUARRY SPALLS
BID ITEM 15
UNIT:**

Long section Left side - goes from Sta. ((521+80 - 518+25) x 20) and covers 7,100 SF X 2' = 14,200 CF/27 = 525.90 CY

Short section Right side - goes from Sta. ((516+80 - 516+60) x 5.25) and covers 105 SF X 2' = 210 CF/27 = 7.80 CY.

525.90 x 7.80 = 533.7 = **534 CY**

Note: Square footage from KLB Grader / GPS by Justin(WSDOT)

Item Num	Material Brand Name/Model Type	Manufacturer	Brand Name/Model Type	RAMS/QPL Ref. No.	Appr/Acc Code	Basis of Accept
015.01	Quarry Spalls	Page Canyon Quarry	Quarry Spalls	RAM-0001.2	8	/ For Qtys Equal to Or Less Than 150 CY- Visual Acceptance per CM 9-1.4C; For Qtys Greater than 150 CY- PE to Determine Gradation Meets Std. Specs. & Contract Spec. Provisions; For Non-Structural Applications-Visual Acceptance Per CM 9-1.4C

Item Num	Item Description	Grp	Date Work Complete	Unit	Quantity	Ledger Entry No.	Posted By Init.	Posted By Date	Checked By Init.	Checked By Date	Est. No.
0015	QUARRY SPALLS	1	7/22/2020	C.Y.	534	695	MEL	08/12/20	EK	08/14/20	20

Attachments



Tickets - BI #
015_Quarry Spalls
C9385.xlsx
Microsoft Excel
Worksheet
52.2 KB

DOT Form IP 422-635ER EF
Revised 4/2009

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	0.00
------------------------	------

Total Quantity (C.Y.):	0.00
------------------------	------

OFFICE USE ONLY

Date _____

CAPS Entry #:

Ticket #'s:

Entered By:

Group:

Verified By:

Figured By:

Comments:

Checked By:

Morrison Gravel

& Gardenscape Supplies

We're More Than Just Gravel!

1004 SE Spencer Ave - Port Orchard, WA

Phone: (360) 876-4701

Home	Products	Services	Calculation	Photo Gallery	FAQs	Info & How- To's	Location	Contact Us	About Us
----------------------	--------------------------	--------------------------	-----------------------------	-----------------------------------	----------------------	--	--------------------------	----------------------------	--------------------------

2-4" Crushed Basalt (Quarry Spalls)

Lorusso Coorporation Conversion Chart		
Material	Conversion: Tons / C.Y.	Description & Uses
Drainage Stone 2" - 4"	1.35	Blend of Crushed Stone w/ Voids for Drainage

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	175.49
------------------------	--------

Total Quantity (C.Y.):	129.99
------------------------	--------

Date	8/8/2019
------	----------

CAPS Entry #:

Varies:

Ticket #'s: 603;085-096

Entered By:

Jacob Tillman

Group: 1

Verified By:

Figured By: Jacob Tillman

Comments:

Checked By:

JE 2+97 - JE 7+50 Quarry Spalls

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	333.11
------------------------	--------

Total Quantity (C.Y.):	246.75
------------------------	--------

Date	9/25/2019
------	-----------

CAPS Entry #:

Varies:

Ticket #'s: 609394-609427

Entered By:

Dean A. Long

Group: 1

Verified By:

Figured By: Dean A. Long

Checked By:

Comments:

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	253.54
------------------------	--------

Total Quantity (C.Y.):	187.81
------------------------	--------

Date	10/28/2019	CAPS Entry #:	
	Varies:		
Ticket #'s:	594772 to 614502	Entered By:	Dean A, Long
Group:	1	Verified By:	
Figured By:	Dean A. Long	Comments: LE 88+70 to LE 90+00 plus a second location found at night but limits were not recorded,	
Checked By:			

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	42.40
------------------------	-------

Total Quantity (C.Y.):	31.41
------------------------	-------

Date	10/7/2019	CAPS Entry #:	
	Varies:		
Ticket #'s:	594762 - 594764	Entered By:	Dean A. Long
Group:	1	Verified By:	
Figured By:	Dean A. Long	Comments: Quarry Spalls stockpiled for the unsuitable excavation that was canceled for the night at LE 80+80 to LE 81+50	
Checked By:			

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	101.43
------------------------	--------

Total Quantity (C.Y.):	75.13
------------------------	-------

Date	10/8/2019	CAPS Entry #:	
	Varies:		
Ticket #'s:	594765 - 594771	Entered By:	Dean A. Long
Group:	1	Verified By:	
Figured By:	Dean A. Long	Comments:	
Checked By:			LE 80+80 to LE 81+50 & Stockpiled for LE 143+25 to LE 143+78

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	121.91
------------------------	--------

Total Quantity (C.Y.):	90.30
------------------------	-------

OFFICE USE ONLY

Date 6/10/2020

Ticket #'s: 624094 - 625905

Group: 5

Figured By: Dean A. Long

Checked By:

CAPS Entry #:

Entered By:

Verified By:

Comments:

JW 92+50 - JW 96+00 (RT) &
JW 94+09 - JW 95+93 (LT)

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	236.67
------------------------	--------

Total Quantity (C.Y.):	175.31
------------------------	--------

OFFICE USE ONLY

Date 7/16/2020

CAPS Entry #:

Ticket #'s: 62856 - 628264

Entered By:

Group: 1

Verified By:

Figured By: Scott Busby

Comments:

Checked By:

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	367.42
------------------------	--------

Total Quantity (C.Y.):	272.16
------------------------	--------

OFFICE USE ONLY

Date 7/17/2020

CAPS Entry #:

Ticket #'s: 628265 - 628276

Entered By:

Group: 1

Verified By:

Figured By: Scott Busby

Comments:

Checked By:

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	167.10
------------------------	--------

Total Quantity (C.Y.):	123.78
------------------------	--------

OFFICE USE ONLY

Date 7/20/2020

CAPS Entry #:

Ticket #'s: 08 - 628300 & 629701 - 6

Entered By:

Group: 1

Verified By:

Figured By: Scott Busby

Comments:

Checked By:

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	49.01
------------------------	-------

Total Quantity (C.Y.):	36.30
------------------------	-------

OFFICE USE ONLY

Date 7/21/2020

CAPS Entry #:

Ticket #'s: 616395 and 627766

Entered By:

Group: 1

Verified By:

Figured By: Scott Busby

Comments:

Checked By:

9385 - Bullfrog Rd Vic

BI 015 Quarry Spalls

Est. __ Quarry Spalls	16-Jul	21-Jul	16-Jul	21-Jul
Day	Subtotal Tons	Accummulative Total	Subtotal C.Y.	Accummulative Total
16-Jul	236.67	236.67	175.31	175.31
17-Jul	367.42	604.09	272.16	447.47
20-Jul	167.10	771.19	123.78	571.25
21-Jul	49.01	820.20	36.30	607.56

820.20

607.56

I-90 Bullfrog Rd Vic Concrete Rehab, Bridge Deck Rehab & Painting

Contract #: 9385

Bid Item #: 15

[illegible]

Total Quantity (Tons):	0.00
------------------------	------

Total Quantity (C.Y.):	0.00
------------------------	------

OFFICE USE ONLY

Date _____

CAPS Entry #:

Ticket #'s:

Entered By:

Group:

Verified By:

Figured By:

Comments:

Checked By: