

CO 10 - Remove LE Concrete Panels (Rat Slab)

ITEM 88

Max J. Kuney

Group 1

Date	Amount
11/6/19	\$532.10
	<u>\$532.10</u>

Ledger #	Item				Group	
473	CO 10 - Remove LE Concrete Panels (Rat Slab)				1	\$532.10

ITEM 88

Est. 11	Prepared By / Date		Checked By / Date	
	M	1/21/20	EH	1/22/20
	CAPS Entry By / Date		CAPS Verified By / Date	
	M	1/23/20	EH	1/27/20



Daily Report of Force Account Worked

Contract: 009385 - I-90, BULLFROG RD VIC - CONCRETE REHAB,
BRIDGE DEC

Prime: MAX J. KUNEY COMPANY

Item No: 0000 - Estimate Only

Done By: MAX J. KUNEY COMPANY

Work: Rat Slab Removal

Date: November 06, 2019

Sheet: 1

Labor Worked:

Worker Name	Occupation	Grp	Rates			Hours			Total
			Reg	O/T	D/T	Reg	O/T	D/T	
Bankston, Beau	CARPENTER (FOREMAN)	1	\$77.55	\$106.46	\$135.38	2.5	0	0	\$193.88
Porter, Todd	LABORER FOREMAN	1	\$61.57	\$85.27	\$108.97	2.5	0	0	\$153.93
Subtotal									\$347.81
Overhead / Profit 31%									\$107.82
Labor Total									\$455.63

Equipment Worked:

Equip#	Type	Manufacturer	Model	Year	Capacity	Gr p	Reg Rate	Standby Rate	Reg Hour	Stan dby	Total
PU-273	PICKUP GAS CONV.	GMC	Sierra	2018		1	\$23.20	\$2.93	0.5	2	\$17.45
TC-222	TRUCK FLATBED	MISC.	n/a	1991	45,000 GVW	1	\$58.53	\$8.24	0.5	2	\$45.75
Subtotal											\$63.20
Overhead / Profit 21%											\$13.27
Equipment Total											\$76.47

Grand Sub Total \$532.10

Prime Markup* \$0.00

* Prime Markup Breakdown 12%: \$0.00

10%: \$0.00

7%: \$0.00

Grand Total \$532.10

[Handwritten signature]



Daily Report of Force Account Worked

Contract Number 009385	Date 11/06/2019	Item Number	Item Name C.O. Rat Slab
Prime Contractor Max J Kuney		Subcontractor/Lower Tier Subcontractor N/A	
Line / Station LE 52+78 – LE 75+02	Group 01	Basis of Materials Acceptance Mfg. cert of compliance	RAMS Number 0027
Description of Work Performed Placed CDF, Mix design # 608 Between the rat slab and the PCCP at LE 52+78 – LE 54+10 & LE 68+20 – LE 75+02			

Time Worked Record							
	Workers and/or Equipment Working	Occupation of Workers or Equipment Size	Labor Hours		Equipment Hours		
			Reg.	O.T.	Reg	Standby	Idle
1	LABORER						
2	Todd Porter	Laborer / Foreman	2.5				
3	Beau Bankston	Carpenter	2.5				
4							
5							
6							
7	EQUIPMENT						
8	Chevy Silverado	Gas, single cab #222			0.5	2.0	
9	GMC Sierra	Gas, single cab #273			0.5	2.0	
10							
11							
12							
13	MATERIALS						
14	CDF 19.0 CY	Paid by invoice/Truck Tickets # 22506 & # 22508					
15							
16							
17							
18							
19							
20							
Calculated By Dean A. Long		Date 11/6/2019	Checked By		Date	Total	

Inspector's Signature <i>Dean A. Long</i>	Contractor's Representative Signature <i>[Signature]</i>	Title <i>Sup</i>
--	---	---------------------

2121 Highway 97
P.O. BOX 938
ELLENSBURG, WASHINGTON 98926
PHONE 509-933-7050

ELLENSBURG CEMENT PRODUCTS, INC.

PRICE ALLOWS 8 MINUTES PER YARD
TO UNLOAD TRUCK AFTER ARRIVAL.
ALL TIME OVER THIS CHARGED FOR AT
CURRENT RATES.

CRUSHED GRAVEL
WASHED
SAND & GRAVEL

READY MIXED CONCRETE

CONT. REG. # ELLEN CP 225 DP

CUSTOMER IS RESPONSIBLE FOR
PROVIDING ACCEPTABLE WASHDOWN AREA.

010425

SOLD TO:

MAX J KUNEY
PO BOX 4008
SPOKANE WA 99202

50651

SHIP TO:

BULLFROG BRIDGE

CLB BLUM
DAN 206-730-9976

VERIFY DESIGNATED WASHOUT

TIME	MIX	LOAD SIZE	CY/M3 ORDERED	ZONE	DRIVER/TRUCK #	COUNTER START	TICKET #
09:35	608	10.00	20.00		170	0.00	22506
DATE	P.O. #	LOAD #	CY/M3 DEL.	BATCH #	WATER TRIM	SLUMP	PLANT
11/06/2019	505#124	1	10.00			5.00	

WARNING IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP AWAY FROM CHILDREN

I HAVE READ AND UNDERSTAND ALL WARNINGS, PROPERTY DAMAGE RELEASE INFORMATION AND WARRANTY INFORMATION ON THE REVERSE SIDE OF THIS TICKET.

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE, DAMAGE RELEASE AND WARRANTY INFORMATION ON THE REVERSE SIDE OF FORM.

LOAD RECEIVED BY:

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
10.00	608	Pump CDF		
10.00	4	ENVIRONMENTAL FEE		
10.00		WINTER CHG WINTER CHARGE (NOV1ST TO MARCH21)		

BI-co RAT slab GR-1
LR 52+75 - LR 74+10
r

LE 69+20 - LE 71+20

Dean A. Long
10/15/19 11:31 AM
11/6/19

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	TIME ALLOWED	DELAY EXPLANATION/CYLINDER TEST TAKEN
				1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER
LEFT PLANT	ARRIVED JOB	START UNLOADING		
9:51	10:12	10:16		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		
				CEM01: R-TIL-19-06 CEM02: G-19 CLASS F

GRAND TOTAL

BATCH DATA

Date/Time		Ticket	Truck	MixCode	Customer Name/Id	50651			
11/06/2019 09:42		22506	170	608	MAX J KUNEY				
Material	330	Target	Actual	Unit	Var%	WatC	Moist	Load	10.00
PG	443	4,404	4,620	lb	2.0	6.56	1.22m	Returned	0.00
SAND	1732	18,016	17,900	lb	-0.6	66.89	4.02a	Mix Slump	5.00
CEM02	400	4,000	3,990	lb	-0.3			Mix Wat(GL)	195.00
CEM01	45	450	435	lb	-3.3			Trim Wat(GL)	0.00
WAT01	0.00	0.00	0.00	gal				Truck Wat(GL)	10.00
WAT02	27.00	142.44	145.00	gal	1.8			Act Wat(GL)	250.89
MBAE90	32.00	320.00	320.00	oz	0.0			Add Wat(GL)	17.90
								Mix Wt/Cm	0.5060
								Act Wt/Cm	0.4722

WEIGHMASTER SIGNATURE X

2121 Highway 97
P.O. BOX 938
ELLENSBURG, WASHINGTON 98926

PHONE 509-933-7050

ELLENSBURG CEMENT PRODUCTS, INC.

PRICE ALLOWS 8 MINUTES PER YARD
TO UNLOAD TRUCK AFTER ARRIVAL.
ALL TIME OVER THIS CHARGED FOR AT
CURRENT RATES.

CRUSHED GRAVEL
WASHED
SAND & GRAVEL

READY MIXED CONCRETE

CONT. REG. # ELLEN CP 225 DP

CUSTOMER IS RESPONSIBLE FOR
PROVIDING ACCEPTABLE WASHDOWN AREA.

SOLD TO:

MAX J KUNEY
PO BOX 4008
SPOKANE WA 99202

SHIP TO:

BULLFROG BRIDGE
CLE ELUM
DAN 206-730-9976

50651

VERIFY DESIGNATED WASHOUT

TIME	MIX	LOAD SIZE	CY/M3 ORDERED	ZONE	DRIVER/TRUCK #	COUNTER START	TICKET #
10:09	608	10.00	20.00		184	0.00	22508
DATE	PO. #	LOAD #	CY/M3 DEL.	BATCH #	WATER TRIM	SLUMP	PLANT
11/06/2019	JOB#124	2	20.00			3.00	

WARNING IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP AWAY FROM CHILDREN

I HAVE READ AND UNDERSTAND ALL WARNINGS, PROPERTY DAMAGE RELEASE INFORMATION AND WARRANTY INFORMATION ON THE REVERSE SIDE OF THIS TICKET.

X

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE, DAMAGE RELEASE AND WARRANTY INFORMATION ON THE REVERSE SIDE OF FORM.

LOAD RECEIVED BY:

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
10.00	608	Pump CDF		
10.00	4	ENVIRONMENTAL FEE		
10.00		WINTER CHG WINTER CHARGE (NOV1ST TO MARCH1)		

sent 1 CY Back

BE - CO RAT SLAB

GR-01

LE 71+20 - 75+02

Don A. Long

11:40 AM - 12:35

11/6/19

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	TIME ALLOWED	DELAY EXPLANATION/CYLINDER TEST TAKEN
				1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER
LEFT PLANT	ARRIVED JOB	START UNLOADING		
1020	10413	1130		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		

CEM01: R-TIL-19-06

CEM02: 6-19 CLASS 3

Subtotal:

Tax:

GRAND TOTAL

BATCH DATA

Date/Time	Ticket	Truck	MixCode	Customer Name/Id	50651
11/06/2019 10:15	22508	184	608	MAX J KUNEY	

Material	330	Target	Actual	Unit	Var#	WetC	Moist	Load	10.00
PG	442	4,484	4,480	lb	-0.1	6.56	1.22m	Returned	0.00
SAND	1722	17,026	17,920	lb	-0.6	88.19	4.09m	Mix Slump	3.00
CEM02	400	4,000	3,980	lb	-0.5			Mix Wat (GL)	144.00
CEM01	45	450	440	lb	-2.2			Trim Wat (GL)	0.00
* WAT01	0.00	0.00	0.00	gal				Truck Wat (GL)	10.00
* WAT02	227.00	227.00	144.00	gal	2.1			Act Wat (GL)	250.72
MSAE90	32.00	320.00	320.00	oz	0.0			Adj Wat (GL)	17.46
								Mix Wt/Cm	0.5060
								Act Wt/Cm	0.4731

+ 5 gal
+ 10 gal

WEIGHMASTER SIGNATURE X