

WEIGHMASTER SIGNATURE X



2121 Highway 97  
P.O. BOX 938  
ELLENSBURG, WASHINGTON 98926  
PHONE 509-933-7050

# ELLENSBURG CEMENT PRODUCTS, INC.

PRICE ALLOWS 8 MINUTES PER YARD  
TO UNLOAD TRUCK AFTER ARRIVAL  
ALL TIME OVER THIS CHARGED AT  
CURRENT RATES.

CRUSHED GRAVEL  
WASHED  
SAND & GRAVEL

## READY MIXED CONCRETE

CONT. REG. # ELLEN CP 225 DP

CUSTOMER IS RESPONSIBLE FOR  
PROVIDING ACCEPTABLE WASHDOWN AREA

SOLD TO:

GRAHAM CONTRACTING LTD  
568 1st AVE S  
SEATTLE WA 98104

98844

SHIP TO:

9214  
YAKIMA RIVER BRIDGES I 90  
EB TEMP BRIDGE  
BACK ONTO EB BRIDGE  
FROM EB LANE  
VERIFY DESIGNATED WASHOUT

TIME	MIX	LOAD SIZE	CY/M3 ORDERED	ZONE	DRIVER/TRUCK #	COUNTER START	TICKET #
13:35	328	3.00	3.00		167	0.00 83	175110
DATE	P.O. #	LOAD #	CY/M3 DEL.	BATCH #	WATER TRIM	SLUMP	PLANT
06/29/2020	320002342		3.00			5.00	NRMCA PL

**WARNING**  
**IRRITATING TO THE SKIN AND EYES**  
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP AWAY FROM CHILDREN

I HAVE READ AND UNDERSTAND ALL WARNINGS, PROPERTY DAMAGE RELEASE INFORMATION AND WARRANTY INFORMATION ON THE REVERSE SIDE OF THIS TICKET.

Excessive Water is Detrimental to Concrete Performance  
H<sub>2</sub>O Added By Request/Authorized By

GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE, DAMAGE RELEASE AND WARRANTY INFORMATION ON THE REVERSE SIDE OF FORM.

LOAD RECEIVED BY

X

Graham

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
3.00	328	CLASS M		
3.00	4	ENVIRONMENTAL FEE		

1545 Full Depth  
2 yd Returned

5% Air  
3 1/2" Slump

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	TIME ALLOWED	DELAY EXPLANATION/CYLINDER TEST TAKEN
				1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER
LEFT PLANT	ARRIVED JOB	START UNLOADING		
	155			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME	CEM 03 Lemhigh	

Subtotal:

Tax:

GRAND TOTAL

### BATCH DATA

Date/Time	Ticket	Truck	MixCode	Customer Name/Id	98844													
06/29/2020 13:35	175110	167	328	GRAHAM CONTRACTING LTD														
Material	SSD	Target	Actual	Unit	Var%	WatGL	Moist	Load	Returned	Mix Slump	Mix Wat (GL)	Trim Wat (GL)	Truck Wat (GL)	Corr Wat (GL)	Act Wat (GL)	Add Wat (GL)	Mix Wt/Cm	Act Wt/Cm
PG	1650	5,016	4,980	lb	-0.8	18.24	1.40m											
SAND	1280	3,994	4,020	lb	0.6	19.43	4.20m											
CEM03	705	2,115	2,130	lb	0.7													
WAT01	30.00	62.39	62.00	gal	-0.6													
WRA	36.00	108.00	108.00	oz	0.0													
MWRA	64.00	192.00	192.00	oz	0.0													
MBAE90	3.00	9.00	8.00	oz	-11.1													

WEIGHMASTER SIGNATURE X