WASHINGTON 98926
PHONE 509-933-7050

CRUSHED GR
WASHED
SAND & GRAVEL

CEMENT PRODUCTS, INC.

READY MIXED CONCRETE

CONT. REG. # ELLEN CP 225 DP

TO ALLOWS 8 MINUTES PER YARD
ALL TIME ON TRUCK AFTER ARRIVAL.
CURRENT RATES IS CHARGED FOR AT

CUSTOMER IS RESPONSIBLE FOR
PROVIDING ACCEPTABLE WASHDOWN AREA.

SOLD TO:
GRAHAM CONTRACTING LTD
568 1st AVE S
SEATTLE WA 98104
98844

SHIP TO:
YAKIMA RIVER BRIDGES C9124
102 EB C9214
VERIFY DESIGNATED WASHOUT

TIME	MIX	LOAD SIZE	CY/M3 ORDERED	ZONE	DRIVER/TRUCK #	COUNTER START	TICKET #
14:29	328	3.00	3.00		167	115 0.00	175418
DATE	**P.O. #**	**LOAD #**	**CY/M3 DEL**	**BATCH #**	**WATER TRIM**	**SLUMP**	**PLANT**
07/14/2020	3200023428		3.00			5.00	NRMCA PL

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP AWAY FROM CHILDREN

I HAVE READ AND UNDERSTAND ALL WARNINGS, PROPERTY DAMAGE RELEASE INFORMATION AND WARRANTY INFORMATION ON THE REVERSE SIDE OF THIS TICKET.

X

Excessive Water is Detrimental to Concrete Performance
H_2O Added By Request/Authorized By
GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE, DAMAGE RELEASE AND WARRANTY INFORMATION ON THE REVERSE SIDE OF FORM.

LOAD RECEIVED BY
X Graham

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
3.00	328	CLASS M		
3.00	4	ENVIROMENTAL FEE		
1.00	SHORT LOAD	SHORT LOAD UNDER 5 CY		

Air 4.9%
Slump 6"

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	TIME ALLOWED	DELAY EXPLANATION/CYLINDER TEST TAKEN
				1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER
LEFT PLANT	**ARRIVED JOB**	**START UNLOADING**		
	250			
TOTAL ROUND TRIP	**TOTAL AT JOB**	**UNLOADING TIME**		

Class F Fly Ash 6-20
Ash Grove 1-11 2020-8

Subtotal:
Tax:
GRAND TOTAL

BATCH DATA

Date/Time	Ticket	Truck	MixCode	Customer Name/Id
07/14/2020 14:29	175418	167	328	98844 GRAHAM CONTRACTING LTD

Material	SSD	Target	Actual	Unit	Var%	WatGL	Moist
PG	1650	5,013	4,980	lb	-0.7	7.66	1.30m
SAND	1280	3,980	3,980	lb	0.0	17.47	3.80m
CEM03	705	2,115	2,135	lb	0.9		
WAT01	30.00	64.81	64.00	gal	-1.3		
WRA	36.00	108.00	108.00	oz	0.0		
MWRA	64.00	192.00	188.00	oz	-2.1		
MBAE90	2.80	8.40	9.00	oz	7.1		

Load	3.00
Returned	0.00
Mix Slump	5.00
Mix Wat(GL)	64.00
Trim Wat(GL)	0.00
Truck Wat(GL)	0.00
Corr Wat(GL)	0.00
Act Wat(GL)	89.13
Add Wat(GL)	1.72
Mix Wt/Cm	0.3549
Act Wt/Cm	0.3[illegible]

WEIGHMASTER SIGNATURE X

hhn TO REORDER CALL 1-800-726-4246 • (509) 575-7818

2121 Highway 97
P.O. BOX 938
ELLENSBURG, WASHINGTON 98926

PHONE 509-933-7050

CRUSHED GRAVEL
WASHED
SAND & GRAVEL

ELLENSBURG CEMENT PRODUCTS, INC.

READY MIXED CONCRETE

CONT. REG. # ELLEN CP 225 DP

PRICE ALLOWS 8 MINUTES PER YARD TO UNLOAD TRUCK AFTER ARRIVAL. ALL TIME OVER THIS CHARGED FOR AT CURRENT RATES.

CUSTOMER IS RESPONSIBLE FOR PROVIDING ACCEPTABLE WASHDOWN AREA.

SOLD TO:
GRAHAM CONTRACTING LTD
568 1st AVE S
SEATTLE WA 98104
98844

154 SEQ 3 FOP
Truck # 2

SHIP TO:
YAKIMA RIVER BRIDGE3 C9124
102 EB
VERIFY DESIGNATED WASHOUT

TIME	MIX	LOAD SIZE	CY/M3 ORDERED	ZONE	DRIVER/TRUCK #	COUNTER START	TICKET #
14:59	328	3.00	3.00		167 JEFF N	0.00	175470
DATE	**P.O. #**	**LOAD #**	**CY/M3 DEL.**	**BATCH #**	**WATER TRIM**	**SLUMP**	**PLANT**
07/15/2020	3200023421		3.00			5.00	NRMCA PLC 812781

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP AWAY FROM CHILDREN

I HAVE READ AND UNDERSTAND ALL WARNINGS, PROPERTY DAMAGE RELEASE INFORMATION AND WARRANTY INFORMATION ON THE REVERSE SIDE OF THIS TICKET.

X

Excessive Water is Detrimental to Concrete Performance
H_2O Added By Request/Authorized By
GAL X

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE, DAMAGE RELEASE AND WARRANTY INFORMATION ON THE REVERSE SIDE OF FORM.

LOAD RECEIVED BY:
X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
3.00	328	CLASS M		
3.00	4	ENVIROMENTAL FEE		
1.00	SHORT LOAD	SHORT LOAD UNDER 5 CY		

Showed up @ 3:15

45 min Delay 1st Truck didn't pass

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	TIME ALLOWED	DELAY EXPLANATION/CYLINDER TEST TAKEN
				1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER
LEFT PLANT	**ARRIVED JOB**	**START UNLOADING**		
	315			
TOTAL ROUND TRIP	**TOTAL AT JOB**	**UNLOADING TIME**		

Subtotal:
Tax:
Total:
GRAND TOTAL

BATCH DATA

Date/Time	Ticket	Truck	MixCode	Customer Name/Id
07/15/2020 14:59	175470	167	328	98844 GRAHAM CONTRACTING LTD

Material	SSD	Target	Actual	Unit	Var%	WatGL	Moist
PG	1650	5,013	4,980	lb	-0.7	7.66	1.30m
SAND	1280	3,980	3,980	lb	0.0	17.47	3.80m
>CEM03	705	2,115	2,145	lb	1.4		
WAT01	30.00	64.81	64.00	gal	-1.3		
WRA	36.00	108.00	108.00	oz	0.0		
MWRA	64.00	192.00	192.00	oz	0.0		
MBAE90	3.30	9.90	9.00	oz	-9.1		

Load	3.00
Returned	0.00
Mix Slump	5.00
Mix Wat(GL)	64.00
Trim Wat(GL)	0.00
Truck Wat(GL)	0.00
Corr Wat(GL)	0.00
Act Wat(GL)	89.13
Add Wat(GL)	2.14
Mix Wt/Cm	0.3549
Act Wt/Cm	0.3466

WEIGHMASTER SIGNATURE X