



South Central Region  
2809 Rudkin Road  
Union Gap, WA 98903-1648  
509-577-1600 / FAX: 509-577-1603  
TTY: 1-800-833-6388  
[www.wsdot.wa.gov](http://www.wsdot.wa.gov)

May 13, 2020

Max J. Kuney Construction  
P.O. Box 4008  
Spokane, WA 99220

RE: **Contract 9385**  
Bullfrog Rd Vic – Concrete Rehab, Bridge Deck Rehab & Painting  
Federal-Aid Project No. NHPP-0090(023), 0902(241), 0902(452)  
**Change Order 20 Revised** – Global Survey Error – Equitable Adjustment  
Serial No. 064

Dear Mr. Griffith,

Enclosed for review and authorized signature is Revised Change Order 20.

Please sign and return this change order by May 27, 2020 for further processing.

If we do not received the signed change order or a notice of protest within 14 calendar days we may proceed with unilateral processing of this change order.

If you have any questions, please feel free to call this office at (509) 577-1840.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Jerry J. Wood', written over a faint red line.

Digitally signed by Jerry J. Wood  
Date: 2020.05.14 14:47:05 -07'00'

Jerry Wood, P.E.  
Project Engineer

JW: dkm

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE: 05/13/20  
PAGE 1 of 4

CONTRACT NO: 009385 FEDERAL AID NO: NHPP-0902(241)  
CONTRACT TITLE: I-90, BULLFROG RD VIC - CONCRETE REHAB, BRIDGE DEC  
CHANGE ORDER NO: 20 R1 GLOBAL SURVEY ERROR-EQ ADJ

PRIME CONTRACTOR: 910609531 MAX J. KUNEY COMPANY  
120 N RALPH ST  
99202-4795  
SPOKANE WA 99202-0008

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications  
( ) Change proposed by Contractor

ENDORSED BY:  <u>Kelly Griffith</u> <small>Kelly Griffith (Jun 3, 2020 11:23 PDT)</small>	SURETY CONSENT:
CONTRACTOR  06/03/2020  DATE	ATTORNEY IN FACT    DATE

ORIGINAL CONTRACT AMOUNT: 14,801,298.50  
CURRENT CONTRACT AMOUNT: 15,305,304.21  
ESTIMATED NET CHANGE THIS ORDER: 400,000.00  
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 15,705,304.21

Approval Required: ( ) Region ( ) Olympia Service Center ( ) Local Agency

<input checked="" type="checkbox"/> APPROVAL RECOMMENDED ( ) EXECUTED  <u>Jerry Wood</u> <small>Jerry Wood (Jun 3, 2020 11:25 PDT)</small>	EXECUTED:  <u>Jon Keeth</u> <small>Jon Keeth (Jun 3, 2020 16:45 PDT)</small>
PROJECT ENGINEER  06/03/2020  DATE	STATE CONSTRUCTION ENGINEER  06/03/2020  DATE
<input checked="" type="checkbox"/> APPROVAL RECOMMENDED ( ) EXECUTED Regional Admin: <u>Brian White</u> <small>Brian White (Jun 3, 2020 16:02 PDT)</small>	OTHER APPROVAL WHEN REQUIRED
BY:  06/03/2020  DATE	SIGNATURE   DATE  REPRESENTING

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE: 05/13/20  
PAGE 2 of 4

CONTRACT NO: 009385

CHANGE ORDER NO: 20 R1

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

DESCRIPTION:

This change order provides an equitable adjustment for impacts related to plan errors identified on the JE line detour as well as other issues described herein.

The new item, "CO 20-Global Survey Error - Eq Adj" is added.

MATERIALS REQUIREMENTS:

There are no materials requirements related to this change order.

CONSTRUCTION REQUIREMENTS:

There are no construction requirements related to this change order.

MEASUREMENT:

"CO 20-Global Survey Error - Eq Adj" shall be by lump sum.

PAYMENT:

"CO 20-Global Survey Error - Eq Adj" shall be by lump sum.

Direct costs for earthwork performed under this change order are included in Change Order 15, "Force Account Grading".

CONTRACT TIME:

There is no change to contract time associated with this change order.

OTHER CONDITION:

Upon endorsement of this change order the Contractor waives their entitlement to future equitable adjustments or time extensions for any protests and disputes described in the following correspondence:

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE:05/13/20  
PAGE 3 of 4

CONTRACT NO:009385

CHANGE ORDER NO: 20 R1

Serial letters included are:

MJK SL-007 JE Alignment plan error  
MJK SL-008 Roadway section C missing work zone  
MJK SL-009 Global Survey Error official protest  
MJK SL-010 official protest roadway section c missing work zone  
MJK SL-022 Official Protest Roadway section C missing work zone  
MJK SL-029 Global Survey Error pricing and schedule update  
JK SL-032 Roadway section C missing work zone closed-response  
MJK SL-034 Global Survey Error Dispute Response  
MJK SL-039 509 Excavating Money Owed  
JK SL-043 Roadway sec C Missing Work zone (vertical Edge) Pricing and  
schedule update  
MJK SL-045 Response to WSDOT SL 48  
MJK SL-042, separation layer delay  
MJK SL-049 Separation Delay Continuation

The following issues are excluded from this change order. Specific  
exclusions include:

Unpaid Force account or unpaid quantities (including MJK SL 031 and 030)  
Quantity over and underruns. Over and underruns in quantities will be  
addressed in accordance with 1-04.6.  
Detour removal quantity overruns.

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE:05/13/20  
PAGE 4 of 4

CONTRACT NO:009385				CHANGE ORDER NO: 20 R1		
ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE

ITEM DESCRIPTION:	CO 20-GLOBAL SURVEY ERROR - EQ ADJ					
1028 03	L.S.			400,000.00	1.00	400,000.00

AMOUNT TOTAL  
-----  
400,000.00  
=====











# 9385 064 - Change Order 20 Revised (Global Survey Error - Eq Adj)-PE Signed

Final Audit Report

2020-06-03

Created:	2020-05-22
By:	Jerry Wood (WoodJe@wsdot.wa.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAAJkqwUMOtKp4Hp4XLs_Yqrm12XI8DGz-x

## "9385 064 - Change Order 20 Revised (Global Survey Error - Eq Adj)-PE Signed" History

-  Document digitally presigned by Jerry J. Wood (woodje@wsdot.wa.gov)  
2020-05-14 - 9:47:05 PM GMT- IP address: 198.238.213.148
-  Document created by Jerry Wood (WoodJe@wsdot.wa.gov)  
2020-05-22 - 7:43:05 PM GMT- IP address: 198.238.213.148
-  Document emailed to Kelly Griffith (kelly@maxkuney.com) for signature  
2020-05-22 - 8:07:08 PM GMT
-  Email viewed by Kelly Griffith (kelly@maxkuney.com)  
2020-06-03 - 5:39:59 PM GMT- IP address: 50.208.216.185
-  Kelly Griffith (kelly@maxkuney.com) verified identity with knowledge based authentication performed by LexisNexis. Authentication token 31005572096255  
2020-06-03 - 5:41:22 PM GMT
-  Document e-signed by Kelly Griffith (kelly@maxkuney.com)  
Signature Date: 2020-06-03 - 6:23:25 PM GMT - Time Source: server- IP address: 50.208.216.185
-  Document emailed to Jerry Wood (WoodJe@wsdot.wa.gov) for signature  
2020-06-03 - 6:23:27 PM GMT
-  Document e-signed by Jerry Wood (WoodJe@wsdot.wa.gov)  
Signature Date: 2020-06-03 - 6:25:22 PM GMT - Time Source: server- IP address: 198.238.213.155
-  Document emailed to Brian White (WhiteB@wsdot.wa.gov) for signature  
2020-06-03 - 6:25:23 PM GMT
-  Email viewed by Brian White (WhiteB@wsdot.wa.gov)  
2020-06-03 - 11:01:51 PM GMT- IP address: 198.238.213.153



Document e-signed by Brian White (WhiteB@wsdot.wa.gov)

Signature Date: 2020-06-03 - 11:02:57 PM GMT - Time Source: server- IP address: 198.238.213.153



Document emailed to Jon Keeth (keethj@wsdot.wa.gov) for signature

2020-06-03 - 11:03:00 PM GMT



Email viewed by Jon Keeth (keethj@wsdot.wa.gov)

2020-06-03 - 11:44:40 PM GMT- IP address: 198.238.213.150



Document e-signed by Jon Keeth (keethj@wsdot.wa.gov)

Signature Date: 2020-06-03 - 11:45:50 PM GMT - Time Source: server- IP address: 198.238.213.150



Signed document emailed to Brian White (WhiteB@wsdot.wa.gov), Jerry Wood (WoodJe@wsdot.wa.gov), Jon Keeth (keethj@wsdot.wa.gov), and Kelly Griffith (kelly@maxkuney.com)

2020-06-03 - 11:45:50 PM GMT



Adobe Sign